

Risk Mitigation Meeting Minutes #80

DATE: May 02, 2016

MEETING DATE: **March 03, 2016**

LOCATION: 821 Howard Street, 2nd Floor – Main Conference Room

TIME: 2:00pm

ATTENDEES: Beverly Ward, Mark Latch

COPIES TO: Attendees: John Funghi, Albert Hoe, Roger Nguyen, Jane Wang, John Lackey, Eric Stassevitch, Luis Zurinaga, Bill Byrne, Jeffrey Davis
File: M544.1.5.0820

REFERENCE: Program/Construction Management

SUBJECT: **Risk Management – Risk Mitigation Meeting
Risk Mitigation Report No. 80**

RECORD OF MEETING

| ITEM # | DISCUSSION | ACTION BY DUE DATE |
|--------|---|--------------------|
| 1 - | Report on Red Risk and – (Risk rating ≥ 6) | |
| | <p>This month’s Risk Mitigation agenda included Risk items numbers 232, 240, 99 & 205. Due to a lack of attendance by a full committee, updates were not provided. These items will be placed next month’s April agenda.</p> <p>Risk 233: Acceptance of Shotcrete Substitution - leads to final product being inferior in performance <u>Discussion:</u> SFMTA and TPC have agreed upon a specified area for Shotcrete to be used. The Designer, Contractor and Specialty Contract agreed on a test panel that would be cover all the stations and replicates the worst condition that might be found. Test panel was shot above ground at the YBM station. A decision on the cavern concrete is still pending. Risk Rating 9</p> <p>Risk 234: Sequential Excavation Method at CTS - Contractor’s propose method will induce subsidence <u>Discussion:</u> TPC is installing the barrel vaults. Risk Rating 7</p> <p>Risk 237: Non-Conforming work is not identified by TPC’s Quality Control Program <u>Discussion:</u> Implementation of TPC’s quality program is a joint effort to include the CM RE staff participation during the performance of work, insuring the requirements of the contract documents are met. Risk Rating 7</p> <p>Risk 238: Quality Program is ineffective in processing the nonconformance items</p> | |


| ITEM # | DISCUSSION | ACTION BY DUE DATE |
|--------|---|--------------------|
| | causing schedule impacts <u>Discussion:</u> CNCR Log is being distributed at the weekly construction progress meetings. If warranted the log is discussed. Risk rating 6 | |
| 2 - | Report on Remaining Requirement Risks (Risk rating ≤ 6) | |
| | <p>Risk 104: CPUC approval at Grade Crossing for G0164d takes longer to negotiate / obtain than schedule allows <u>Discussion:</u> Letter requesting and extension to Resolution (TED 253) was sent out be sent out on, February 9, 2016. SFMTA is awaiting a response. Risk rating 5</p> <p>Risk 204: Relocation of AT&T Vault and other utilities delays Work south of Bryant <u>Discussion:</u> Removal of an existing duct bank is an issue. SFMTA sent a letter to TPC directing them to perform the work. The RE is working with AT&T to have them pay for the additional work to remove the duct bank. Risk Rating 3</p> <p>Risk 242: Request received during the super bowl event (February 2016) - could potentially impact the schedule for 2 - 3 weeks. <u>Discussion:</u> Impacts to the Contractor's work were not experienced. This risk will be retired. Risk Rating 0</p> <p>Risk 244: Olivet building potential coordination issues <u>Discussion:</u> Coordination with the Developer is ongoing. There are not coordination issues at this time. Risk Rating 2</p> | |
| 3- | New Risk: | |
| | No new risk was added to the risk register this month. | |

ACTION ITEMS –

| ITEM # | MTG DATE | DESCRIPTION | BIC | DUE DATE | STATUS |
|--------|----------|---|---------|----------|--------|
| 3 | 05/07/15 | Risk 72 – 4 th & King - Develop a test plan checklist for recertifying | S. Pong | 4/07/16 | Open |

Meeting adjourned at 2:40pm

These meeting minutes have been prepared by B. Ward, and are the preparer's interpretation of discussions that took place. If the reader's interpretation differs, please contact the author in writing within four (4) days of receipt of these minutes.

Signed:  [initials of preparer] Date: 5/2/16 [Date completed].

Meeting Agenda

Project No. M544.1, Contract No. CS-149
Program/Construction Management
Risk Mitigation Management Meeting No. 80
March 03, 2016

2:00pm– 4:00pm

Central Subway Project Office
 821 Howard St. 2nd Floor
 Main Conference Room

1. Attendees:

| | | | | | |
|---------------|--|------------------|--|---------------|--|
| William Byrne | | Mark Latch | | Beverly Ward | |
| John Funghi | | Roger Nguyen | | Luis Zurinaga | |
| Albert Hoe | | Eric Stassevitch | | | |

1. Report on Red Risks (Risk Rating 6 and above)

- **Construction Risks** (232, 233, 234, 237, 238, 240)

1) Risks #233, 234 & 36 - M. Latch provided a update.

2. Remaining Requirement and Design Risks

- **Requirement Risks** (104)

2) Risk items #232, 99, 104, 205 & 240 - Update required.

3. Active Risks

- **Construction Risks** (36, 99, 204, 205, 242, 244)

3) Risk #242 - Recommend retiring: "Request received during the super bowl event (February 2016) - could potentially impact the schedule for 2 - 3 weeks."

4. Requiring Mitigation Strategy and Assessment

- 245 – Relocating Program Management Operation

4) Risk #245 requires risk assessment, can be deferred to the next month.

Note: **Bolded** numerals indicate that risk is recommended to be retired.

Meeting Attendance Sheet

Project No. M544.1, Contract No. CS-149

Program/Construction Management

Risk Management Meeting No. 80

March 03, 2016

2:00 p.m. – 4:00 p.m.

Central Subway Project Office

821 Howard Street, 2nd Floor

Main Conference Room

Deliver Meeting Attendance Sheet with original signatures/initials to Document Control.

| NAME | AFFILIATION | PHONE | E-MAIL (for minutes) | INITIALS |
|------------------|-------------|--------------|--|----------|
| Bill Byrne | DEA/PMOC | 720-225-4669 | BByrne@deainc.com | |
| Jeffrey Davis | FTA | 415-744-2594 | Jeffrey.s.davis@dot.gov | |
| John Funghi | SFMTA | 415-701-4299 | John.funghi@sfmta.com | |
| Albert Hoe | SFMTA | 415-701-4289 | Albert.hoe@sfmta.com | |
| John Lackey | DEA/PMOC | 503-499-0596 | jal@deainc.com | |
| Mark Latch | CSP | 415-701-5294 | Mark.latch@sfmta.com | ML |
| Roger Nguyen | SFMTA | 415-701-4312 | Roger.Nguyen@sfmta.com | |
| Eric Stassevitch | CSP | 415-660-5407 | Eric.stassevitch@sfmta.com | |
| Beverly Ward | CSP | 415-701-5291 | Beverly.ward@sfmta.com | BW |
| Lyn Wylder | DEA/PMOC | 503-499-0273 | cdw@deainc.com | |
| Luis Zurinaga | SFCTA | 415-716-6956 | luis@sfcta.org | |
| | | | | |
| | | | | |
| | | | | |

| |
|-------------------------------|
| Risk Mitigation Status |
| Risk Reference: 104 |

| Risk | Mitigation Strategy |
|--|--|
| CPUC approval at Grade Crossing for G0164d takes longer to negotiate / obtain than schedule allows | <ol style="list-style-type: none"> 1. Grade Crossing approvals are not received until final CPUC inspection at the completion of construction. 2. Close coordination with CPUC will continue until approval is received. 3. Signal standardization issue will be elevated to the appropriate SFMTA Division |

Initial Assessment: 2, 3.5, 7
Current Assessment: Risk Rating 5 – Construction Risk

Risk Owner: S. Pong

Status Log:

September 2011:

1. Providing preview of 90% submittal to CPUC and will resolve comments/issues from PE before finalizing design documents.

January 2012 Meeting:

1. Design team conducted informal review meeting with CPUC on 12/6/11 in preparation for 1256 pre-final submittal. CPUC provided 5 comments at the meeting that will be incorporated by the designers:
 - Evaluate curb extension at Portal
 - Evaluate curb tapering or end treatments
 - Evaluate train coming sign at 4th/Bryant and 4th/Brannan
 - Evaluate black out/no left turn sign
 - Evaluate guide stripping
2. CPUC issued Resolution SX-92 granting SFMTA approval to construct the new and modified grade crossings in March 11, 2010. This approval is good for 3 years.
3. SFMTA will need to file for an extension of SX-92 at least 30 days before March 11, 2013.
4. SFMTA will need to file CPUC Form G within 30 days after the completion of construction.
5. Recommend to reduce this risk rating.
6. Risk rating reduced to 2, 2.5, 5.

April 2012 Meeting:

1. CPUC review comments are being incorporated into the 100% contract documents.

May 2012 Meeting:

No update.

July 2012 Meeting:

1. CPUC reviewed and approved 11 of 12 comments noted on RCF-066. RCF-66 Comment 49 remains open with no CPUC concurrence or Verification. Comment 49 states the Muni standard Red X “Crossbuck” signal is not consistent with MUTCD standards and is strongly discouraged by the CPUC for new construction. Comment 49 will be resolved with CPUC to assure successful application of SX-92 for new and modified grade crossings due February 11, 2013.

Risk Mitigation Status**Risk Reference: 104**

| Risk | Mitigation Strategy |
|--|--|
| CPUC approval at Grade Crossing for G0164d takes longer to negotiate / obtain than schedule allows | <ol style="list-style-type: none"> 1. Grade Crossing approvals are not received until final CPUC inspection at the completion of construction. 2. Close coordination with CPUC will continue until approval is received. 3. Signal standardization issue will be elevated to the appropriate SFMTA Division |

August 2012 Meeting:

1. Mitigation measures to be discussed with CPUC at the August 16, 2012 Safety and Security Meeting.
2. State PUC to review documents, validate and sign off.

September 2012 Meeting:

1. Meeting held with CPUC.
2. Document review ongoing.

October 2012 Meeting:

1. Requirements have been incorporated into the design documents
2. Letter to be sent to CPUC for concurrence

November 2012 Meeting:

1. Confirmation of concurrence is being sought from PUC and is expected to be received by February 2013

December 2012:

1. Approval by the CPUC is given for a specific window of time, and if need another approval will need to be requested.
2. Follow up on letter sent to CPUC for concurrence

January 2013 Meeting:

1. A request for a continuance from CPUC will be sent.

February 2013 Meeting:

1. A letter requesting an extension (continuance) was sent to CPUC February 8th 2013 and is now being processed.
2. The letter was vetted with CPUC for comments prior to being sent.

March 2013:

1. Extension of the timeframe to complete the construction of at grade crossings by 3 years was received from CPUC March 6th 2013
2. Discuss transferring this risk to CM team

April 2013:

1. Construction, testing, and safety requirements need to be met to enable CPUC signoff at completion.

| |
|-------------------------------|
| Risk Mitigation Status |
| Risk Reference: 104 |

| Risk | Mitigation Strategy |
|--|--|
| CPUC approval at Grade Crossing for G0164d takes longer to negotiate / obtain than schedule allows | <ol style="list-style-type: none"> 1. Grade Crossing approvals are not received until final CPUC inspection at the completion of construction. 2. Close coordination with CPUC will continue until approval is received. 3. Signal standardization issue will be elevated to the appropriate SFMTA Division |

2. Another request for extension will need to be submitted if construction and approval is not received by January 1st 2016.

May 2013:

1. Discuss transferring to Construction Risk and maintain current risk owner.
2. Risk has been transferred to a Construction category, Risk owner remains as Sanford Pong
3. Final form approval from CPUC will be given after construction completion.

July 2013

1. Confirmed design issues have been resolved and agreed to with CPUC, schedule extension granted. Schedule Extensions are for a maximum of three years, another request will need to be generated in 2016.

September 2013:

1. One comment remains open regarding the 'crossbuck' on. Resolution is still pending.

November 2013:

1. CPUC Resolution (TED-253) for extension of at grade crossing was granted. Need to reapply for extension in 2016 as well as resolve outstanding comment related to Red Cross Buck.

October 2014:

1. The Red X cross buck issue remains open. This is an agency wide issue which will require resolution between SFMTA and CPUC.

November 2015:

1. A meeting will be setup with CPUC to discuss the outstanding issue of signal design to be used.
2. CSP will request an extension of the CPUC Resolution (TED-253). The current extension will expire on 3/11/16.

January 2016:

1. Extension request letter – Resolution (TED-253) for the construction of the - At grade crossing has been drafted and will be sent to CPUC.

February 2016:

1. A letter requesting an extension (continuance) will go out by the end of the week, February 05, 2016.

Risk Mitigation Status**Risk Reference: 104**

| Risk | Mitigation Strategy |
|--|--|
| CPUC approval at Grade Crossing for G0164d takes longer to negotiate / obtain than schedule allows | <ol style="list-style-type: none">1. Grade Crossing approvals are not received until final CPUC inspection at the completion of construction.2. Close coordination with CPUC will continue until approval is received.3. Signal standardization issue will be elevated to the appropriate SFMTA Division |

March 2016:

1. Extension request letter was issued to MTC on February 9, 2016. Awaiting extension approval.

| |
|-------------------------------|
| Risk Mitigation Status |
| Risk Reference: 204 |

| Risk | Mitigation Strategy |
|--|---|
| Relocation of AT&T Vault and other utilities delays Work south of Bryant | <ol style="list-style-type: none"> 1. Continue negotiations/ coordination with utility owners. 2. Contract 1300 is required to coordinate with utility companies for relocations 3. SWAT team established to address utilities south of Bryant Street 4. Initiate utility coordination meetings 5. Proactively schedule AT&T resources |

Initial Assessment: 2, 2, 4
Current Assessment: Risk Rating 3 – Construction Risk

Risk Owner: M. Acosta

Status Log:

December 2012:

1. Identified Risk and refined risk statement together with development of mitigation strategies.

January 2013:

1. Need to setup a meeting with AT&T and a representative from the Design side to walk them through what will be done in the 1300 contract.

February 2013:

1. Risk description refined.
2. AT&T were made aware of the potential need for relocation of the vault and duct bank in November 2012.
3. A meeting has been arranged between CSP and AT&T for Tuesday 2/19/13 to follow up on the November meeting and confirm that the vault and duct bank will need to be relocated.
4. Relocation of the vault has been included in the D&B element of the 1300 contract and is the responsibility of the contractor.
5. The 1300 contract requires the contractor to allow 12 months for AT&T to cut over new services from the existing duct bank into a new duct bank proposed within the eastern sidewalk of 4th Street between Bryant and Brannan Streets.

March 2013:

1. Increase scope of this risk to include other utilities; Level 3, PG&E, MRY, ASB, SFWD, SFDT, Comcast.
2. Contractual execution of the trench installation to be discussed.
3. AT&T have not been contacted during 1300 bid.
4. It was discussed that the schedule impact of this risk rating should be increased to 4 (6-12 months), this increased the risk rating to 6

April 2013:

1. Utility relocations may require a joint trench under the Contract 1300 design build scope.
2. If a joint trench is required under the contract the 1300 contractor would manage the implementation of the joint trench, SFMTA would manage the Form B process for reimbursement of the joint trench costs.

Risk Mitigation Status**Risk Reference: 204**

| Risk | Mitigation Strategy |
|--|---|
| Relocation of AT&T Vault and other utilities delays Work south of Bryant | <ol style="list-style-type: none"> 1. Continue negotiations/ coordination with utility owners. 2. Contract 1300 is required to coordinate with utility companies for relocations 3. SWAT team established to address utilities south of Bryant Street 4. Initiate utility coordination meetings 5. Proactively schedule AT&T resources |

3. Mitigation strategy added that the 1300 contractor is required to coordinate with private utility companies.
4. A SWAT team has been established comprising DP-3 and the Design Oversight manager who are meeting weekly to address utilities south of Bryant. DP3 are preparing Notice of Intent letters for utilities to relocate.

May 2013:

1. Final Notice of Intent letters were sent to private utilities Friday 5/3/13.
2. Final Notice of Intent letters will be sent to AT&T and PG&E the week commencing 5/6/13.

July 2013:

1. Revisit following Tutor baseline submittal.
2. It is noted that the Tutor schedule submitted 5 days following bid closure allowed a 12 month period to cutover to the new AT&T duct but did not appear to allow adequate time for construction of the AT&T duct along 4th Street.
3. Utility coordination meeting will be held to ensure the contract requirements are understood by the contractor.

October 2013:

1. DP-3 Tech memo being finalized
2. Relocation design and construction schedule to be developed

November 2013:

1. Coordination meetings with utility owners to occur on a regular basis, Tutor Perini are to be invited
 - a. AT&T plan for resource allocation, confirmation of assets and scheduling of work is to be confirmed as AT&T have very few resources who can complete cutover work
2. SFMTA are currently working with AT&T to establish a feasible location to relocate Vault 2081
3. The importance of this work is to be discussed at the next executive partnering meeting with Tutor

December 2013:

1. Letter was sent notifying the contractor of the criticality of this work and requesting a completion schedule
2. Potential vault location has been identified with AT&T. Feasibility is being confirmed via potholing

January 2014:

1. Potholing to confirm locations of utilities to commence the week of January 20th
2. AT&T are to be put on notice of the expected installation and cut over dates.

Risk Mitigation Status**Risk Reference: 204**

| Risk | Mitigation Strategy |
|--|---|
| Relocation of AT&T Vault and other utilities delays Work south of Bryant | <ol style="list-style-type: none"> 1. Continue negotiations/ coordination with utility owners. 2. Contract 1300 is required to coordinate with utility companies for relocations 3. SWAT team established to address utilities south of Bryant Street 4. Initiate utility coordination meetings 5. Proactively schedule AT&T resources |

3. Proactively requesting and scheduling AT&T resources added to mitigation strategy.

February 2014:

1. Potholing of utilities has commenced.
2. At the last executive partnering meeting Tutor Perini were tasked with commencing utility coordination meetings.
3. 1/31/14 Letter (CN 1300 Misc. Letter No. 0023) a letter was sent to AT&T notifying them of key dates from Tutor Perini's baseline schedule and requesting AT&T schedule it's resources to meet Tutor Perini's dates.

March 2014:

1. Potholing of utilities is 99% complete. Potholing work at 4th and Townsend remains.
2. Current AT&T ductbank relocation design is constructible but will include relocation of a 20' segment of 12" waterline and shifting of existing AT&T cables.
3. Tutor Perini is projected to start installation of AT&T ductbank by early April 2014 pending completion of soil profile work.

April 2014:

1. Potholing of utilities is 100% complete.
2. There seem to be enough space for a new AT&T manhole and a 36" sewer force main without having to relocate a 20' segment of 12" waterline. Shifting of existing AT&T cables is still necessary at 4th/Bryant; the project team including AT&T Engineer have finalized the workplan to safely accomplish this task.
3. Tutor Perini's subcontractor, Abbett Electric started installation of AT&T ductbank. Abbett decided to temporarily stockpile excavated soils to its yard to be re-used as backfill. Surplus materials to be off hauled pending completion of soil profiling.
4. Risk probability has been reduced to a 1.

May 2014:

1. Installation of AT&T ductbank work continues. Surplus materials to be off hauled pending completion of soil profiling.
2. Expected completion of ductbank and vault installation is July 2014.

June 2014:

1. Installation of AT&T ductbank work continues. Surplus materials to be off hauled pending completion of soil profiling.
2. Expected completion of ductbank and vault installation is September 2014.

| |
|-------------------------------|
| Risk Mitigation Status |
| Risk Reference: 204 |

| Risk | Mitigation Strategy |
|--|---|
| Relocation of AT&T Vault and other utilities delays Work south of Bryant | <ol style="list-style-type: none"> 1. Continue negotiations/ coordination with utility owners. 2. Contract 1300 is required to coordinate with utility companies for relocations 3. SWAT team established to address utilities south of Bryant Street 4. Initiate utility coordination meetings 5. Proactively schedule AT&T resources |

October 2014:

1. Installation of AT&T ductbank work continues. Surplus materials to be off hauled pending completion of soil profiling.
2. Expected completion of ductbank and vault installation is October 31, 2014 for the main trunk. At this time, AT&T can start cut-over process. Note that AT&T had recently requested to install six 4" conduits across Bryant Street. This request does not delay the cut-over start or extend the cut-over duration.

November 2014:

1. Installation of AT&T ductbank work continues. Surplus materials to be off hauled pending completion of soil profiling.
2. Expected completion of ductbank and vault installation is November 26, 2014 for the main trunk.
3. RE sent Miscellaneous City Letter #37 to put AT&T on notice of completion of main ductbank and start of cut-over work. AT&T had requested to install six 4" conduits across Bryant Street; PCC 23 was issued to Tutor. This request does not delay the cut-over start or extend the cut-over duration.

December 2014:

1. Installation of AT&T ductbank work continues. Surplus materials to be off hauled pending completion of soil profiling.
2. Expected completion of ductbank and vault installation is January 30, 2015 for the main trunk.
3. RE sent Miscellaneous City Letter #37 to put AT&T on notice of completion of main ductbank and start of cut-over work. AT&T had requested to install six 4" conduits across Bryant Street; PCC 23 was issued to Tutor. This request does not delay the cut-over start or extend the cut-over duration. RE has not received Tutor's cost proposal

January 2015:

1. No new update from December's report out.

February 2015:

1. Provide a price for BKF Design
2. Set up meeting with PUC

March 2015:

1. Completion of the ductbank work is almost done.
2. Discussions are taking place with AT&T requesting them to meet the original cut-over date. 12months form the date which was prior to any contract changes.

Risk Mitigation Status**Risk Reference: 204**

| Risk | Mitigation Strategy |
|--|---|
| Relocation of AT&T Vault and other utilities delays Work south of Bryant | <ol style="list-style-type: none"> 1. Continue negotiations/ coordination with utility owners. 2. Contract 1300 is required to coordinate with utility companies for relocations 3. SWAT team established to address utilities south of Bryant Street 4. Initiate utility coordination meetings 5. Proactively schedule AT&T resources |

April 2015:

1. Completion of the ductbank work by April 10, 2015.
2. Discussions are taking place with AT&T requesting them to meet the original cut-over date. 12months from the date which was prior to any contract changes.

May 2015:

1. Duct bank and vault work by the Contractor is now complete. AT&T has taken possession of the site.

June 2015:

1. Ductbank was signed over by TPC. Substantial completion of AT&T ductbank work occurred on April 16, 2015. This is the date in which the final mandrel report was made.
2. AT&T is in the process of ordering the cable.

July 2015:

1. All cable materials have arrived. AT&T cutover crew will mobilize as early as the week of 7/13/2015 and no later than the week of 7/20/15.

August 2015:

1. AT&T crew completed pulling cables. Cut-over crew will mobilize within 2 weeks for splicing. AT&T's goal is to complete cutover by end of 2015.

September 2015:

1. AT&T cutover crew has not started work yet. The utility crew is awaiting receipt of the splicers.
2. AT&T still believes they can put everything in before the end of the year.

October 2015:

1. AT&T crew has yet to begin cutover work. The utility crew is awaiting receipt of the splicers.
2. AT&T has until April 2016 to put everything in.

November 2015

1. AT&T has made a commitment to perform the cutover work by November 19th, 2015.

Risk Mitigation Status**Risk Reference: 204**

| Risk | Mitigation Strategy |
|--|---|
| Relocation of AT&T Vault and other utilities delays Work south of Bryant | <ol style="list-style-type: none">1. Continue negotiations/ coordination with utility owners.2. Contract 1300 is required to coordinate with utility companies for relocations3. SWAT team established to address utilities south of Bryant Street4. Initiate utility coordination meetings5. Proactively schedule AT&T resources |

December 2015:

1. The RE is currently trying to get a more reliable schedule. Currently the work that's being performed is pre work and not the fiber connection work. PG&E has made the commitment to be done by the end of the year.

January 2016:

1. RE's perform a task updating the manhours for AT&T to demonstrate the percent complete. The results show AT&T is roughly 65% complete.
2. RE's has requested a meeting with Huan Huynh, AT&T representative to obtain the metric schedule of when their work will be completed.

February 2016:

1. Removal of existing duct bank is an issue. SFMTA direct TPC perform the removal work.
2. RE is working with AT&T to have them pay for the additional work to remove the DB.

March 2016:

1. SFMTA directed TPC in writing to perform the removal work of the existing duct bank.
2. RE is working with AT&T to have them pay for the additional work to remove the DB.

| |
|-------------------------------|
| Risk Mitigation Status |
| Risk Reference: 233 |

| Risk | Mitigation Strategy |
|---|--|
| Acceptance of Shotcrete Substitution - leads to final product being inferior in performance | 1. Meet and discuss with TPC's senior management what the issues are and the status for clarification. |

Initial Assessment: 3, 3, 3
Current Assessment: Risk Rating 9 -

Risk Owner: M. Kobler

Status Log:

December 2014:

1. SFMTA and TPC have a different interpretation of the contract specification language for where shotcrete may be used for the final lining of the Cross Cut, Platform and Crossover Covers at CTS in the tunnel lining.

January 2015:

1. The Program received a resubmittal of the shotcrete plan. The new submittal deletes the phrase "in lieu of". Allowing the content of the submittal to be reviewed as a mix design for shotcrete.

February 2015:

1. CSDG has been authorized to review the shotcrete resubmittal.

March 2015:

1. Receipt of the Contractor's response to SFMTA letter CS CN 1300 No. 0556 requesting the Contractor demonstrate in his submittal how the performance specifications will be met for concrete by using the shotcrete is still pending.

April 2015:

1. The Contractor has yet to respond to SFMTA's request to demonstrate performance criteria will be met.

May 2015

1. The contractor has yet to respond .

June 2015

1. Contractor has yet to submit.
2. Risk title was reevaluated for accuracy of the risk. The Risk Committee agreed the title should be changed during the June 2015 meeting.

July 2015:

1. TPC announced at the Partnering meeting they are working on the submittal demonstrating the performance requirement.

| |
|-------------------------------|
| Risk Mitigation Status |
| Risk Reference: 233 |

| Risk | Mitigation Strategy |
|---|--|
| Acceptance of Shotcrete Substitution - leads to final product being inferior in performance | 1. Meet and discuss with TPC's senior management what the issues are and the status for clarification. |

August 2015:

1. No submittal received, TPC has informed us that they will submit two separate submittals. One for the head house and one for the underground station, crossover and cross cut. The use of shotcrete as a final lining is over a year off

September 2015:

1. Nothing submitted yet.
2. The Contractor indicated during the Partnering meeting on 08/27/15, they are working on it.

October 2015:

1. We have not received the submittal. The issue is thought to be concerning the Contractor proposing sacrificing the waterproofing membrane in front.

November 2015:

1. The Program has expressed concern with the Contractor wanting to piecemeal approach of submitting information related to shotcreting work, which gives the false impression the Program is accepting their proposal of shotcrete in lieu of. SFMTA will send a letter to the Contractor rejecting their submittals ideals (Shotcrete in lieu of). Requesting a more comprehensive submittal package demonstrating they are meeting all of the performance requirements.

December 2015:

1. TPC submitted Letter -1166 with 5 exhibits responding to SFMTA letters 556 and 1039. The letter is under review. Shotcrete mix design has been approved and test panels are scheduled to be shot.

January 2016:

1. SFMTA has yet to respond to TPC letter No. 1166. SFMTA is in the process of responding. The letter will address the issue of deficiency. Citing directly from the contract technical specifications.

February 2016:

1. SFMTA has met with CSDG to resolve if a redesign of the final lining is required, awaiting a response from CSDG. Met with TPC and their shotcrete subcontractor Superior regarding response to Letter 556, it became clear that the 556 deals only with vertical walls in the stations. The CTS caverns will be dealt with later. Working on response.

March 2016:

1. SFMTA, Designer, Contractor and Specialty Contractor have all agreed on the configuration for vertical shotcrete of what the test panels will consist of. The panels will replicate the most congested condition which could be found on the jobsite.

Risk Mitigation Status

Risk Reference: 233

| Risk | Mitigation Strategy |
|---|--|
| Acceptance of Shotcrete Substitution - leads to final product being inferior in performance | 1. Meet and discuss with TPC's senior management what the issues are and the status for clarification. |

2. The cavern concrete issue has not been decided yet.

| |
|-------------------------------|
| Risk Mitigation Status |
| Risk Reference: 234 |

| Risk | Mitigation Strategy |
|--|---|
| Sequential Excavation Method at CTS - Contractor's propose method will induce subsidence | <ol style="list-style-type: none"> 1. Designers concurrence on variation of options 2. Presented four options to the Contractor for going forward |

Initial Assessment: 2, 4, 3
Current Assessment: Risk Rating 7 – Construction Risk

Risk Owner: M. Kobler

Status Log:

January 2015:

1. The Program is awaiting the Contractor's SEM re-submittal. Anticipating their response to SFMTA's letter providing them with 4 options to choose from to perform the work.

February 2015:

1. No new update on this risk.

March 2015:

1. Contractor has yet to submit a response to SFMTA letter providing them with alternatives for the excavation sequences.

April 2015:

1. Contractor has not responded to SFMTA's letter with alternatives
2. The Designer of record will be contracted to review the Contractor's submittal for (scope and delivery) to determine if the proposed is viable.

May 2015:

1. The designer has proposed 4 different sequences for the contractor to evaluate. Contractor is evaluating.
2. DOR was compensated to review the SEM Geometry change and offered suggestions for TPC's evaluation.

June 2015:

1. Contractor has yet to submit.
2. Risk title was reevaluated for accuracy of the risk. The Risk Committee agreed the title should be changed during the June 2015 meeting.

July 2015:

1. Contractor has yet to submit.

Risk Mitigation Status**Risk Reference: 234**

| Risk | Mitigation Strategy |
|--|---|
| Sequential Excavation Method at CTS - Contractor's propose method will induce subsidence | 1. Designers concurrence on variation of options 2. Presented four options to the Contractor for going forward |

August 2015:

1. Contractor has yet to submit.

September 2015:

1. The Contractor has submitted the proposed method. The submittal was forwarded to the designer of record on July 29 and is now being reviewed by CSDG.

October 2015:

1. The submittal was returned revise and resubmit. The designer did not have an issue with the proposed sequences but wanted to see the stamped calculations.

November 2015:

1. The Contractor is performing the work in the approved prescribed sequence. Stamp calculations have yet to be submitted.

December 2015:

A contractor is performing the prep work in the approved prescribed sequence. Calculations were not required for the sequence. Calculations were required for slurrywall support between the two side drifts.

January 2016:

1. The Contractor is performing the prep work as prescribed.
2. The risk to the Program is can they perform the work in a quality manner.

February 2016:

1. TPC is performing the work as specified.

March 2016:

1. The Contractor is in the process of installing barrel vault pipes.

Risk Mitigation Status**Risk Reference: 237**

| Risk | Mitigation Strategy |
|--|--|
| Non-Conforming work is not identified by TPC's Quality Control Program | <ol style="list-style-type: none"> 1. Correction Action Plan from Contractor 2. Stand down meeting with Contractor 3. Augmentation of Management Staff 4. Higher Cross Check Standards 5. QA (greater surveillances) 6. Bring on additional personnel within the Smith-Emery organization |

Initial Assessment: 3, 2, 2**Risk Owner:** M. Latch**Current Assessment:** Construction Risk Rating 6**Status Log:**

May 2015:

1. When Work is found to be non-conforming the Contractor generates a Contractor Non Conformance Report (CNCR). To date, the Contractor has logged 58 CNCRs. The Contractor is required to complete each Block 14 "Proposed Action(s)" of the Contractor's CNCR Form. USE-AS-IS and REPAIR dispositioned CNCRs must be approved by the Resident Engineer (RE) – the approval of the RE includes acceptance of Block 14.
2. The Contractor has been asked to resume the bi-weekly Quality Task Force Meetings (after the 5May2015 C1300 Progress Meeting) which should be the proper forum, or will result in additional meetings to assure that the Work is performed to the Contract Documents and that Work is inspected as required by the approved QCP.
3. Currently the Contractor has provided personnel as required except at CTS where the QCM is also the acting AQCM. TPC QC is in the process of adding personnel, the exact date is to TBD. . In addition, the reinforcing F & I Subcontractor has recently added a Quality Control Engineer (QCE) to assure, and sign-off on the preplacement card, that the rebar has been installed to the latest approved shop drawings or Engineer approved changes to the Design Drawings (the QCE also helps facilitate the generation of RFIs when rebar Design Drawings require clarification).
4. TPC QC has made Smith Emery (SE) Reinforced Concrete Inspectors aware Design Drawing details that have been the subject of CNCRs at YBM roof placements. Additionally, the SE Inspectors have been told to use Design Drawings and approved rebar shop drawings to inspect/accept the installation of reinforcing steel in all concrete placement.
5. TBD
6. TPC QC is now having an additional SE Inspector present to allow for an dedicated inspection of placed rebar prior to each concrete placement.

June 2015:

1. No new information to report.
2. Risk title was reevaluated for accuracy of the risk. The Risk Committee agreed the title should be changed during the June 2015 meeting.

July 2015:

1. Only change is Contractor has now written 72 CNCRs
2. At the 8Jul2015 C1300 Partnering Meeting, the need for this meeting was discussed and is to occur every other week.

Risk Mitigation Status

Risk Reference: 237

| Risk | Mitigation Strategy |
|--|--|
| Non-Conforming work is not identified by TPC's Quality Control Program | 1. Correction Action Plan from Contractor 2. Stand down meeting with Contractor 3. Augmentation of Management Staff 4. Higher Cross Check Standards 5. QA (greater surveillances) 6. Bring on additional personnel within the Smith-Emery organization |

3. There is now an Assistant CQM for each of the Contract Packages. The organization is somewhat in flux regarding the potential replacement of the current CQM due to health reasons.
4. No change
5. SFMTA QA completed Quality Assurance Audit 025 and Quality Assurance Surveillances 063-066 of TPC's implementation of their Contractor Quality Program (CQP).
6. No change
7. Risk title has been updated once more during the July 2015 meeting, to read "Non-Conforming work is not identified by TPC's Quality Control Program".

August 2015:

1. TPC has assigned a new Quality Control Manager.
2. Assessment of the risk was done and values were assigned.
3. **Recommended risk rating 6 (3 2 2)**
 - a. Probability (3), >50%
 - b. Cost impact (2), <>\$250K - \$1M
 - c. Schedule impacts (2), <> 1 - 3 Months

September 2015:

1. The corrective action reports (CAR) are being received.
2. The Contractor's Quality Control Plan submittal was resubmitted after SFMTA comments were addressed.
3. Reorganization of TPC Quality Control personnel was done; TPC has hired additional personnel.

October 2015:

1. TPC QC is initiating CNCRs usually within the required 24 hours upon becoming cognizant (which at times is provided by RE Staff) of the non-conforming condition.
2. CNCRs with a Use-As-Is and Repair dispositions are being approved by SFMTA prior to repairs being performed or subsequent work being allowed to proceed.
3. TPC's CNCR Form, once again, and as originally approved, includes the CQM's approval of the disposition, root cause and steps to prevent recurrence.
4. Concrete Placement Cards now include provision for assuring that all open CNCRs are closed prior to concrete placement.
5. REs have generated no NCNs (RE requesting TPC to generate a CNCR) since mid-August.

| |
|-------------------------------|
| Risk Mitigation Status |
| Risk Reference: 237 |

| Risk | Mitigation Strategy |
|--|--|
| Non-Conforming work is not identified by TPC's Quality Control Program | <ol style="list-style-type: none"> 1. Correction Action Plan from Contractor 2. Stand down meeting with Contractor 3. Augmentation of Management Staff 4. Higher Cross Check Standards 5. QA (greater surveillances) 6. Bring on additional personnel within the Smith-Emery organization |

December 2015:

1. Bi weekly quality meeting are ongoing, attended by Chuck Ralston, TPC and Mark. Latch, SFMTA.

January 2016:

1. Bi weekly quality meeting continue to take place.
2. Quality issues related to welding have reached a resolution.
3. Spot surveillance related to quality issues findings require resolution.

February 2016:

1. The Quality Task Force (QTF) Meetings are conducted on a bi-weekly schedule with meeting minutes published usually within the following week. These meetings frequently include, as agenda items or ad-hoc items, discussion and suggested mitigation measures related to SFMTA's identification of potential field issues as observed by SFMTA's QA Inspectors.
2. TPC QC, with some participation by SFMTA QA, have verified that Smith Emery's CWIs have documented their acceptance of all structural steel welds performed at UMS prior to June 2015, to approved shop and design drawings and Welding Code (AWS D1.2) requirements.
3. Follow-up joint surveillance (SFMTA QA/TPC QC) of Project Record Documentation (As-Builts) indicates that repair dispositioned CNCRs are now being reflected on the Documentation

March 2016:

1. Generally, the Contractor's QP is being implemented through a collaborative effort; including RE Staff's timely participation, prior to (Preparatory and Initial Phase Meetings and SFMTA HOLD Points) and during the performance of Work, to ensure that the Contract Document requirements have been met. CNCR's are generated, also at times through the aforementioned collaborative effort, when non-conforming work is inadvertently performed/occur. Through ongoing discussions/interactions with SFMTA and TPC QC, TPC QC does not clandestinely accept Work that will require a CNCR.

| |
|-------------------------------|
| Risk Mitigation Status |
| Risk Reference: 238 |

| Risk | Mitigation Strategy |
|--|--|
| Quality Program is ineffective in processing the nonconformance items causing schedule impacts | <ol style="list-style-type: none"> 1. Review CNCR log on a biweekly basis. 2. Greater clarity in the Log on what CNCR's are open |

Initial Assessment: 3, 2,2
Current Assessment: Construction Risk Rating 6

Risk Owner: M. Latch

Status Log:

July 2015:

1. Discussion required regarding condemning the "Quality Program" VS TPC/TPC QC's inability to; accurately log and or expedite the determination of the disposition of a CNCR, provide timely suggested repair procedures, determine root cause, provide acceptable steps to prevent recurrence, correctly close or accurately update the CNCR Log .
2. TPC QC has begun using the CM13 module for Noncompliance Notices for CNCRs. This should provide for timely submittal of CNCRs and timely/accurate updates of the CNCR Log. More to follow.

August 2015:

1. Assessment of the risk was done and values were assigned.
2. **Recommended risk rating 6 (3 2 2)**
 - a. Probability (3), >50%
 - b. Cost impact (2), <>\$250K - \$1M
 - c. Schedule impacts (2), <> 1 - 3 Months

September 2015:

1. SFMTA Construction team diligently working to make sure the CNCR log is accurate and nonconformance items are being clearly addressed

October 2015:

1. As mentioned in the 6Oct2015 C1300 Progress Meeting - TPC QC has made significant progress in providing a more complete, accurate and timely CNCR Log.
2. New mitigation item added.

November 2015:

1. TPC QC, with support from TPC's Project Executive, is no longer allowing commercial issues to impede the generation of CNCRs.
 - a. Additionally, at the bi-weekly Quality Task Force Meeting it was agreed that TPC's CQM and the CSP PQM will discuss CNCRs that are of a particularly contemptuous or controversial nature and in particular to make sure that each CNCR is timely and accurate and describes non-conforming work; not contractual matters. CNCRs are now identified on the CNCR Log and at each Additional Initial Phase Concrete Pre-Placement Meeting, to preclude work that is the subject of a CNCR from being inadvertently

| |
|-------------------------------|
| Risk Mitigation Status |
| Risk Reference: 238 |

| Risk | Mitigation Strategy |
|--|--|
| Quality Program is ineffective in processing the nonconformance items causing schedule impacts | <ol style="list-style-type: none"> 1. Review CNCR log on a biweekly basis. 2. Greater clarity in the Log on what CNCR's are open |

incorporated in to the work. TPC in general, is providing a timelier but still in need of improvement (including ensuring that sufficient information is provided to the Engineer to allow an efficient review of each CNCR) disposition of CNCRs. TPC QCM is now signing off on each CNCR form, prior to the submittal to the Engineer, attesting to the fact that the CNCR contains a reasonable/plausible root cause, suggested repair, reason for accepting a USE-AS-IS dispositioned CNCR and steps to preclude recurrence.

- b. Posting all CNCRs to CM13 eliminates issues associated with the lack of CNCR file naming convention or human error. Through the use of CM13, the Initial issuances and subsequent processing of CNCRs are now timelier and much easier to retrieve for review/approval/informational purposes. Each of the four stages/phases of each CNCR are documented by posting (attaching) a separate file for (1) Initial, (2) Dispositioned, (3) Approved by SFMTA (REPAIR and USE-AS-IS dispositions) and (4) Closed CNCRs, to the associated CNCR number within CM13.

January 2016:

- 1. The posting of nonconformance items by the Contractor has shown notable improvements as it relates to the four stages/phases within CM13.

February 2016:

- 1. Timely issuance/updating of TPC's CNCR log and issuance of initial phase CNCRs has significantly improved.

March 2016:

- 1. Nothing new to report other than the CNCR Log is distributed, and discussed as warranted, at the weekly Contract Package Progress Meetings. And, SFMTA Quality Assurance Audit QAS 026, currently being conducted, includes CNCR Log attributes.)

Risk Mitigation Status**Risk Reference: 242**

| Risk | Mitigation Strategy |
|---|---|
| Request received during the super bowl event (February 2016) - could potentially impact the schedule for 2 - 3 weeks. | 1. Work closely with the Mayor's Office |

Initial Assessment: 1, 2, 2**Current Assessment:** Risk Rating 0 – Construction Risk**Risk Owner:** E. Stassevitch**Status Log:**

October 2015:

1. Risk was assessed, risk rating was applied and mitigation strategy added.
2. Any request made by the super bowl committee, will be made through the Mayor Office. It is the Mayor's Office responsibility to mitigate the request.

November 2015:

1. No new information received to update the risk.

February 2016:

1. There was no impact to TPC construction activities.
2. Recommend to retire this risk at the next meeting.

March 2016:

1. This risk is retried by agreement on March 03, 2016.

| |
|-------------------------------|
| Risk Mitigation Status |
| Risk Reference: 244 |

| Risk | Mitigation Strategy |
|---|---|
| Olivet building - potential coordination issues | <ol style="list-style-type: none">1. Maintain contact with the Developer2. Facilitate completion of TPC work overlapping with developer access |

Initial Assessment: 1, 1, 1
Current Assessment: Risk Rating 2 - Construction Risk

Risk Owner: M. Vilcheck

Status Log:

January 2016:

1. Risk 216 December's 2015 risk update, stated the Developer has completed demolition and now in shoring/foundation installation phase.
2. Risk 216 - Olivet building potential construction impact was retired on January 07, 2016.
3. Developer has requested an additional space including 17'- wide sidewalk along 4th Street and 4'-wide sidewalk on Clementina frontage has been requested Risk 216
4. This new risk (244) was established to track potential coordination issues with Developer, which could arise due to their ongoing activities.
5. RE will contact developer notifying them they cannot occupy space between Jan 2016 and the next 3mos, due to CSP construction commitments.

February 2016:

1. No change.
2. The committee preformed a assessment of this risk to determine its current Risk rating of a 2.

March 2016:

1. No change.

Risk Register

| | A | H | I | J | K | L | M | N | O | P | Q | R | S |
|-----|--------------------------------------|--|---|---------------|-----------------|-------------|-----------------|----------------|------------------|-----------------|------------|---|-----------------------|
| 1 | PROJECT RISK REGISTER | | | | | Low (1) | Medium (2) | High (3) | Very High (4) | Significant (5) | Legend | | |
| 2 | Central Subway Project San Francisco | | | | Probability | < 10% | <> 10-50% | > 50% | <> 75% & 90% | >90% | <3 Low | RISK RATING = PROBABILITY X (COST IMPACT + SCHEDULE IMPACT) | |
| 3 | REV : 53 | | | | Cost Impact | < \$250K | <>\$250K - \$1M | <> \$1M - \$3M | <> \$3M - \$10M | >\$10M | 3-9 Medium | 2 | |
| 4 | DATE ISSUED: 03/03/16 | | | | Schedule Impact | < 1 Month | <> 1 - 3 Months | <> 3-6 Months | <> 6 - 12 Months | > 12 Months | >10 High | SCORE = PROBABILITY X (COST IMPACT + SCHEDULE IMPACT) | |
| 5 | Final Risk ID | Risk Description | Mitigation Description | Risk Category | Probability % | Cost Impact | Schedule Impact | Calc Impact | Calc % | Risk Rating | Score | Status | Must Complete by Date |
| 12 | Underground Tunnel | | | | | | | | | | | | |
| 45 | 115 | Jet grouted station end walls are installed by Tunnel contractor. Station Contractor assumes risk of possibly leakage problems due to insufficiently quality of end walls. | 1. In the 1252 contract, have tunnel contractor set aside a pre-determined amount of money in escrow that can be used to repair any leaks encountered by the station contractors after the in the jet grout end walls are excavated. 2. Alternatively, place an allowance in the station contracts for end wall leakage repair. | C | 3 | 1 | 1 | 1 | 50% | 3 | | | 5/26/15 UMS1295 |
| 52 | Track Embedded | | | | | | | | | | | | |
| 55 | Track: Special | | | | | | | | | | | | |
| 58 | MOS Station | | | | | | | | | | | | |
| 60 | 21 | Incomplete cutoff of groundwater at MOS | 1. Require additional grouting to limit leakage to permissible level. 2. Include probable grouting work in cost & schedule estimates. | C | 1 | 1 | - | 1 | 10% | 1 | 1 | Mitigation measure to be made part of the contract documents | 4/28/15 MOS1150 |
| 63 | 22 | Public complaints result in unanticipated restrictions on construction at UMS | 1. Public outreach. 2. Maintain regular and open communications so Public knows construction plans and progress at all times. 3. Require Contractor to assist Public Outreach efforts, maintain access to businesses and assist with deliveries and pick-ups, control noise and vibration, continuously cleanup site, and provide pedestrian and vehicle traffic and protection plans, informational signage, ADA ramps and minimum sidewalk widths. 4. Work with MOED to increase cleanup of the area and assist pedestrians across streets, as needed. 5. Monitor and enforce noise, vibration, ADA, traffic, and cleanup requirements. 6. Quickly process and resolve damage and accident claims from the Public. 7. Assumed this work in cost & schedule estimates. | C | 1 | 1 | - | 1 | 10% | 1 | 1 | Implementation of mitigation measures part of Communication/Outreach plan and certain aspects to be included in the contract documents. | 9/16/16 MOS1230 |
| 98 | F | Underground obstructions Stations (UMS) | 1. Provide adequate allowance for differing site conditions to address unknown underground obstructions. 2. Show field verified obstructions discovered during previous contracts on contract drawings. 3. Make as-built drawings of structures adjacent to the work available to the contractor as reference drawings. | C | 4 | 2 | 2 | 2 | 80% | 8 | 16 | Mitigation measures have been implemented. | 8/12/15 UMS 1320 |
| 99 | 28 | Incomplete cutoff of groundwater at UMS | 1. If needed, perform grouting to mitigate the intrusion of groundwater. 2. Include in cost & schedule estimates. | C | 1 | 2 | 1 | 2 | 10% | 2 | 3 | Mitigation measures in the form of consolidation grouting to be included in contract documents | 8/12/15 UMS1320 |
| 107 | 33 | Damage to utilities at UMS causes delay to construction and/or consequential cost. (very close to walls adjacent to relocated utility trenches) | 1. Intensive utility coordination and investigation. 2. Relocate utilities out of the way of construction wherever possible. 3. Show utilities on reference plans. 4. Have utility contact information and procedure on plans. 5. Have contingency repair/restoration plans. 6. Include probable impacts to schedule & cost in estimates. | C | 2 | 1 | 1 | 1 | 35% | 2 | 4 | Although mitigation measure have been fully implemented, Increased probability due to proximity of new pile design to existing relocated utilities. | 7/19/16 UMS1410 |

Risk Register

| | A | H | I | J | K | L | M | N | O | P | Q | R | S |
|-----|--------------------------------------|--|---|---------------|-----------------|-------------|-----------------|----------------|------------------|-----------------|------------|--|-----------------------|
| 1 | PROJECT RISK REGISTER | | | | | Low (1) | Medium (2) | High (3) | Very High (4) | Significant (5) | Legend | | |
| 2 | Central Subway Project San Francisco | | | | Probability | < 10% | <> 10-50% | > 50% | <> 75% & 90% | >90% | <3 Low | RISK RATING = PROBABILITY X (COST IMPACT + SCHEDULE IMPACT) | |
| 3 | REV : 53 | | | | Cost Impact | < \$250K | <>\$250K - \$1M | <> \$1M - \$3M | <> \$3M - \$10M | >\$10M | 3-9 Medium | 2 | |
| 4 | DATE ISSUED: 03/03/16 | | | | Schedule Impact | < 1 Month | <> 1 - 3 Months | <> 3-6 Months | <> 6 - 12 Months | > 12 Months | >10 High | SCORE = PROBABILITY X (COST IMPACT + SCHEDULE IMPACT) | |
| 5 | Final Risk ID | Risk Description | Mitigation Description | Risk Category | Probability % | Cost Impact | Schedule Impact | Calc Impact | Calc % | Risk Rating | Score | Status | Must Complete by Date |
| 108 | 34 | Loss of business results in unanticipated restrictions on construction at UMS | 1. Public outreach. 2. Work closely with Merchant's Association. 3. Maintain regular and open communications so Merchants know construction plans and progress at all times. 4. Advertise that Stockton Street Merchants are Open for Business. 5. Require Contractor to coordinate with merchants, maintain access to businesses and assist with deliveries and pick-ups, continuously cleanup site, and provide pedestrian and vehicle traffic and protection plans, informational signage, and minimum sidewalk widths. 6. Require barriers to protect pedestrians and shield them from noise and dirt from construction. 7. Work with the Union Square BID or MOED to increase cleanup of the area and assist pedestrians across streets. 8. Include this work in cost & schedule estimates. | C | 2 | 3 | 2 | 3 | 35% | 5 | 10 | Mitigation measures to be implemented and to the extent possible requirements will be written into contract documents to minimize disruptions to businesses. | 9/7/16 UMS1430 |
| 111 | 35 | Ground support structure causes groundwater table to rise which results in leakage into adjacent structures.(new structure might create a dam that results into leaks into new and existing structures) | 1. Perform detailed hydrogeologic modeling and analysis. 2. Monitor groundwater table at multiple locations and passive measures as necessary to mitigate. 3. Reference the Tech memo in contract documents. 4. Include probable costs in estimate. | C | 1 | 2 | - | 1 | 10% | 1 | 2 | Mitigation measures incorporated in design based on updated Hydrogeologic analysis and report | 9/7/16 UMS1430 |
| 112 | 36 | Damage to buildings or utilities as a result of heave from jet grouting at UMS. | Utilize tangent piles combined with surface jet grouting. | C | 5 | 1 | 1 | 1 | 90% | 5 | 10 | Mitigation measures implemented in contract documents to reduce risk | 4/14/15 UMS1310 |
| 113 | 37 | Damage to adjacent buildings at UMS due to surface construction activities. | 1. Require protective barriers. 2. Have an emergency and rapid response customer focused task force to fix damaged facilities. 3. Quickly repair and reimburse resulting costs. 4. Include probable cost in estimate. | C | 1 | 2 | - | 1 | 10% | 1 | 2 | Mitigation measures implemented in contract documents to reduce risk | 9/7/16 UMS1430 |
| 160 | Q | As-built drawings and UMS construction drawings do not contain enough information to produce shop drawings without significant surveying effort delaying construction north entrance. | 1. Investigate if electronic files of design can be given to the contractor. 2. Clearly define shop drawing criteria in the technical specifications. 3. Make as-built drawings available as reference drawings to the contractor | C | 3 | 1 | 1 | 1 | 50% | 3 | 6 | Specifications require contractor to survey USG in order to develop shop drawings for structural steel. | 3/24/12 UMS1280 |
| 161 | CTS Station | | | | | | | | | | | | |

Risk Register

| | A | H | I | J | K | L | M | N | O | P | Q | R | S |
|-----|--------------------------------------|--|--|---------------|-----------------|-------------|-----------------|----------------|------------------|-----------------|------------|---|-----------------------|
| 1 | PROJECT RISK REGISTER | | | | | Low (1) | Medium (2) | High (3) | Very High (4) | Significant (5) | Legend | | |
| 2 | Central Subway Project San Francisco | | | | Probability | < 10% | <> 10-50% | > 50% | <> 75% & 90% | >90% | <3 Low | RISK RATING = PROBABILITY X (COST IMPACT + SCHEDULE IMPACT) | |
| 3 | REV : 53 | | | | Cost Impact | < \$250K | <>\$250K - \$1M | <> \$1M - \$3M | <> \$3M - \$10M | >\$10M | 3-9 Medium | 2 | |
| 4 | DATE ISSUED: 03/03/16 | | | | Schedule Impact | < 1 Month | <> 1 - 3 Months | <> 3-6 Months | <> 6 - 12 Months | > 12 Months | >10 High | SCORE = PROBABILITY X (COST IMPACT + SCHEDULE IMPACT) | |
| 5 | Final Risk ID | Risk Description | Mitigation Description | Risk Category | Probability % | Cost Impact | Schedule Impact | Calc Impact | Calc % | Risk Rating | Score | Status | Must Complete by Date |
| 163 | 46 | Public complaints result in unanticipated restrictions on construction at CTS. (schedule and estimate for underground work assumes 6 day work week and 2 shifts per day) | <ol style="list-style-type: none"> Public outreach. Maintain regular and open communications so Public knows construction plans and progress at all times. Require Contractor to assist Public Outreach efforts, maintain access to businesses and assist with deliveries and pick-ups, control noise and vibration, continuously cleanup site, and provide pedestrian and vehicle traffic and protection plans, informational signage, ADA ramps and minimum sidewalk widths. Require barriers to protect pedestrians and shield them from noise and dirt from construction. Work with MOED to increase cleanup of the area and assist pedestrians across streets, as needed. Monitor and enforce noise, vibration, ADA, traffic, and cleanup requirements. Quickly process and resolve damage and accident claims from the Public. Include this work in cost & schedule estimates. | C | 2 | 5 | 1 | 3 | 35% | 6 | 12 | Implementation of mitigation measures part of Communication/Outreach plan and certain aspects to be included in the contract documents. | 10/9/17 CTS1500 |
| 167 | 48 | Incomplete drawdown of groundwater. (inside of box and inside of caverns) | <ol style="list-style-type: none"> Require additional grouting to limit leakage to permissible level. Include probable grouting work in cost & schedule estimates. Include allowance for dewatering within cavern during construction. | C | 2 | 2 | 1 | 2 | 35% | 3 | 6 | Mitigation measures have been included in contract documents | 5/1/16 CTS1140 |
| 175 | 52 | Unacceptable settlement and impact on major utilities at CTS. (OLD SEWERS AND OTHERS WITHIN 20FT SPACE BETWEEN TOP OF CAVERN AND STREET LEVEL) | <ol style="list-style-type: none"> Evaluate effect of potential settlement on utilities. Slip-line sewer by TBM contractor. Reinforce other utilities as needed, monitored during construction, and repair / replace, as needed. Have contingency repair/restoration plan. Utility contact information and procedure will be on plans. Develop an allowance for utility repair. Include probable cost in estimate. Need to identify the new SFPUC contact | C | 3 | 3 | 1 | 2 | 50% | 6 | 12 | Project configuration change, lowered station 25 ft. reducing the probability of this risk. Risk rating lowered. | 4/22/16 N-CTS9730 |
| 183 | F | Underground obstructions stations (CTS) | <ol style="list-style-type: none"> Provide adequate allowance for differing site conditions to address unknown underground obstructions. Make as-built drawings of structures adjacent to the work available to the contractor as reference drawings | C | 4 | 2 | 2 | 2 | 80% | 8 | 16 | Mitigation measures have been implemented. | 10/9/17 CTS1500 |
| 216 | General | | | | | | | | | | | | |
| 218 | Demolition, Clearing , Earthwork | | | | | | | | | | | | |
| 220 | Site Utilities, Utility relocations | | | | | | | | | | | | |
| 230 | Hazmat, Contaminated Material | | | | | | | | | | | | |
| 234 | Environmental Mitigations | | | | | | | | | | | | |

Risk Register

| | A | H | I | J | K | L | M | N | O | P | Q | R | S |
|-----|--------------------------------------|--|---|---------------|-----------------|-------------|-----------------|----------------|------------------|-----------------|------------|--|-----------------------|
| 1 | PROJECT RISK REGISTER | | | | | Low (1) | Medium (2) | High (3) | Very High (4) | Significant (5) | Legend | | |
| 2 | Central Subway Project San Francisco | | | | Probability | < 10% | <> 10-50% | > 50% | <> 75% & 90% | >90% | <3 Low | RISK RATING = PROBABILITY X (COST IMPACT + SCHEDULE IMPACT) | |
| 3 | REV : 53 | | | | Cost Impact | < \$250K | <>\$250K - \$1M | <> \$1M - \$3M | <> \$3M - \$10M | >\$10M | 3-9 Medium | 2 | |
| 4 | DATE ISSUED: 03/03/16 | | | | Schedule Impact | < 1 Month | <> 1 - 3 Months | <> 3-6 Months | <> 6 - 12 Months | > 12 Months | >10 High | SCORE = PROBABILITY X (COST IMPACT + SCHEDULE IMPACT) | |
| 5 | Final Risk ID | Risk Description | Mitigation Description | Risk Category | Probability % | Cost Impact | Schedule Impact | Calc Impact | Calc % | Risk Rating | Score | Status | Must Complete by Date |
| 237 | 67 | Archeological/Cultural findings during construction increases schedule and/or cost. (UMS)...LESS THAN 1% | 1. Provide on-call Archeologist. 2. Provide allowance and procedure in contract for Archeological/Cultural discoveries. | C | 3 | 1 | 2 | 2 | 50% | 5 | 9 | Mitigation measures to be implemented in contract documents | 8/12/15 UMS1320 |
| 238 | 68 | Archeological/Cultural findings during construction increases schedule and/or cost. (CHINA TOWN) ...AROUND 10% | 1. Provide on-call Archeologist. 2. Provide allowance and procedure in contract for Archeological/Cultural discoveries. | C | 3 | 1 | 2 | 2 | 50% | 5 | 9 | Mitigation measures to be implemented in contract documents | 10/9/17 CTS1500 |
| 240 | Site Structure incl. sound walls | | | | | | | | | | | | |
| 242 | Auto/bus/van access ways, roads | | | | | | | | | | | | |
| 247 | Train Control and Signals | | | | | | | | | | | | |
| 249 | 72 | Interface new Signaling and Train Control system to existing at Fourth and King | Connect new system in parallel with existing system until the new system has been tested and safety certified for operation. | C | 2 | 2 | 3 | 3 | 35% | 5 | 10 | Awaiting approval of contract plans by Muni Operations. | 3/4/16 STS1045 |
| 258 | PR78 | Delays or complication by other SFMTA projects delays CSP: radio, fare collection, C3/TMC | 1. Monitor other projects' developments. 2. Develop contingency plans as needed to avoid 1256 delay of revenue service. | C | 2 | 1 | 1 | 1 | 35% | 2 | 4 | | 7/27/12 FDS 1940 |
| 260 | Traffic signals & Crossing Protn. | | | | | | | | | | | | |
| 262 | Fare Collections Systems | | | | | | | | | | | | |
| 265 | Purchase or lease of Real Estate | | | | | | | | | | | | |
| 273 | Reloc. of Household or Business | | | | | | | | | | | | |
| 275 | Vehicles | | | | | | | | | | | | |
| 278 | Preliminary Engineering | | | | | | | | | | | | |
| 291 | 95 | Contractor default during construction impacts schedule. (key sub-contractor) | Assist Bonding company in transition and to maintain schedule. | C | 1 | 2 | 2 | 2 | 10% | 2 | 4 | | 11/17/17 STS 1500 |
| 297 | 99 | Breakdown in relationships between SFMTA and Contractors during construction results in increased claims and delays to the overall construction schedule. | 1. Executive partnering and alternate dispute resolution. 2. Provide incentives in construction contracts in addition to penalties | C | 2 | 4 | 1 | 3 | 35% | 5 | 10 | Mitigation measures being implemented | 7/27/12 FDS 1940 |
| 299 | 100 | Procurement of long lead items delays work. (fans, rails and special track work, TPSS, Escalators, elevators, TBM) | 1. Include schedule milestones for procurement of and substantial payment for stored long lead items in contract to encourage early procurement. 2. Monitor procurement of critical items. | C | 1 | 2 | 2 | 2 | 10% | 2 | 4 | Not considered a project risk. | 11/17/17 STS 1500 |
| 305 | PR37 | Temporary construction power and ability to provide permanent power feed - PGE ability to provide power requirements to the program together with their other commitment | 1. Identify temporary power requirements for station construction. 2. Investigate the timing of the permanent feed. | C | 2 | 1 | 2 | 2 | 35% | 3 | 6 | Cost for First and Redundant electrical services need to be included in Cost Estimate. | 5/3/18 STS1080 |
| 306 | Insurance, permits etc. | | | | | | | | | | | | |
| 307 | 103 | Difficulty in getting required permits. | 1. Coordinate with permit officials and request permits as early as possible. 2. Obtain assistance obtaining permits from PM/CM & FD Consultants. | C | 1 | 2 | 1 | 2 | 10% | 2 | 3 | | 12/18/12 FDS 1275 |

Risk Register

| | A | H | I | J | K | L | M | N | O | P | Q | R | S |
|-----|--------------------------------------|--|---|---------------|-----------------|-------------|-----------------|----------------|------------------|-----------------|------------|---|-----------------------|
| 1 | PROJECT RISK REGISTER | | | | | Low (1) | Medium (2) | High (3) | Very High (4) | Significant (5) | Legend | | |
| 2 | Central Subway Project San Francisco | | | | Probability | < 10% | <> 10-50% | > 50% | <> 75% & 90% | >90% | <3 Low | RISK RATING = PROBABILITY X (COST IMPACT + SCHEDULE IMPACT) | |
| 3 | REV : 53 | | | | Cost Impact | < \$250K | <>\$250K - \$1M | <> \$1M - \$3M | <> \$3M - \$10M | >\$10M | 3-9 Medium | 2 | |
| 4 | DATE ISSUED: 03/03/16 | | | | Schedule Impact | < 1 Month | <> 1 - 3 Months | <> 3-6 Months | <> 6 - 12 Months | > 12 Months | >10 High | SCORE = PROBABILITY X (COST IMPACT + SCHEDULE IMPACT) | |
| 5 | Final Risk ID | Risk Description | Mitigation Description | Risk Category | Probability % | Cost Impact | Schedule Impact | Calc Impact | Calc % | Risk Rating | Score | Status | Must Complete by Date |
| 308 | 104 | CPUC approval at Grade Crossing for G0164d takes longer to negotiate / obtain than schedule allows | 1. Obtain Grade Crossing approvals at final CPUC inspection at the completion of construction. 2. Coordinate closely with CPUC until approval is received. | R | 2 | 3 | 2 | 3 | 35% | 5 | 10 | CPUC Resolution (TED-253) for extension of our at grade crossing was granted. | 7/27/12 FDS 1940 |
| 309 | 105 | Electrical service delays startup and testing. | 1. Submit applications for new service as early as possible. 2. Coordinate closely with PG&E to ensure timely delivery of electrical service. | C | 1 | 2 | 1 | 2 | 10% | 2 | 3 | Applications for new service have been submitted to PG&E. | 11/17/17 STS 1500 |
| 310 | 106 | Risk of Labor dispute delaying the work. | Enforce designated gate for employees of the contract in dispute so that the rest of the work is not delayed. | C | 2 | 1 | 1 | 1 | 35% | 2 | 4 | | 11/17/17 STS 1500 |
| 312 | Unallocated Contingency | | | | | | | | | | | | |
| 317 | 111 | Major Earthquake stops work | Include Force Majeure clause in contracts. | C | 1 | 5 | 3 | 4 | 10% | 4 | 8 | Force Majeure clause included in contract. | 12/30/20 MS 0010 |
| 318 | 112 | Major safety event halts work | 1. Require contractor Safety plan to address this risk. 2. CM inspections to ensure that safety plan and procedures are implemented. | C | 1 | 5 | 3 | 4 | 10% | 4 | 8 | Health and Safety provisions included in contracts. CS Program provides full-time Safety Manager. | 12/30/20 MS 0010 |
| 320 | | | | | | | | | | | | | |
| 329 | 204 | AT&T Vault - New Sewer Work south of Bryant | 1. Continue negotiations/coordination with utility owners. 2. Schedule analysis to confirm coordination | C | 1 | 2 | 4 | 3 | 10% | 3 | 6 | | |
| 330 | 205 | Prolong period of CMod's creates additional cost/causes bad blood between Resident Engineer and Contractor | 1. CMod Task Force - 5 Areas of Improvement 2. Implement 3. Delegation of Authority | C | 3 | 1 | 1 | 1 | 50% | 3 | 6 | | |
| 339 | 214 | Micro Piles at UMS interfere with Tube-a-manchette installation (60' deep micropiles) | 1. Provide micro-pile as-built information to contractor 2. Realign tube-a-manchettes clear of micro-piles | C | 3 | 1 | 1 | 1 | 50% | 3 | 6 | | |
| 342 | 217 | Delays or complications construction by others – SF Dept. Of Technology, 3rd party utilities | 1. Early engagement and coordination for agreements and plan development to avoid construction delays. | C | 2 | 1 | 1 | 1 | 35% | 2 | 4 | DTIS MOU has been signed. | |
| 348 | 223 | Contamination during dewatering (CTS) | 1. Review contract requirements . | C | 2 | 3 | 1 | 2 | 35% | 4 | 8 | | |
| 349 | 224 | CTS AWSS/Ductbank Interface - AWSS system is old and requires replacement | 1. Look at alternatives to address 2. Turn off system while CSP work is being done, and then turn on later (find a bypass). | C | 5 | 1 | 2 | 2 | 90% | 8 | 15 | | |
| 352 | 227 | LRV Training - having enough trained operators (surplus) | 1. Ramp up trained operators a year ahead of time 2. Ensure testing is finished 3. Completion of work at storage track location (Bryant & King) | C | 1 | 2 | 1 | 2 | 10% | 2 | 3 | | |
| 353 | 228 | Muni union workers - barn signup (preferred runs) | 1. Try to get six months advance notice for annual in addition to barn sign up. | C | 1 | 1 | 1 | 1 | 10% | 1 | 2 | | |
| 354 | 229 | Pre Revenue Testing | | C | | | | | | | | | |
| 355 | 230 | Post Revenue Testing | | C | | | | | | | | | |

Risk Register

| | A | H | I | J | K | L | M | N | O | P | Q | R | S |
|-----|--------------------------------------|--|--|---------------|-----------------|-------------|-----------------|----------------|------------------|-----------------|------------|---|-----------------------|
| 1 | PROJECT RISK REGISTER | | | | | Low (1) | Medium (2) | High (3) | Very High (4) | Significant (5) | Legend | | |
| 2 | Central Subway Project San Francisco | | | | Probability | < 10% | <> 10-50% | > 50% | <> 75% & 90% | >90% | <3 Low | RISK RATING = PROBABILITY X (COST IMPACT + SCHEDULE IMPACT) | |
| 3 | REV : 53 | | | | Cost Impact | < \$250K | <>\$250K - \$1M | <> \$1M - \$3M | <> \$3M - \$10M | >\$10M | 3-9 Medium | 2 | |
| 4 | DATE ISSUED: 03/03/16 | | | | Schedule Impact | < 1 Month | <> 1 - 3 Months | <> 3-6 Months | <> 6 - 12 Months | > 12 Months | >10 High | SCORE = PROBABILITY X (COST IMPACT + SCHEDULE IMPACT) | |
| 5 | Final Risk ID | Risk Description | Mitigation Description | Risk Category | Probability % | Cost Impact | Schedule Impact | Calc Impact | Calc % | Risk Rating | Score | Status | Must Complete by Date |
| 356 | 231 | Implement 4th Street closure - minimize impact to traffic flow on Perry & Stallman Streets | 1. Obtain agreement of closure | C | - | - | - | - | 0% | - | - | | Retired 04/02/15 |
| 357 | 232 | Behind Schedule - Unable to Recover from Delay to 1300 Contract | 1. Schedule analysis of number of days behind 2. | C | 4 | 3 | 3 | 3 | 80% | 12 | 24 | | |
| 358 | 233 | Shotcrete Substitution - Final Finish Concrete Lining is Inferior | 1. Meet and discuss with TPC's senior management what the issues are and the status for clarification. | C | 3 | 3 | 3 | 3 | 50% | 9 | 18 | | |
| 359 | 234 | Sequential Excavation Method at CTS - Contractor's propose method will induce subsidence | 1. Designers concurrence on variation of options 2. Presented four options to the Contractor for going forward | C | 2 | 4 | 3 | 4 | 35% | 7 | 14 | | |
| 360 | 235 | Sewer work running up and down Stockton Street | | C | 1 | 3 | 1 | 2 | 10% | 2 | 4 | | |
| 362 | 237 | Non-Conforming work is not identified by TPC's Quality Control Program | 1. Correction Action Plan from Contractor 2. Stand down Meeting with Contractor 3. Augmentation of Management Staff 4. Higher Cross Standards 5. QA (greater surveillances) 6. Bring on additional personnel within the Smith-Emery organization | C | 2 | 3 | 2 | 3 | 35% | 5 | 10 | | |
| 363 | 238 | Quality Program is ineffective in processing the nonconformance items causing schedule impacts | 1. Review the CNCR log on a biweekly basis at the joint TPC /SFMTA meeting. 2. Greater Clarity in the Log on what CNCR's are open | C | 3 | 2 | 2 | 2 | 50% | 6 | 12 | | |
| 364 | 239 | Revenue Service Delay | | C | | | | - | 0% | - | - | | |
| 365 | 240 | Unresolved Assignment of Schedule Delay Responsibility (may lead to increase cost) | 1. Ask the Contractor for TIA's 2. As built schedule (Program analysis) 3. Perform a more refined analysis | C | 2 | 4 | 4 | 4 | 35% | 8 | 16 | | |
| 366 | 241 | Potential Winter Impacts (Preparation for El Niño) | 1. Allowing planning for future activities during rainy days 2. Have a large capacity pump on standby | C | 3 | 2 | 2 | 2 | 50% | 6 | 12 | | |
| 368 | 243 | Contractor becomes complacent in third party insurance claims - could increase cost to the project | | C | 5 | 2 | 1 | 2 | 90% | 8 | 15 | | |
| 369 | 244 | Olivet building - potential coordination issues | 1. Maintain contact with the Developer 2. Facilitate completion of TPC work overlapping with developer access | C | 2 | 1 | 1 | 1 | 35% | 2 | 4 | | |
| 370 | 245 | Relocation of Program Management Operation | | C | | | | | 0% | - | - | | |