

Transmittal

CS Transmittal No. 2594

| | |
|--|---|
| To: Bernardo Bustamante Federal Transit Administration San Francisco Federal Building 90 7th Street, Suite 15-300 San Francisco, CA 94103-6701 Date: May 29, 2020 | From: Nadeem Tahir M544.1, CSP Project No./Contract No.: Task No./Title: Cost/Schedule Management Project Phase: Construction Subject: Monthly Progress Report April 2020 |
|--|---|

| | | | | |
|--|--|---|--|--|
| Sent via: | <input type="checkbox"/> mail | <input type="checkbox"/> overnight | <input type="checkbox"/> messenger | <input type="checkbox"/> hand-delivered |
| | <input type="checkbox"/> fax – No: | | <input checked="" type="checkbox"/> email – Address: | Bernardo.Bustamante@dot.gov |
| The following: | | | For your: | |
| <input type="checkbox"/> copy of letter/memo | <input type="checkbox"/> estimate | <input checked="" type="checkbox"/> information/use | | Due date: N/A |
| <input type="checkbox"/> minutes/agenda | <input type="checkbox"/> schedule | <input type="checkbox"/> action | | |
| <input checked="" type="checkbox"/> report | <input type="checkbox"/> deliverable | <input type="checkbox"/> review/comment | | |
| <input type="checkbox"/> presentation | <input type="checkbox"/> review comment form | <input type="checkbox"/> response to comment | | |
| <input type="checkbox"/> cd / dvd | <input type="checkbox"/> no review comment form | <input type="checkbox"/> concurrence | | |
| <input type="checkbox"/> specifications | <input type="checkbox"/> review comments | <input type="checkbox"/> incorporation of comments | | |
| <input type="checkbox"/> half-size drawings | <input type="checkbox"/> response to comments | <input type="checkbox"/> verification | | |
| <input type="checkbox"/> full-size drawings | <input type="checkbox"/> concurrence with response | <input type="checkbox"/> signature | | |
| <input type="checkbox"/> sketches/maps/layouts | <input type="checkbox"/> verification of incorporation | <input type="checkbox"/> acceptance/approval | | |
| <input type="checkbox"/> reference material | <input type="checkbox"/> acceptance/approval | <input type="checkbox"/> other _____ | | |
| <input type="checkbox"/> other _____ | | | | |

| Item No. | Copies | Description | Rev. No. | Date |
|--|--------|--------------------------------------|----------|-----------|
| 1 | 1 | Monthly Progress Report (April 2020) | 1 | 5/29/2020 |
| <i>If enclosures are not as noted, kindly notify us at once.</i> | | | | |

Remarks: This Monthly Progress Report includes cost and schedule details as appendices.

Nadeem Tahir

Nadeem Tahir, P.E.
 Program Director
 NT: dl

cc:

Pete Hankovszky, PMOC (phankovszky@deainc.com)
 Luiz Zurinaga, SFCTA (luiz.zurinaga@sfcta.org)
 Anna LaForte, SFCTA (anna.laforte@sfcta.org)
 Maria Lombardo, SFCTA (maria.lombardo@sfcta.org)
 Jeffrey Tumlin, SFMTA
 Deanna Desedas, SFMTA
 Carli Paine, SFMTA
 Terrance Fahey, SFMTA
 Catherine Luu (catherine.luu@dot.gov)
 Edward Carranza, FTA (edward.carranza@dot.gov)
 Eric Chang, PMOC (ehch@deainc.com)
 SFCTA project file: Propk@sfcta.com

Kate Breen, SFMTA
 Kathleen Sakelaris, SFMTA
 Leo Levenson, SFMTA
 Eric Stassevitch, CSP
 Joel Goldberg, SFMTA
 Jonathan Rewers, SFMTA
 Julie Kirschbaum, SFMTA
 Joel Ramos, SFMTA
 Ray Tellis, FTA (ray.tellis@dot.gov)
 Lisa Gavin (lisa.gavin@dot.gov)
 Billy Deeb, AON (billy.deeb@aon.com)

CS File No. M544.1.5.0340.b

central subway

Escalation at CTS

Installation of the last two escalators from the street level entrance leading into the upper mezzanine began.



Progress Report

April 2020



SFMTA

This page intentionally left blank

Table of Contents

| | |
|---|----|
| Executive Summary | 5 |
| Key Milestones | 6 |
| Costs and Schedule | 7 |
| Costs | 7 |
| Earned Value Analysis | 7 |
| Schedule Highlights..... | 8 |
| Master Project Schedule | 11 |
| Contracts & Construction | 12 |
| Contract 1300 Stations, Surface, Track and Systems..... | 13 |
| Work Package1254 Chinatown Station | 14 |
| Work Package1253 Union Square / Market Street Station | 18 |
| Work Package1255 Yerba Buena / Moscone Station | 23 |
| Work Package1256 Systems, Trackwork & Stations | 26 |
| Program Components | 28 |
| Community Outreach | 28 |
| Quality Assurance | 29 |
| Risk Management | 32 |
| Program Safety & Security | 33 |
| Technical Capacity | 35 |
| Staffing | 36 |
| Third-Party Agreements and Licenses | 37 |
| LRV Procurement..... | 37 |
| Current Construction Activity and Progress Photos | 38 |

Table of Contents - continued

See Table of Content page that follows for Cover Photo captions.

Appendices

| | |
|---|----|
| Appendix A: Cost Report..... | A1 |
| Appendix B: Schedule Report..... | B1 |
| Appendix C: Program Overview of Scope and Funding..... | C1 |
| Appendix D: Completed Contracts | D1 |
| Appendix E: SBE Participation by Contract (Reported Quarterly)..... | E1 |
| Central Subway Project Contact Information..... | E5 |



Cover photo: The first in a set of escalators between the street level entrance for Chinatown Station and the upper mezzanine is slowly and carefully lowered into place. The crew worked it into place one small increment at a time until it was perfectly fitted. More photos can be found starting on page 37.

Above photo: Workers mark out 6-foot intervals with red tape leading into the crew break room and shop area on the mezzanine level of Union Square/Market Street Station, as per CDC guidelines for keeping distance during the COVID-19 pandemic. Though difficult at times, crews are doing their best to maintain healthy practices while continuing their hard work.

See the Appendix E final page for CS websites hyperlinks and public outreach on line resources. The Project main web site is at: <http://www.centuralsubwaysf.com/>



Lighting and glass ceiling panels have been installed inside the south concourse for Union Square/Market Street Station.

Executive Summary

Coronavirus Pandemic (COVID 19) - Coronavirus Pandemic (COVID 19) - On March 17, 2020, the Mayor and the City's Health Office issued a Public Health Order to "Shelter-In Place" in response to the COVID-19 pandemic. As part of this order, some infrastructure projects were considered to be essential including Central Subway project. Construction of the Central Subway project continues to progress with minor impacts to supply chains. However, the Contractors have notified the City that due to social distancing requirements production rates have been impacted. The Contractors have implemented a revised site Safety and security plans to incorporate various requirements of the order. The project continues to experience impact to the financial processes including delay to the committed funds. Only essential project staff are on site to ensure compliance with the health order and the other staff has transitioned to telecommuting. (For additional discussion, please see Safety and Security section on pg. 33)

Chinatown Station - Completed installing overhead conduit at Main Electrical at Headhouse Platform level. Continued installing Stair 5, 5A, 6, and 7. Continued installing storm, sewer, water piping, refrigerant and fire sprinkler piping at all levels. Continued construction of Surface level slabs and PCC 50 Chinatown Plaza walls and stairs. Began installing Elevators 1, 2, 3, 4 and Escalator 5 and 6. Continued street work (minor), monitoring and surveying

Union Square/Market Street Station - Continued construction, installation and testing of stairs, escalators, elevators, overhead plumbing, fire protection piping, overhead fixture and electrical, ceiling panels, light fixtures and controls, HVAC and Power startup and testing, artwork, and pavement renovation at respective levels—Platform Station, North Concourse, South Concourse, and Street/Surface.

Yerba Buena/Moscone Station - Completed installing piping at Headhouse Vent Shaft and Headhouse Roof. Completed installing seismic joints at Station Platform. Completed installing branch power at Station Mezzanine. Completed installing toilets and lockers in Headhouse Concourse. Completed installing lighting in Station Concourse. Continued installing Escalators and Elevators 3 and 4.

Surface, Track and Systems— Continued traction power conduit and other electrical conduit installation inside tunnel. Continued tunnel lighting installation. Continued 4th/Brannan platform construction. Continued OCS hangar installation inside tunnel. Start FDC work near 4th Street portal.

Total project costs to date are \$1,525.85 million, an increase of \$7.61 million over last month. The total cost to date equals 96.7% of the total project budget of \$1.578 billion. The program continues to show a forecast Revenue Service Date of Summer 2021.

The Stations Contractors' Safety Reports should show any accidents that may occur during the current month. The rates of work site accident incidents by the man hours worked continue to be below industry standards - see tables on page 34.

Key Milestones

Street level escalator installation at Chinatown Station




Each escalator is brought in with many components already installed, supported by a heavy duty steel frame.



The right angle and approach are worked out, and the crew moves it into place very slowly and carefully.

| MILESTONE | DATE EXPECTED |
|--|----------------------|
| General | |
| Revenue Service | Summer 2021 |
| Contract 1300 Stations, Surface, Track, Systems | |
| Notice to Proceed (NTP 1) | June 17, 2013 (A) |
| Notice to Proceed (NTP 2) | January 12, 2014 (A) |
| Substantial Completion | June 29, 2020 |



Crews continue building out the components that the escalator did not already possess.

Costs and Schedule

Costs (See Appendix A for Details)

The Current Cost Estimate (CCE) for the Central Subway Project is \$1.578 billion in year of expenditure dollars (\$YOE). This total project cost is shown at the top of Report 7.1, Program Project Budget. This capital cost projection incorporates allocated and unallocated contingencies to cover the risks associated with the project completion. The Program is in the process of evaluating and adjusting the Program's Estimate at Completion (EAC) as part of a workshop with FTA. The Program intends to report a revised EAC to the SFMTA Board, but has been delayed due to COVID related issues. When approved by the Board, the Program will adjust the overall Program budget and contingency.

Total net incurred costs for the project are \$1,524.85 million, a \$7.61 million increase over last month. The cost to date figure reflects expenditures through FAMIS 786 Report (\$1,480.03 million) plus the utilities joint trench Form B Reimbursement payment (\$12.51 million), invoices currently being processed (\$32.92 million) and estimates of outstanding pay requests (\$0.42 million). This incurred amount equals 96.7% of the total project budget of \$1.578 billion.

The current funding level to date is \$1,556.74 million and includes Low Carbon Transit Operations Program (LCTOP) Funds FY2019/2020 \$4,000,000 and Proposition B (City of San Francisco Adjusting Transportation Funding for Population Growth) FY2020 \$3,191,063 appropriated in September 2019. This represents 98.7% of the total project budget and we anticipate the addition of \$21,558,937 to complete the funding of the program. The remaining program funds has been jeopardized due to funding reallocation from the COVID 19 pandemic. The project team will continue to work with our financial partners to ensure that impacts to the project are minimized.

Earned Value Analysis

In April 2020 Report, the Preliminary Earned Value Analysis reports is based on the SFMTA April Schedule Update. The Planned Value, Earned Value, Actual Cost, Percent Complete and resulting indexes as follows:

Preliminary April Earned Value

| | |
|-----------------------------------|-----------------|
| Overall Budgeted Cost: | \$1,578,300,000 |
| Planned Value: | \$1,589,690,998 |
| Earned Value: | \$1,460,310,250 |
| Actual Cost: | \$1,525,846,545 |
| Schedule Performance Index (SPI): | 0.92 |
| Cost Performance Index (CPI): | 0.96 |
| Percent Complete: | 91.6% |

*April 2020 Notice: The City continues to experience problems that were caused by error and inaccuracy from the transition from FAMIS to Financial System Project (FSP). An updated methodology has been implemented within the financial reporting that will provide more accurate figures for transactions occurring in fiscal year 2020.

As we continue to address these data quality problems through data cleaning, you will continue to see monthly fluctuations as we detect and remove errors and inconsistencies from data in order to improve on the quality of data so that we will be able to report accurate data.

Schedule Highlights

The Master Project Schedule (MPS) below includes progress through April 2020. The April 2020 Schedule Update submittal from Contract 1300 Contractor was not submitted as the CN1300 Contractor has not provided the updated corrections to their June 2017 through July 2018 Schedule Updates. The Contract 1300 schedule represented in this report is based on the SFMTA April 2020 Schedule Update.

The MPS shows a forecast Revenue Service Date of Summer 2021 on 16 September 2021 based on a revised assessment of the overall schedule and the current project conditions. The project continues to evaluate this date with potential impact from COVID 19. The Contractor is notifying the City that potential delays may have occurred due to the social distancing requirement which is impacting production rates.


Currently we are experiencing day-to-day delays caused by TPC's electrical work in the tunnel impacted by lack of resources and extended approvals of contract modifications related to Radio and Train Control Systems. These issues have impacted TPC's Substantial Completion date, we have mitigated the delay by accelerating rail activation activities. TPC and SFMTA are working to reach scope and cost agreements for these contract modifications as TPC refuses to commence work without an approved Contract Modification. The controlling critical (longest) path of the MPS runs through the electrical activities within the tunnel which are impacting the TPC's Startup and Testing and subsequently the rail activation process. The latest schedule shows the longest path running through the Surface, Tracks and Systems (STS).

SFMTA continues to meet with Contractor to discuss all schedule concerns and comments. TPC has not been able to correctly staff the project which could potentially delay the project. In order to achieve the Baseline work productivity, TPC needs to increase the number of crews assigned to electrical work, allowing concurrent work within the tunnel and stations in order to make this completion date possible. It also requires that the front end portion of ATCS Startup and Testing is performed concurrently with TPC's Startup and Testing followed by ATCS software testing in coordination with SFMTA Operations.

Contract 1300 Contractor submitted fifty-four (54) Schedule Updates from December 2014 to July 2019. SFMTA rejected twenty eight (28) Schedule Updates from January 2016 to April 2016 and June 2016 to June 2018 due to multiple and repetitive issues that vary from incorrect working sequences to unrealistic forecasted completion dates to artificially steering the schedule longest path through certain portions of the project. SFMTA approved as noted December 2014 through December 2015, and May 2016 Schedule Updates. Contractor has been directed to provide a Revised Schedule as required by the overall settlement agreement to maintain the forecasted project completion.

Contract 1300 - WP1253 UMS / WP1254R CTS / WP1255 YBM / WP1256 STS:

The Contractor, Tutor Perini Corporation's (TPC) baseline schedule is incorporated into the master program schedule. The preliminary SFMTA Contract 1300 April 2020 schedule is used within the November Report. The SFMTA Contract 1300 April 2020 schedule is based on the approved baseline schedule logic with adjustments made as mentioned above. The SFMTA will continue to use the SFMTA Contract 1300 schedule update as a forecasting tool going forward until the Contract 1300 Contractor submits an acceptable schedule that addresses all of SFMTA scheduling concerns.



Glass and metal ceiling panels hide utility conduits inside the south concourse ceiling for Union Square/Market Street Station.

Schedule Highlights - Continued

Work Package P-1254R (CTS) has performed the following work this month:

- Continued installing Stair 5, 5A, 6, and 7
- Continued installing electrical panels and pulling service wires at Equipment Room at Underplatform level
- Completed installing overhead conduit at Main Electrical at Headhouse Platform level
- Continued installing overhead conduit at Traction Power rooms at Headhouse Platform level
- Continued pulling service wires at Main Electrical and Traction Power rooms at Headhouse Platform level
- Began constructing structural steel for Elevators 1 & 2 at Platform and Concourse levels
- Continued installing storm, sewer, water piping, refrigerant, and fire sprinkler piping at all levels
- Continued installing structural steel for GFRC panels at ticketing hall at Concourse level
- Continued installing structural steel for Station Agent Booth at Concourse level
- Continued pulling service wires at Main Communication room at Lower Mezzanine level
- Began installing Elevators 1, 2, 3, and 4
- Began installing Escalator 5 & 6 at Upper Mezzanine level
- Continued construction of Surface level slabs and PCC 50 Chinatown Plaza walls and stairs
- Began installing structural steel and fire proofing for Plaza level
- Continued street work (minor), ongoing monitoring and surveying

Work Package P-1253 (UMS) has performed the following work this month:

Platform Station:

- Stairs, escalators and elevators – including glass enclosure
- Overhead plumbing, fire protection piping, and overhead fixture and electrical
- Unistrut grid for ceiling panels and LED Artwork on concourse level
- Ceiling panels
- Light fixtures and controls
- Curved metal panel on platform strut level
- Terrazzo on concourse and platform level
- Brackets for artwork on platform strut level
- Fire Alarm /PA / Security System
- Emergency lighting at tunnel tie-in on platform level
- HVAC startup and testing
- Power startup and starting

North Concourse:

- Stair, escalator and elevators

Schedule Highlights - Continued

- Overhead plumbing, fire protection piping, and overhead fixture and electrical
- Cement plaster finish in various rooms
- Glass wall panels
- LED artwork

South Concourse:

- Stair and escalator
- Overhead electrical, light fixtures and controls
- Ceiling panels
- Glass wall panels including ticket vending machine
- Terrazzo flooring
- Rolling and Grille Doors

Street/Surface:

- Precast architectural concrete elements at USG terrace level
- Glass roof walk at USG terrace level
- Landscaping and drainage at USG terrace level
- USG Roof level exhaust vent
- Tap room and emergency command post at surface level
- Pavement renovation at northside of Market street
- North sidewalk plaza at USG terrace level


Work Package P-1255 (YBM) has performed the following work this month:

- Continued installing Escalators 3 and 4
- Continued installing Elevators 3 and 4
- Continued installing EV controls at Station Mezzanine
- Continued installing ceiling at Headhouse Concourse.
- Completed installing toilets and lockers in Headhouse Concourse
- Completed installing lighting in Station Concourse
- Poured Clementina Street Sidewalk

Work Package P-1256 (STS) has performed the following work this month:

- Continue 4th/Brannan platform construction
- Continue traction power conduit and other electrical conduit installation inside tunnel
- Continue tunnel lighting installation
- Continue OCS hanger installation inside tunnel
- Continue mini power center installation
- Continue walkway construction at cross-over cavern
- Start FDC work near 4th Street portal

Master Project Schedule





A roll-up steel gate is being installed and tested where the south concourse for Union Square/Market Street Station transitions into the concourse for Powell BART/Muni Station.

Contracts & Construction

Construction Contracts In Progress

Contract 1300: Combined Work Packages 1253, 1254, 1255, 1256

- Contractor: Tutor - Perini Corporation
- Amount: \$888.28 million
- Contract Status: 92.63% complete construction

Contracts Completed

[See Appendix D](#)

Contract 1250: Moscone Station and Portal Utilities Relocation

Contract 1251: Union Square/Market Street Station Utility Relocation

Contract 1277: Pagoda Theater Site Demolition (Funded separately from the CS Project budget)

Contract 1252: Central Subway Tunneling

Contract SBE Participation (Updated Quarterly) [See Appendix E](#)

Stations, Surface, Track and Systems

Contract 1300 Contractor: Tutor-Perini Corporation

Description of Work


The Contract 1300 scope is to construct the Central Subway's three subway stations, one surface station, construct the 2,000 feet of surface track, and install track and operating systems throughout the new alignment. The separate station and systems work packages are presented in the following pages.

Work includes station finishes, AC and DC substations, elevators, escalators, lighting, emergency ventilation fans, HVAC fire alarm/ suppression/ protection, Cutter Soil Mixing, secant pile bottom up and Sequential Excavation Method construction, settlement monitoring, building protection, connecting to and modifying the BART Powell Street Station, PA, CCTV, signage, installation of fare collection equipment and station start-up and commissioning.

| Contract Details | |
|-------------------------------|---------------|
| Contract Awarded: | May 21, 2013 |
| Notice to Proceed: | June 17, 2013 |
| Substantial Completion: | June 29, 2020 |
| Contract Award Value: | \$839,676,400 |
| Modifications to Date (\$): | \$48,604,326 |
| Modifications to Date (Days): | 870 |
| Current Contract Value: | \$888,280,726 |

| Budget/Expenditures▲ | |
|------------------------------|---------------|
| Current Budget | \$861,639,691 |
| Other Project Offset Credits | \$8,091,336 |
| Expenditures to Date | \$850,624,429 |

1300 Summary Schedule



Chinatown Station

Contract 1300 - Work Package 1254R

Description of Work

This Work Package is to construct one subway station. Includes station finishes, AC and DC Traction Power substations elevators, escalators, lighting, emergency ventilation fans, HVAC fire alarm/ suppression/ protection, slurry wall top-down construction, settlement monitoring, building protection, PA, CCTV, signage, installation of fare collection equipment and station start-up and commissioning.



Current Work Status

- Continued installing Stair 5, 5A, 6, and 7
- Continued installing electrical panels and pulling service wires at Equipment Room at Underplatform level
- Completed installing overhead conduit at Main Electrical at Headhouse Platform level
- Continued installing overhead conduit at Traction Power rooms at Headhouse Platform level
- Continued pulling service wires at Main Electrical and Traction Power rooms at Headhouse Platform level
- Began constructing structural steel for Elevators 1 & 2 at Platform and Concourse levels
- Continued installing storm, sewer, water piping, refrigerant, and fire sprinkler piping at all levels
- Continued installing structural steel for Station Agent Booth and GFRP panels at ticketing hall at Concourse level
- Continued pulling service wires at Main Communication room at Lower Mezzanine level
- Began installing Elevators 1, 2, 3, and 4
- Began installing Escalator 5 & 6 at Upper Mezzanine level
- Continued construction of Surface level slabs and PCC 50 Chinatown Plaza walls and stairs
- Began installing structural steel and fire proofing for Plaza level
- Continued street work (minor), ongoing monitoring and surveying

Work Expected Next Month

- Complete installing Stair 5, 5A, 6, and 7
- Complete installing electrical panels and pulling service wires at Equipment Room at Underplatform level
- Complete installing overhead conduit at Traction Power rooms at Headhouse Platform level
- Continue pulling service wires at Main Electrical and Traction Power rooms at Headhouse Platform level
- Continue constructing structural steel for Elevators 1 & 2 at Platform and Concourse levels
- Complete installing storm, sewer, and water piping at levels 1 to 6
- Complete installing fire sprinkler piping at levels 1 to 6
- Complete installing structural steel for


Chinatown Station

GFR panels at ticketing hall at Concourse level

- Complete GFR panel installation at ticketing hall at Concourse level
- Complete installing structural steel for Station Agent Booth at Concourse level
- Complete pulling service wires at Main Communication room at Lower Mezzanine level
- Complete CMU wall construction at all levels of Headhouse
- Continue installation of Elevators 1 & 2, 3 & 4
- Complete installation of Escalators 5 & 6
- Continued construction of Surface level slabs and PCC 50 Chinatown Plaza walls and stairs
- Continue installing structural steel and fire proofing for Plaza level
- Begin constructing slabs for Roof level
- Begin construction of AWSS pipeline across Stockton Street at Washington Street
- Continued street work (minor), ongoing monitoring and surveying


Three Month Look

- Complete installation of Elevators 1, 2, 3 & 4
- Complete construction of Surface, Plaza, and Roof levels at Headhouse
- Complete installing mechanical, electrical, plumbing, at Surface, Plaza, and Roof levels at Headhouse
- Complete construction of PCC 50 Chinatown Plaza
- Abandon dewatering wells on Stockton Street
- Begin street utility work on Washington Street



Steel framing for future concourse-to-platform level elevators is being constructed inside the cross-cut cavern leading into the Rose Pak-Chinatown Station platform cavern.

Station Construction Progress Section




Chinatown Station Construction Status - Continued

| Contract Details | |
|-------------------------------|---------------|
| Contract Awarded: | May 21, 2013 |
| Notice to Proceed: | June 17, 2013 |
| Substantial Completion: | June 29, 2020 |
| Contract Award Value: | \$247,567,810 |
| Modifications to Date (\$): | \$52,199,817 |
| Modifications to Date (Days): | 870 |
| Current Contract Value: | \$299,767,627 |

| Budget/Expenditures | |
|------------------------------|---------------|
| Current Budget | \$257,567,810 |
| Other Project Offset Credits | \$5,043,239 |
| Expenditures to Date | \$275,563,181 |

CTS Three Month Schedule



Union Square/Market Street Station

Contract 1300 Work Package 1253

Description of Work

This Work Package is to construct one subway station and perform related street work. Includes station finishes, AC and DC traction power, substations elevators, escalators, lighting, emergency ventilation fans, HVAC fire alarm/ suppression/ protection, slurry wall top-down construction, settlement monitoring, building protection, PA, CCTV, signage, installation of fare collection equipment and station start-up and commissioning. This work package also involves reconstruction Street work which includes Geary St, O'Farrell St, Ellis Street and Stockton street from Post Street to the intersection of 4th / Ellis St / Market St.



Current Status This Month

Continued construction, installation and testing of the following items at -

Platform Station:

- Stairs, escalators and elevators – including glass enclosure
- Overhead plumbing, fire protection piping, and overhead fixture and electrical
- Unistrut grid for ceiling panels and LED Artwork on concourse level
- Ceiling panels
- Light fixtures and controls
- Curved metal panel on platform strut level
- Terrazzo on concourse and platform level
- Brackets for artwork on platform strut level
- Fire Alarm /PA / Security System
- Emergency lighting at tunnel tie-in on platform level
- HVAC startup and testing
- Power startup and starting

North Concourse:

- Stair, escalator and elevators
- Overhead plumbing, fire protection piping, and overhead fixture and electrical
- Cement plaster finish in various rooms
- Glass wall panels
- LED artwork

South Concourse:

- Stair and escalator
- Overhead electrical, light fixtures and controls
- Ceiling panels
- Glass wall panels including ticket vending machine
- Terrazzo flooring
- Rolling and Grille Doors

Street/Surface:

- Precast architectural concrete elements at USG terrace level.
- Glass roof walk at USG terrace level
- Landscaping and drainage at USG terrace level
- USG Roof level exhaust vent
- Tap room and emergency command post at surface level
- Pavement renovation at northside of Market street
- North sidewalk plaza at USG terrace level

Work Expected Next Month

Continued construction, installation and testing of the following items at -

Platform Station:

- Stairs, escalators and elevators – includ-

Union Square/Market Street Station

Contract 1300 Work Package 1253

ing glass enclosure and glass wall panels

- Overhead plumbing, fire protection piping, and overhead fixture and electrical
- Unistrut grid for ceiling panels and LED Artwork on concourse level
- Ceiling panels
- Light fixtures and controls
- Terrazzo on concourse and platform level
- Artwork on platform strut level
- Fire Alarm /PA / Security System
- Emergency lighting at tunnel tie-in on platform level
- HVAC and EV startup and testing
- Power startup and testing
- Fire Alarm System startup and testing

North Concourse:

- Stairs, escalator, elevators
- Overhead plumbing, fire protection piping, and overhead fixture and electrical
- Cement plaster finish in various rooms
- LED artwork

South Concourse:

- Stair and escalator
- Overhead electrical, light fixtures and controls.
- Ceiling panels
- Rolling and Grille Doors

Street/Surface:

- Precast architectural concrete elements at USG terrace level
- Glass roof walk at USG terrace level
- Landscaping and drainage at USG terrace level
- USG Roof level exhaust vent
- Tap room and emergency command post at surface level

Three Month Look Ahead

Platform Station:

Completion of the following:

- CMU wall construction
- Deck installation
- All structural concrete work
- Stairs, elevators and escalators
- Ceiling panels.
- Emergency lighting at tunnel tie-in on platform level

Continued construction / begin installation and testing of the following:

- Fireproofing.
- Terrazzo flooring
- Glass wall panels
- Artwork on concourse and platform level
- Light fixtures and controls
- Fire Alarm/ PA/ Security System
- Overhead plumbing, fire protection piping and overhead fixture and electrical
- Frames and pressurized doors at intermediate strut level
- Access controls
- HVAC and EV startup and testing
- Power and Lighting startup and testing
- Fire Alarm /PA / Security System startup and testing

North Concourse:

Completion of the following:

- Ceiling panels
- Glass wall panels
- Stair, elevators and escalator

Continued construction / begin installation of the following:

Union Square/Market Street Station


Contract 1300 Work Package 1253

- Terrazzo flooring
- Fire Alarm/ PA/ Security System
- Access controls

South Concourse:

Completion of the following:

- Ceiling panels
- Glass wall panels
- Stairs and escalator
- Rolling and Grille Doors



Continued construction / begin installation of the following:

- Terrazzo flooring
- Fire Alarm/ PA/ Security System
- Access controls

Street/Surface:

Completion of the following:

- Granite curb, brick sidewalk, and pedestrian ramps north of Market Street.
- Glass roof walk artwork on USG Terrace level.
- Precast architectural concrete elements for USG terrace level
- Landscaping and drainage at USG terrace level.
- USG Roof level exhaust vent
- Tap room and emergency command post at surface level



Continued construction / begin installation of the following:

- Permanent PG&E historic streetlights at O'Farrell and Stockton Street
- Traffic cabinets

Station Excavation and Construction Progress Section

North

South




Union Square Market Street Station Construction - Continued

| Contract Details | |
|-------------------------------|---------------|
| Contract Awarded: | May 21, 2013 |
| Notice to Proceed: | June 17, 2013 |
| Substantial Completion: | June 29, 2020 |
| Contract Award Value: | \$294,030,590 |
| Modifications to Date (\$): | \$7,744,337 |
| Modifications to Date (Days): | 870 |
| Current Contract Value: | \$301,774,927 |

| Budget/Expenditures ▲ | |
|-----------------------|---------------|
| Current Budget | \$314,030,590 |
| Expenditures to Date | \$295,325,876 |

UMS Three Month Schedule



Yerba Buena/Moscone Station

Contract 1300 - Work Package 1255

Description of Work

This Work Package is to construct one subway station. Includes station finishes, AC and DC Traction Power substations elevators, escalators, lighting, emergency ventilation fans, HVAC fire alarm/ suppression/ protection, slurry wall top-down construction, settlement monitoring, building protection, PA, CCTV, signage, installation of fare collection equipment and station start-up and commissioning.

Current Status

- Continued installing Escalators 3 and 4
- Continued installing Elevators 3 and 4
- Continued installing EV controls at Station Mezzanine
- Continued installing ceiling at Headhouse Concourse.
- Completed installing toilets and lockers in Headhouse Concourse
- Completed installing lighting in Station Concourse
- Poured Clementina Street Sidewalk

Work Expected Next Month

- Continue installing Escalators 1 through 4
- Continue installing Elevators 3 and 4
- Continue installing Stairs 2 and 3
- Continue installing EV Controls at Station Mezzanine
- Continue installing Station Agent Booth at Headhouse Concourse
- Continue installing metal wall and Terrazzo floor in Station Concourse
- Continue installing telephone system at Station Platform level
- Systems startup and Acceptance Testing
- Complete F2A Light Fixture installations at Surface Walls
- Continue installing S.S. Metal wall panels at Concourse Sector 3
- Install MCC-JF in the Main Elect Room -
- Fireproof Plaza Canopy




Three Month Look Ahead

- Continue interior finishes on Mezzanine & Concourse Levels within Station Box
- Begin installation of sculpture at Surface level
- Complete installation of Artwork in Headhouse Concourse
- Complete installation of Elevators 3 and 4
- Complete installation of Escalators 3 and 4
- Complete Finish grinding of Platform and Concourse Station Terrazzo Floors
- Complete installation and finish grinding of Concourse Headhouse Terrazzo Floor
- Complete Platform Kiosks
- Complete Station Agent Booth
- Complete Surface Plaza Area
- Complete Systems Start up and Acceptance Testing
- AT&T – Pull in wires to all building levels. Set trim and terminate devices
- Complete FA system
- Set trim and terminate devices - Test

Station Excavation and Construction Progress Section

North

South



West

4th St.

East



Yerba Buena Moscone Station Construction - Continued


Contract Details

| | |
|-------------------------------|---------------|
| Contract Awarded: | May 21, 2013 |
| Notice to Proceed: | June 17, 2013 |
| Substantial Completion: | June 29, 2020 |
| Contract Award Value: | \$158,089,000 |
| Modifications to Date (\$): | \$3,241,425 |
| Modifications to Date (Days): | 870 |
| Current Contract Value: | \$161,330,425 |

Budget/Expenditures ▲

| | |
|------------------------------|---------------|
| Current Budget | \$163,089,000 |
| Other Project Offset Credits | \$415,331 |
| Expenditures to Date | \$156,430,701 |

YBM Three Month Schedule



Systems, Trackwork, & Surface Station

Contract 1300 - Work Package 1256

Description of Work

This Work Package is to construct one Surface Station. Includes light rail track and systems, track invert, track safety walkways; light rail track and systems constructed on the 2,000 foot surface for the alignment from the tunnel portal, south to the tie-in to the existing Muni T-Line at Fourth and King Streets; and the surface Fourth and Brannan Street (FBS) Station.

Current Status

- Continue 4th/Brannan platform construction
- Continue traction power conduit and other electrical conduit installation inside tunnel
- Continue tunnel lighting installation
- Continue OCS hanger installation inside tunnel
- Continue mini power center installation
- Continue walkway construction at cross-over cavern
- Start FDC work near 4th Street portal

Work Expected Next Month

- Continue 4th/Brannan platform construction
- Continue traction power conduit and other electrical conduit installation inside tunnel
- Continue tunnel lighting installation
- Continue OCS hanger installation inside tunnel
- Continue mini power center installation
- Continue walkway construction at cross-over cavern
- Continue FDC work near 4th Street portal



Three Month Look Ahead


- Complete OCS/street light pole installation
- Continue OCS support/wire installation in tunnel and on 4th Street
- Continue 4th/Brannan platform construction
- Continue tunnel walkway stairs installation
- Continue electrical conduit installation inside tunnel
- Continue tunnel lighting installation
- Continue mini power center installation
- Continue pulling traction power feeder cables on surface
- Continue train case work at 4th/King
- Continue FDC work near 4th Street portal

Systems, Trackwork, & Surface Station Construction - Continued

| Contract Details | |
|-------------------------------|----------------|
| Contract Awarded: | May 21, 2013 |
| Notice to Proceed: | June 17, 2013 |
| Substantial Completion: | June 29, 2020 |
| Contract Award Value: | \$139,989,000 |
| Modifications to Date (\$): | (\$14,581,253) |
| Modifications to Date (Days): | 870 |
| Current Contract Value: | \$125,407,747 |

| Budget/Expenditures | |
|------------------------------|---------------|
| Current Budget | \$126,952,290 |
| Other Project Offset Credits | \$2,632,766 |
| Expenditures to Date | \$123,304,671 |

Systems, Track and Surface Station Three Month Schedule



Program Components

Community Outreach

Outreach public information, events and presentations for April 2020 include:

- Ongoing outreach to merchants and residents by email and social media
- Produced quarterly construction update video and other multimedia content
- Responded to constituent complaints and questions
- Preparation and dissemination of construction notices

Outreach in Support of Mitigation and Monitoring

- Team members participated in weekly teleconference meeting meeting to address neighborhood concerns
- Weekly photo documentation of project work and editing
- Weekly construction update emails sent to list of approximately 700 residents and stakeholders

Media Coverage

| Central Subway Media Coverage | | | |
|-------------------------------|---|-------------------------|---------------------|
| Date | Title (with link to story) | Source | Reporter/ Writer |
| 4/21/2020 | Coronavirus: Shelter in place speeds up several major Bay Area transportation projects | San Francisco Chronicle | Michael Cabanatuan |

Quality Assurance

Quality Assurance monthly activity of oversight, surveillance, audits, proactive feedback and QA records actively involves the Project construction management staff, the resident engineers, the prime construction contractor and their subcontractors.

Stations and Systems Contract CN1300 Quality Assurance Monitoring Activities

Project Quality Assurance performs the following activities to ensure that the quality program complies with project quality requirements:

- QA observation of all work in progress for all work packages
- QA observations of QC inspection, testing and documentation by Smith Emery for all work packages
- QA observation of station construction at CTS, UMS, and YBM
- QA observation of STS invert and plinth concrete placement and track installation
- QA observation of STS rail preparation and installation
- QA review of TPC's Quality Control (QC) Daily Inspection Reports posted to project records CM13 which includes TPC's Specialty Subcontractor's QC checklists, associated documentation and Smith Emery inspection and testing reports provided by TPC's subcontractor that provides laboratory and inspection services – including special inspections required for the City of San Francisco's Department of Building Inspection (DBI) for all permitted work
- QA participation in definable feature of work preparatory and initial phase meetings as scheduled by the contractor's QC manager
- QA participation in Weekly Work Package Progress Meetings for STS, YBM, UMS and CTS
- QA participation in Monthly Project Risk Mitigation, Safety and Security, and weekly Construction Management Board (CMB) meetings as scheduling constraints allow

Document comment and review:

- QA staff reviews quality related submittals, other submittals and Requests for Information (RFIs) as needed and requested to support the RE's and CM administration of the Quality Assurance Program
- QA staff performs random checks of the Contractor's independent field inspection and testing laboratory reports and results as provided by the Contractor's testing laboratory
- Contractor Non Conformance Reports (CNCR) Status as indicated in the TPC QC CNCR Log:
 - ◇ Initial: 8 CNCRs are currently posted to the CNCR Log as INITIAL entries. (The Contractor is required to generate a CNCR within 24 hours of becoming aware of what appears to be nonconforming work).
 - ◇ Dispositioned (not acceptable): 26 CNCRs are currently posted to the CNCR Log as DISPOSITIONED (NOT ACCEPTABLE) and have been returned to the Contractor because the RE's review of the Contractor's proposed disposition determined that the proposed disposition is not appropriate and must be revised).
 - ◇ Dispositioned: 8 CNCRs are currently posted to the CNCR Log as DISPOSITIONED and are being reviewed by associated SFMTA RE to verify that the Contractor's proposed dis-

Quality Assurance - Continued

position is appropriate.

- ◇ Approved: 44 CNCRs are currently posted to the CNCR Log as APPROVED because the suggested REPAIR dispositions have been approved and the CNCRs will remain open until the approved REPAIR procedure is performed
- ◇ Closed: 396 CNCRs are currently posted to the CNCR Log as CLOSED.
- ◇ Voided: 54 CNCRs are currently posted to the CNCR Log as VOIDED (subsequent evaluation of the INITIAL CNCRs determined that a CNCR is not warranted)
- ◇ 536 CNCRs are currently posted to the CNCR Log

Notice of Non-compliance (NCN):

- Project QA has issued 33 NCNs

Audits:

- Previously, Project QA performed an audit of the Contractor's compliance with specified requirements for Project Coordination and Management Staff. The audit resulted in five findings and five Corrective Action Requests. These findings remain open
- During this period, Project QA initiated an audit of the Contractor's compliance with document control and quality records requirements for the period

QA Issues:

- The Contractor does not currently have the required number of QC staff. Four (4) full-time Assistant Contractor Quality Managers are required by Contract. Currently there are three vacancies.
- The Contractor does not have a QC manager on the site at all times during construction as required by Contract.
- The Contractor continues to perform work in some instances prior to receipt of approved required submittals (including product information, coordination and shop drawings) and RFIs with or without knowledge of the Contractors QC or responsible production supervision. This presents potential risk

QA Concerns:

- The contractor continues to furnish and install OCS poles without meeting prerequisite certification requirements. Project QA issued STS NCN 003. The Contractor has not responded to the NCN
- The Contractor continues to VOID CNCRs without demonstrating that the work meets Contract requirements
- The Contractor is not identifying all nonconforming work as required by Contract
- The Contractor continues to perform CNCR repairs prior to receiving approval of the proposed repair procedures
- The untimely identification and mitigation (SFMTA approval) of "last minute items" remains an ongoing challenge to all involved and often generates nonconforming work. Project quality has not suffered to date; however the aforementioned concern remains
- Project schedule compression demands disrupting RE, design staff priorities, and work flows as mentioned above; quality has not suffered but the concern remains
- CNCR 354, which documents that standard strength and not high strength 115 RE rail has been furnished and installed by Tutor Perini Corporation (TPC) the C1300 Contractor. CNCR 354 was

Quality Assurance - Continued

dispositioned as Use-As-Is and was then rejected by SFMTA and returned to TPC QC to address the requirements of 34 11 14 *Rail*. SFMTA wrote a letter to TPC directing the removal of the non-conforming rail. SFMTA QA was informed by TPC's Project Manager that CNCR 354 would be voided. SFMTA QA's concern is that that CNCR 354 was voided by TPC perceived ambiguities in the contract documents without consideration of other contract document requirements. Non-compliance Notice NCN STS-001 was issued, directing TPC to reinstate CNCR 354. The CNCR has not been reinstated. This issue is being closely monitored by SFMTA

Program QA Practices Implemented:

- Close-out of Corrective Action Requests: Close outs continued as required from Quality Assurance staff's audits, surveillances and PMOC quarterly reviews. The status is tracked in the Corrective Action Log that is available to the project team and the FTA PMOC
- Project QA continues to hold weekly meetings with the Resident Engineers, Assistant Resident Engineers, and QA inspectors of all stations to review project quality assurance procedures and requirements and to discuss contractor quality control requirements

Risk Management

A Risk Mitigation Management Meeting did not take place in April 2020. The members of the Risk Assessment Committee will reconvene at a later date to review the top risks item in accordance with the risk summary sheet, which have been given a rating by The Committee of six and above. The committee will discuss impacts of COVID 19 to the risk management of the program.

Currently, thirty-four (34) construction risks, two (2) revenue service risk and one (1) remaining requirement risk, are being tracked on the Project's Risk Register; in addition to, establishing strategies for mitigation and evaluating potential unforeseen issues or conditions.

The Committee will continue to follow risks and risks will be monitored and statuses updated with the use of the risk mitigation status sheets, providing monthly updates by the Risk owner to demonstrate the assigned mitigation strategy is being implemented. The program is in the process of evaluating the risk, schedule, and cost with FTA to ensure that the program has sufficient schedule and cost contingency.

Top Risks

| Risk # | Risk Description | Risk Rating | Contract Phase |
|--------|--|-------------|----------------|
| 255 | Water leaks at YBM station, including water in conduits to both electrical room and TP room | 10 | YBM |
| 251 | Physical activities missing (not defined) in the schedule / identify activities of undefined scope | 8 | STA |
| 205 | Prolong period of CMod's creates additional cost/causes bad blood between Resident Engineer and Contractor | 8 | STA |
| 257 | Systems Test Integration between components does not work; fails | 8 | RS |
| 253 | Do not have adequate (subcontractor) resources defined to perform the work to meet schedule performance | 6 | STA |
| 238 | Quality Program is ineffective in processing the nonconformance items causing schedule impacts | 6 | STA |
| 229 | CN1300 System Acceptance Testing takes a prolonged amount of time | 6 | STA |
| 230 | SFMTA Commissioning Coordination (inaccurate time for coordination or participation from Muni Ops) | 6 | STA |
| 261 | Internal Staffing Resource Issue | 6 | GEN |
| 254 | CPUC Field Certification - Not having enough staff to certify the work may slow down the process | 6 | STA |

Program Safety & Security

Coronavirus Pandemic (COVID 19) - On March 17, 2020, the Mayor and the City's Health Office issued a Public Health Order to "Shelter-In Place" in response to the COVID-19 pandemic. As part of this order, some infrastructure projects were considered to be essential including Central Subway project. Essential projects were exempted from the order and allowed to continue in accordance with social distancing and others requirements. The Contractors have implemented a revised site Safety and security plans to incorporate various requirements of the order.

Construction Management team have been monitoring the progress of the work in order confirm that the work is progressing as expected and to document any realized impacts. Daily verification of labor has indicated that the current workforce levels are consistent with the levels observed pre-COVID-19. The team has observed some minor impacts to supply chains and construction efficiency, but have not resulted in a stoppage of work on any critical issues to date. However, the Contractors have notified the City that due to social distancing requirement, Contractors have modified their means and methods for some tasks. These modifications may potentially impact production rates as much as 25% as some of the labor forces are spending additional time to ensure compliance with these requirements. The team will monitor the workforce levels and production rates on a daily basis. The team is evaluating these potential claims to determine if they have merit and will work with the Contractors to resolve these impacts on the production rates which is critical to the completion of the project. The schedule team will also monitor the production rate and compare it against the initial rates prior to COVID pandemic.

The San Francisco Municipal Transportation Agency is committed to the highest practical level of safety and security standards and practices in the public transit industry. The Safety and Security Management Plan (SSMP) components are reported on below as appropriate including, Safety and Security Committee, the Fire Life Safety and Security Committee the Construction Conformance Verification and Documentation and Contractor Safety and Security.

Project Management/Construction Management (PMCM) Team

Safety bulletin boards have subjects covering the daily job briefings. Weekly safety meetings are held on a weekly basis so all staff has an opportunity to attend. We hold a "bagel break" once a month to help generate interest and attendance at the meetings. These monthly meetings have helped to create a real team environment.

Safety Summary for the 1300 Stations Systems Track Construction Package

In April, there were a total of two incidents. One was a first aid consisting of a strained elbow. The other consisted of a lower back injury.

In addition, there were crime at both UMS and YBM stations. A police report was filed at YBM station where valuables were stolen and the break-in at UMS station was also documented.

Table 1300 Stations Construction Safety Record

Table 1300 below summarizes the Month to Date and Project to Date for the Stations, Systems and Track Construction contractor and subcontractors.

Next Month Look Ahead

1300 Contract

1. At CTS, we continue to install overhead conduit, stairs, water piping, CMU wall, and GFRC panels.
2. At UMS, we continue to install stairs, elevators, overhead plumbing, fire protection piping, and overhead fixture and electrical.
3. At the YBM station, we continue to install escalators, elevators, EV controls, and ceiling.
4. At the STS station, we continue traction power conduit and other electrical conduit installation inside the tunnel.

Program Safety & Security - continued

Project Safety Record - Contract 1300

Through Month End APRIL 2020

SAFETY GOALS

OSHA Recordable Accidents, <3.4
Lost Time Cases, <1.6

JOB TO DATE

| | Tutor | Subs | Total Project | Rate* |
|---|-----------|-----------|---------------|-------|
| OSHA Recordable Accidents | 32 | 8 | 40 | 1.80 |
| Job Transfer or Restricted Duty Cases | 0 | 0 | 0 | 0.00 |
| Lost Time Cases | 10 | 1 | 11 | 0.49 |
| Total Project Incidents | 42 | 9 | 51 | 2.29 |
| Man Hours Worked Through M/E APRIL 2020 | 2,070,659 | 2,378,607 | 4,449,266 | |

YEAR TO DATE (Month ,Day, Year to Month, Day, Year)


| | Tutor | Subs | Total Project | Rate* |
|---|--------|---------|---------------|-------|
| OSHA Recordable Accidents | 1 | 2 | 3 | 2.70 |
| Job Transfer or Restricted Duty Cases | 0 | 0 | 0 | 0.00 |
| Lost Time Cases | 0 | 0 | 0 | 0.00 |
| Total Project Incidents | 0 | 0 | 0 | 0.00 |
| Man Hours Worked Through M/E APRIL 2020 | 76,194 | 145,990 | 222,184 | |

* Rate is calculated based on number of incidents divided by total number of man hours worked multiplied by 200,000 man hours.
OSHA Recordable Accidents - 2008 Construction Industry Rate for Highway, Street, and Bridge Construction = 3.9

*Classifications change at a later date due to additional information becoming available, thereby, changing the numbers on the chart.
For example, what was once classified as an accident can become a first aid which leads it to no longer being recordable.

Technical Capacity

The Program has added estimating and project control staff along with construction management staff. These estimating staff are needed to provide support for the current Contract Modification process to ensure that the program catches up to the backlog. These additional staff will supplement the existing staff to properly support ongoing effort to complete the project.



A supervisor watches workers atop scaffolding, building an interior cinderblock wall inside the Chinatown Station headhouse structure.

Staffing

The Central Subway Staffing Table shows Planned and Actual full-time equivalent staff (FTEs) working on the Program by organizational function and responsibility.

| | Feb-2019 | | Mar-2019 | | Apr-2019 | |
|--------------------------------|--------------|--------------|--------------|--------------|--------------|--------------|
| | Planned | Actual | Planned | Actual | Planned | Actual |
| Project Management | | | | | | |
| Program Management | 6.60 | 4.75 | 6.60 | 4.75 | 6.60 | 4.75 |
| Quality Assurance | 1.80 | 1.00 | 1.80 | 1.00 | 1.80 | 1.00 |
| Contract Administration | 1.40 | 9.40 | 1.40 | 9.40 | 1.40 | 8.15 |
| Community Outreach | 5.50 | 2.00 | 5.50 | 2.00 | 5.50 | 2.00 |
| Finance | 2.00 | 0.00 | 2.00 | 0.00 | 2.00 | 0.00 |
| Project Controls | 4.80 | 4.65 | 4.80 | 4.65 | 4.80 | 4.65 |
| Subtotal | 22.10 | 21.80 | 22.10 | 21.80 | 22.10 | 20.55 |
| Construction Management | | | | | | |
| CM - CN 1252 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| CM - CN 1300 | 21.55 | 27.50 | 21.55 | 26.75 | 21.55 | 24.75 |
| Design Support - CN 1252 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| Design Support - CN 1300 | 9.00 | 13.00 | 9.00 | 13.00 | 9.00 | 13.00 |
| Subtotal | 30.55 | 40.50 | 30.55 | 39.75 | 30.55 | 37.75 |
| Start Up | | | | | | |
| Start Up / Safety & Security | 5.95 | 1.20 | 5.95 | 1.20 | 5.95 | 1.20 |
| Subtotal | 5.95 | 1.20 | 5.95 | 1.20 | 5.95 | 1.20 |
| Total | 58.60 | 63.50 | 58.60 | 62.75 | 58.60 | 59.50 |

*FTE counts may change at a later date due to additional information becoming available, thereby, changing the numbers on the chart.


Third-Party Agreements

No activity in this reporting month.

LRV Procurement

SFMTA has initiated a new light rail vehicle procurement to acquire up to 260 vehicles over the next 15 years. The scope includes the design, manufacture, delivery and testing of up to 260 light rail vehicles together with associated services, spare parts, special tools, training and documentation. This includes an initial delivery of 24 cars, scheduled for delivery from 2017 - 2018 to supplement the fleet when the SFMTA's Third Street Phase 2 - Central Subway Project extension opens.

The delivery of 24 vehicles related to Central Subway has been completed.



Scaffolding has been assembled on the main staircase leading from the upper mezzanine down to the concourse lobby area, as interior walls and other station elements continue to be built nearby.

central **T** subway

Current Construction Activity

Chinatown (CTS)



Union Square/Market Street (UMS)



Yerba Buena/Moscone (YBM)



4th St. Surface Track, Systems (STS)







Now lowered into place, the first in a set of escalators leading to and from the street level entrance for Chinatown Station will be built out one piece at a time.



Scaffolding is bundled and loaded onto a flatbed following the completion of specific interior wall work, as two workers observe operations below from an access shaft on Washington Street.




Recesses for lighting and other interior design elements are going in around steel framing for one of the concourse-to-platform elevators.



Workers install conduits, drain pipes, and other utilities inside the invert level under the Chinatown Station platform.




Next to the future north entrance for Union Square/Market Street Station, concrete stairs and terrace blocks have been placed, with soil now being added to the planters as part of work to restore this section of the square.



Steel brackets for wall panels, ceiling elements, and utilities continue to be installed inside the Union Square/Market Street Station south concourse.



Arc welding highlights the shadow of a worker installing electrical systems for lighting and other interior elements adjacent to the Union Square/Market Street Station platform.



Emergency egress stairs inside Union Square/Market Street Station are painted a distinct red to make wayfinding easier.



Photos were unavailable for YBM Station this month but will be updated next month.



Workers review design details during construction of a staircase leading up to the north-bound tunnel walkway from Yerba Buena/Moscone Station.



Poles for future signage and signaling equipment have been installed at a number of locations along the 4th Street surface alignment.



With recently-installed catenary system wires spanning overhead, a crew builds concrete forms for a raised walkway to ferry future heavy equipment across the tracks inside the crossover cavern south of Chinatown Station.



Electrical systems are being installed along the southbound track where it transitions from the Chinatown Station platform area to the track crossover cavern.

Appendix A

DETAIL COST REPORTS

*April 2020 Notice: The City continues to experience problems that were caused by error and inaccuracy from the transition from FAMIS to Financial System Project (FSP). An updated methodology has been implemented within the financial reporting that will provide more accurate figures for transactions occurring in fiscal year 2020.

1. PROJECT COST

The Current Cost Estimate (CCE) for the Central Subway Project is \$1.578 billion in year of expenditure dollars (\$YOE). This total project cost is shown at the top of Report 7.1, Program Project Budget. This capital cost projection incorporates allocated and unallocated contingencies to cover the risks associated with the project completion. The Program is in the process of evaluating and adjusting the Program’s Estimate at Completion (EAC) as part of a workshop with FTA. The Program intends to report a revised EAC to the SFMTA Board, but has been delayed due to COVID related issues. When approved by the Board, the Program will adjust the overall Program budget and contingency.

Total net incurred costs for the project are \$1,518.23 million, a \$7.61 million increase over last month. The cost to date figure reflects expenditures through FAMIS 786 Report (\$1,480.03 million) plus the utilities joint trench Form B Reimbursement payment (\$12.51 million), invoices currently being processed (\$32.92 million) and estimates of outstanding pay requests (\$0.42 million). This incurred amount equals 96.7% of the total project budget of \$1.578 billion.

The current funding level to date is \$1,556.74 million and includes Low Carbon Transit Operations Program (LCTOP) Funds FY2019/2020 \$4,000,000 and Proposition B (City of San Francisco Adjusting Transportation Funding for Population Growth) FY2020 \$3,191,063 appropriated in September 2019 . This represents 98.7% of the total project budget and we anticipate the addition of \$21,558,937 to complete the funding of the program.

| CONTRACT | PP NO | PP PERIOD TO | PROG PYMT AMOUNT |
|----------|-------|--------------|------------------|
| CS155.1* | 70 | 6/30/2016 | \$ 24,327.00 |
| CS155.1* | 71 | 9/30/2016 | \$ 65,000.00 |
| CS155.1* | 72 | 12/30/2016 | \$ 50,000.00 |
| CS155.1* | 73 | 3/31/2017 | \$ 35,282.00 |
| CS155.2 | 119 | 1/31/2020 | \$ 348,550.37 |
| CS155.2 | 120 | 2/29/2020 | \$ 275,868.99 |
| CS155.2* | 121 | 3/31/2020 | \$ 275,868.99 |
| CS155.2* | 122 | 4/30/2020 | \$ 275,868.99 |
| CS155.3 | 116 | 11/30/2019 | \$ 123,796.64 |
| CS155.3 | 117 | 12/31/2019 | \$ 155,939.80 |
| CS155.3 | 118 | 1/31/2020 | \$ 155,191.61 |

| CONTRACT | PP NO | PP PERIOD TO | PROG PYMT AMOUNT |
|-----------------|-------|--------------|-------------------|
| CS155.3 | 119 | 2/29/2020 | \$ 179,287.12 |
| CS155.3* | 121 | 4/30/2020 | \$ 179,287.12 |
| CN1300 | 75 | 2/29/2020 | \$ 19,015,263.00 |
| CN1300 | 76 | 3/31/2020 | \$ 7,696,392.00 |
| CN1300* | 77 | 4/30/2020 | \$ 3,977,096.00 |
| CS149 | 134 | 1/31/2020 | \$ 990,726.00 |
| CS149* | 135 | 2/29/2020 | \$ 1,096,959.00 |
| CS149* | 136 | 3/31/2020 | \$ 1,345,000.00 |
| CS149* | 137 | 4/30/2020 | \$ 1,365,000.00 |
| other accruals* | | 4/30/2020 | \$ (4,474,815.03) |

* Estimated Amount \$ 33,335,176.72

2. CONTINGENCY ALLOCATIONS AND USAGE

The current Total Project Contingency is negative \$17.24 million. The Contingency Drawdown Curve is shown in Report 7.3. Follows by Report 7.4 Contingency Management Trend Report with the Remaining Contingency after Approved Changes Deducted contingency items in column “i”.

In this reporting period, both Contract 1252 Tunnel and CN1300 Station did not process any contract modifications. Refer to Report 7.5 for approved contract modifications and potential changes.

3. BUDGET TRANSFERS

No budget transfers in this reporting period.

4. FORM B

The Utilities Joint Trench Form B Details is listed in the Table A2 below. Total utilities joint trench Form B Reimbursement payment to three construction contracts is \$12.51 million.

| TABLE A2: UTILITIES JOINT TRENCH FORM B DETAILS | [A] Mar 2015 BUDGET | [B] EXPENDED TO DATE | Associated Cost Account |
|---|---------------------------|----------------------------|---|
| 1.3.491.07.040.02 - FORM B - CN1250 UTILITY REIMBURSEMENT | (2,275,419) | 2,463,325 | 1.3.081.07.040.02 - 1UTL:SITWORK: UTILITIES & RELOC |
| 1.3.491.08.040.02 - FORM B - CN1251 UTILITY REIMBURSEMENT | (7,618,412) | 3,608,217 | 1.3.082.08.040.02 - 2UTL:SITWORK:UTILITIES&RELOCATE |
| 1.3.491.02.040.02 - FORM B - CN1252 UTILITY REIMBURSEMENT | (254,050) | 3,975,656 | 1.3.083.02.040.02 - TUNN:Sitework:Utilities & Relocate |
| 1.3.491.04.040.02 - FORM B - CTS: CN1300 UTILITY REIMBURSEMENT | (451,703) | 443,046 | 1.3.085.04.040.02 - CTS.1254: SITE UTILITIES, UTILITY RELOCA |
| 1.3.491.09.040.02 - FORM B - STS: CN1300 UTILITY REIMBURSEMENT | (1,000,000) | 1,053,691 | |
| 1.3.491.03.040.02 - FORM B - UMS: CN1300 UTILITY REIMBURSEMENT | (528,370) | 467,600 | 1.3.084.03.040.02 - UMS.1253: SITE UTILITIES, UTILITY RELOCA |
| 1.3.491.05.040.02 - FORM B - YBM: CN1300 UTILITY REIMBURSEMENT | (100,000) | 495,879 | 1.3.086.05.040.02 - YBM.1255: SITE UTILITIES, UTILITY RELOCA |
| TOTAL | (12,227,954) | 12,507,414 | |

5. EARNED VALUE (EV) ANALYSIS

In April 2020 Report, the Preliminary Earned Value Analysis reports is based on the SFMTA April Schedule Update. The Planned Value, Earned Value, Actual Cost, Percent Complete and resulting indexes as follows:

Preliminary April Earned Value

| | |
|-----------------------------------|-----------------|
| Overall Budgeted Cost: | \$1,578,300,000 |
| Planned Value: | \$1,589,690,998 |
| Earned Value: | \$1,460,310,250 |
| Actual Cost: | \$1,525,846,545 |
| Schedule Performance Index (SPI): | 0.92 |
| Cost Performance Index (CPI): | 0.96 |
| Percent Complete: | 91.6% |

SFMTA, EV Chart
 APRIL 30, 2020 Update

| Activity ID | Activity Name | Start | Finish | Performance % Complete | Budgeted Total Cost | Planned Value Cost (PV) | Earned Value Cost (EV) | Actual Total Cost (AC) | CPI | SPI |
|-------------------------------|---|-------------|-------------|------------------------|---------------------|-------------------------|------------------------|------------------------|------|------|
| CENTRAL SUBWAY PROJECT | | | | | | | | | | |
| | Preliminary Engineering Phase | 03-Jun-03 A | 30-Aug-23 | 91.64% | \$1,570,299,999.95 | \$1,589,690,998.10 | \$1,460,310,249.84 | \$1,525,846,545.01 | 0.96 | 0.92 |
| | Final Design | 03-Jan-10 A | 07-Jan-10 A | 100% | \$46,542,061.34 | \$46,542,061.02 | \$46,542,061.02 | \$46,542,060.53 | 1.00 | 1.00 |
| | Light Rail Vehicles | 08-Jan-10 A | 17-Jun-13 A | 100% | \$115,075,987.10 | \$115,075,987.06 | \$115,075,987.06 | \$113,952,469.99 | 1.01 | 1.00 |
| | Real Estate | 15-Apr-13 A | 21-Oct-20 | 8.25% | \$16,800,000.00 | \$26,395,653.00 | \$2,177,131.58 | \$11,929,246.72 | 0.18 | 0.08 |
| | Construction Phase | 01-Aug-08 A | 15-May-15 A | 100% | \$32,140,417.71 | \$37,405,895.00 | \$37,405,895.00 | \$30,543,064.53 | 1.22 | 1.00 |
| | Construction Support and Costs | 03-Jan-10 A | 04-Nov-22 | 92.68% | \$1,360,858,864.80 | \$1,354,761,945.53 | \$1,259,109,175.18 | \$1,322,879,703.24 | 0.95 | 0.93 |
| | Construction Utility Contract #1 - MGS & Portal CN-1250 | 03-Jan-10 A | 04-Nov-22 | 97.84% | \$210,224,127.80 | \$199,862,849.06 | \$195,550,360.76 | \$198,099,607.11 | 0.99 | 0.98 |
| | Construction Utility Contract #2 - UMS CN-1251 | 04-Jan-10 A | 23-May-11 A | 100% | \$11,968,150.00 | \$11,968,150.00 | \$11,968,150.00 | \$11,968,150.00 | 1.00 | 1.00 |
| | Construction Tunnels CN-1252 | 12-Jan-11 A | 15-Oct-12 A | 100% | \$20,669,081.47 | \$20,794,582.00 | \$20,794,582.00 | \$20,669,081.47 | 1.01 | 1.00 |
| | Construction STS P-1256 ATCS | 08-Jun-11 A | 27-Apr-20 | 83.05% | \$233,511,253.03 | \$251,089,047.23 | \$233,608,974.28 | \$233,511,253.34 | 1.00 | 0.93 |
| | Construction STS P-XXXX Radio | 20-May-14 A | 04-Mar-21 | 44.21% | \$18,036,709.00 | \$15,601,190.55 | \$7,973,187.33 | \$7,975,084.00 | 1.00 | 0.51 |
| | Construction CN-1300 | 27-Aug-19 A | 01-Jan-21 | 0.8% | \$4,809,852.50 | \$3,793,233.10 | \$38,735.60 | \$32,098.00 | 1.21 | 0.01 |
| | Unallocated Contingency | 03-Jun-13 A | 15-Mar-21 | 92.63% | \$861,639,691.00 | \$851,672,893.59 | \$789,175,185.20 | \$850,624,429.32 | 0.93 | 0.93 |
| | Project Management | 27-Apr-20 | 15-Sep-21 | 0% | \$6,882,669.00 | \$9,519,456.49 | \$0.00 | \$0.00 | 0.00 | 0.00 |
| | | 16-Sep-21 | 30-Aug-23 | 0% | \$0.00 | \$0.00 | \$0.00 | \$0.00 | 0.00 | 0.00 |

Earned Value Analysis and Definitions

SPI is a measure of schedule efficiency on a project. It is the ratio of earned value (EV) to planned value (PV). A SPI equal to or greater than one indicates more work was completed than planned and a value of less than one indicates less work was completed than planned. A value of less than 0.9 is unfavorable.

CPI is a measure of cost efficiency on a project. It is the ratio of earned value (EV) to actual cost value (AC). A CPI equal to or greater than one indicates a cost under run and a value of less than one indicates a cost overrun. A value of less than 0.9 is unfavorable.

The following earning rules are established for each of the phase:

| Cost Element Group | Planned Value (Primavera) | Earned Value (Primavera) | Actual Cost (SFMTA Cost Accounting (SAP)) |
|----------------------------|--|--|--|
| Prelim. Engineering | Expenditure Plan Level of Effort (LOE) | Equals to Planned Value (LOE) | Time Keeping; Vendor Accruals and Invoices |
| Final Design | Expenditure Plan Level of Effort (LOE) | Equals to Planned Value (LOE) | Time Keeping; Vendor Accruals and Invoices |
| Procurement | Planned Delivery Date | Actual Delivery Date | Time Keeping; Vendor Accruals and Invoices |
| Real Estate | Expenditure Plan Level of Effort (LOE) | Equals to Planned Value (LOE) | Time Keeping; Vendor/ Material Accruals and Invoices |
| Construction | Schedule of Work | % Complete* x Budget at Completion (BAC) | Vendor Accruals and Invoices |
| Sub-Total | Performance Measurement Baseline (PMB) | Total Earned Value | Total Actual Cost |
| Below the Line | + Contingency | | |
| Total | Approved Budget | | |

6. FUNDING SUMMARY

The Funding Available Table below shows the total awarded funds to date vs. the total committed funds from the Project's funding sources.


| Funding Available Table | | |
|--------------------------------|----------------------------------|------------------------------------|
| | Funding | |
| | Committed Funding Sources | Total Awarded Funds to Date |
| Federal | | |
| Sect. 5309-NS | \$942,200 | \$942,200 |
| Sect. 5307-OBAG | \$15,980 | \$15,980 |
| CMAQ | \$41,025 | \$41,025 |
| Federal Subtotal | \$999,205 | \$999,205 |
| State | | |
| TCRP | \$14,000 | \$14,000 |
| State RIP | \$12,498 | \$12,498 |
| Prop. 1B (I-Bond) PTIMSE | \$308,601 | \$307,792 |
| Prop. 1A (HSR-Bond) | \$61,308 | \$61,308 |
| State Subtotal | \$396,407 | \$395,598 |
| Local | | |
| LCTOP | \$4,000 | \$4,000 |
| Operating | \$4,970 | \$0 |
| MTA | \$0 | \$0 |
| Prop. B Pop Baseline | \$26,985 | \$16,055 |
| Prop. K | \$143,542 | \$138,692 |
| TSF Transit | \$3,191 | \$3,191 |
| Local Subtotal | \$182,688 | \$161,938 |
| CPT 544 Total | \$1,578,300 | \$1,556,741 |

7. LIST OF COST REPORTS

- 7.1 Program Project Budget
- 7.2 Earned Value Cash Flow
- 7.3 Contingency Drawdown Curve
- 7.4 Summary Contingency Management Trend Report
- 7.5 Detail Contingency Usage Report
- 7.6 Budget Revisions: Report sorted by Construction Packages & Soft Costs
- 7.7 Project Budget & Expenditure Report: Sorted by SCC Summary
- 7.8 Budget & Expenditure Report: Sorted by SCC Details
- 7.9 Detail Monthly Expenditure Report: grouped by Project Phase
- 7.10 Cost Report Notes

| A. Central Subway Project | | | | | | |
|---|--|------------------------|-----------------|--|-----------|-------------------|
| Project | Name | Amount | PM | Funding Source | Reporting | Cost Report Notes |
| 1 | CPT544 Central Subway Project | \$1,578,300,000 | J. Funghi | 62% Fed, 30% State, 8% Local | yes | 1 |
| Total: | | \$1,578,300,000 | | | | |
| B. Related SFMTA Capital Improvement Projects | | | | | | |
| Project | Name | Amount | PM | Funding Source | Reporting | |
| 2 | CPT690 TBM Retrieval Shaft Relocation | \$9,700,000 | Funghi/Magary | MTA Operating Funds | no | 2 |
| 3 | CPT718 Chinatown Metro Plaza | \$6,980,000 | J. Funghi | Transbay Redevelopment | no | 3 |
| 4 | CPT665 Central Subway Project - Goodwill | \$2,367,750 | K. Magary | I-Bond Interest | no | 4 |
| 5 | CPT705 MOH - Broadway/Sansome | \$8,000,000 | K. Magary | MTA Operating Funds | no | 5 |
| Total: | | \$27,047,750 | | | | |
| C. Central Subway Project - Project Offset Credits | | | | | | |
| | From | Amount | Index | Notes | Reporting | |
| 1 | 2009-2016 Utility Co. - Form B Reimbursement | \$12,227,954 | -- | Construction contracts | yes | 6 |
| 2 | 2017-2019 PG&E - Power Feed Reimbursement | \$7,624,540 | -- | Not yet bill PG&E | yes | 7 |
| 3 | 6/26/2013 BART Elevator | \$90,000 | 68CPT544135B | Not yet rec'd BART Funds | yes | 8 |
| 4 | 11/6/2013 Tutor Perini - CAD Files | \$2,500 | 68CPT5441236 | Deposit to Design Index | yes | 9 |
| 5 | 1/27/2014 SFPUC - Sewer Main | \$2,925,296 | 68W251 | Certified in Contract 1300 | yes | 10 |
| 6 | 8/27/2014 SFMTA Traffic Effectiveness Project funded | \$694,651 | 68W324/686D42 | Contract 1252 CMod #40 | yes | 11 |
| 7 | 9/27/2014 SFPUC - 24" Water Main | \$328,860 | 68CPT544135A | Contract 1252 CMod #41 | yes | 12 |
| 8 | 2/15/2015 Chinatown Plaza Construction Estimate | \$75,000 | 68CPT7181341 | Contract 1300 CMod #6 | yes | 13 |
| 9 | 3/27/2015 SFPUC - 24" Water Main Additional Work Support for North Beach Restoration, OCS and | \$112,102 | 68W409 | Contract 1252 CMod #48 | yes | 14 |
| 10 | 3/15/2016 Streetlighting | \$155,468 | 68T7373342D2/D3 | Contract 1252 CMod #51 | yes | 15 |
| 11 | 6/27/2016 DPW - MOU for Water Line above YBM Station SFWD - 8' water line at the intersection of Fourth and | \$438,218 | 68W592 | Contract 1300 CMod #20 Contract 1252 CMod #49 partial | yes | 16 |
| 12 | 12/9/2016 Jessie Street | \$21,020 | 68W456 | (\$2,102) and #60 Contract 1300 CMOD #123 | yes | 17 |
| 13 | 1/15/2020 CS-Chinatown Metro Plaza - CN1300 | \$4,968,239 | 68CPT7181341 | partial | yes | 17a |
| Total: | | \$29,663,848 | | | | |

Earned Value Cash Flow Curve




Funding to Date = 1,556.74 Million

Planned Value (PV)
Earned Value (EV)
Actual Cost (AC)

PV = 1,590 Million
EV = 1,460 Million
AC = 1,526 Million
SPI = 0.92%
CPI = 0.96%

Cost Contingency Drawdown



| COST ELEMENT | CONTRACT COST | | | | | CONTINGENCY | | | | | BUDGET | VARIANCE | Cost Report Notes | |
|---|--|-------------------|------------------------|-------------------|------------------------------|---|----------------------------------|--|---|--|--|-------------------------------|---------------------|-----------|
| | ORIGINAL CONTRACT VALUE / September 2013 SUPPLEMENTAL BUDGET | APPROVED CHANGES | CURRENT CONTRACT VALUE | POTENTIAL CHANGES | ESTIMATE AT COMPLETION (EAC) | ORIGINAL CONTINGENCY / Sep 2013 SUPPLEMENTAL CONTINGENCY (Include CN 1250 & CN1251) | CONTINGENCY ADJUSTMENT TRANSFERS | REVISED AUTHORIZED CONTINGENCY (Include CN1250 & CN1251) | REMAINING CONTINGENCY AFTER APPROVED CHANGES DEDUCTED | REMAINING CONTINGENCY AFTER POTENTIAL CHANGES DEDUCTED [i - d] | ORIGINAL CONTRACT VALUE + REVISED AUTHORIZED CONTINGENCY | BUDGET - ESTIMATE AT COMPLETE | | |
| | a | b | [a + b] | d | e | f | g | [f + g] | h | i | j | [j - e] | k | |
| SCC 10-50 CONSTRUCTION CONTRACT PACKAGES | | | | | | | | | | | | | | |
| 1250 UTILITY RELOCATION PACKAGE #1 | 9,273,939 | 2,694,211 | 11,968,150 | | 11,968,150 | 1,953,377 | 740,834 | 2,694,211 | | | 11,968,150 | | | 18 |
| <i>Contract 1250 Department of Technology</i> | 166,756 | | 166,756 | | 166,756 | | | | | | 166,756 | | | |
| 1251 UTILITY RELOCATION PACKAGE #2 | 16,832,550 | 3,836,531 | 20,669,081 | | 20,669,081 | 5,367,297 | (1,530,766) | 3,836,531 | | | 20,669,081 | | | 19 |
| <i>Contract 1251 Department of Technology</i> | 75,615 | | 75,615 | | 75,615 | | | | | | 75,615 | | | |
| 1252 GUIDEWAY TUNNEL | 233,584,015 | (72,762) | 233,511,253 | - | 233,511,253 | 23,658,464 | (23,731,226) | (72,763) | | | 233,511,253 | | (1) | 20 |
| 1300 STATIONS | 839,676,400 | 48,604,326 | 888,280,726 | 15,385,855 | 903,666,581 | 20,000,000 | 20,000,000 | 21,963,291 | (26,641,035) | (42,026,890) | 861,639,691 | | (42,026,890) | 21 |
| 1253 UNION SQUARE/MARKET ST STATION [UMS] | 294,030,590 | 7,744,337 | 301,774,927 | 4,689,717 | 306,464,643 | 5,000,000 | 15,000,000 | 20,000,000 | 12,255,663 | 7,565,947 | 314,030,590 | | 7,565,947 | |
| 1254 CHINA TOWN STATION [CTS] | 247,567,810 | 52,199,817 | 299,767,627 | 1,853,407 | 301,621,034 | 5,000,000 | 5,000,000 | 10,000,000 | (42,199,817) | (44,053,224) | 257,567,810 | | (44,053,224) | 22 |
| 1255 YERBA BUENA/ MOSCONE STATION [YBM] | 158,089,000 | 3,241,425 | 161,330,425 | 1,270,959 | 162,601,384 | 5,000,000 | | 5,000,000 | 1,758,575 | 487,616 | 163,089,000 | | 487,616 | |
| 1256 SURFACE TRACKWORK & SYSTEMS [STS] | 139,989,000 | (14,581,253) | 125,407,747 | 7,571,773 | 132,979,520 | 5,000,000 | | (13,036,709) | 1,544,544 | (6,027,229) | 126,952,291 | | (6,027,229) | |
| OTHER | 38,239,187 | 23,938,659 | 62,177,846 | | 62,177,846 | 1,160,000 | 1,060,000 | 25,098,659 | 1,160,000 | 1,160,000 | 63,337,846 | | 1,160,000 | 23 |
| SCC 10 - 50 Construction Sub-total | 1,137,848,462 | 79,000,965 | 1,216,849,427 | 15,385,855 | 1,232,235,282 | 52,139,137 | (3,461,158) | 53,519,929 | (25,481,035) | (40,866,890) | 1,191,368,391 | | (40,866,890) | 24 |
| SCC 60-80 SOFT COSTS PACKAGES | | | | | | | | | | | | | | |
| 60 ROW, LAND, EXISTING IMPROVEMENTS | 36,511,799 | (4,265,478) | 32,246,321 | | 32,246,321 | 1,000,000 | (1,000,000) | 0 | 0 | 0 | 32,246,321 | | 0 | 25 |
| 70 VEHICLES | 24,108,712 | (7,308,712) | 16,800,000 | | 16,800,000 | 2,276,941 | (2,276,941) | 0 | 0 | 0 | 16,800,000 | | 0 | 26 |
| 80 PROFESSIONAL SERVICES | 310,518,041 | 19,126,155 | 329,644,196 | | 329,644,196 | 18,221,079 | (16,862,657) | 1,358,422 | 1,358,422 | 1,358,422 | 331,002,618 | | 1,358,422 | 26a |
| SCC 60 - 80 Construction Sub-total | 371,138,552 | 7,551,965 | 378,690,517 | 0 | 378,690,517 | 21,498,020 | (20,139,598) | 1,358,422 | 1,358,422 | 1,358,422 | 380,048,939 | | 1,358,422 | |
| SCC 90 UNALLOCATED CONTINGENCY | | | | | | 3,845,945 | 7,608,606 | 11,454,551 | 6,882,669 | 6,882,669 | 6,882,669 | | 6,882,669 | 27 |
| TOTAL | 1,508,987,014 | 86,552,930 | 1,595,539,944 | 15,385,855 | 1,610,925,799 | 77,483,102 | (15,992,150) | 66,332,902 | (17,239,944) | (32,625,799) | 1,578,299,999 | | (32,625,800) | |
| | | | | | | | | | | | Total Project Budget | 1,578,300,000 | 28 | |
| | | | | | | | | | | | Estimate At Completion | 1,610,925,799 | 29 | |
| | | | | | | | | | | | Variance | (32,625,800) | 30 | |
| Note #17 - Adjusted Contract 1252 Guideway Tunnel contingency "column g" to reflect construction contract modifications #20, #40, #41, #48, #51 and #60 were funded by other funding sources. | | | | | | | | | | | | | | |

Contract Modification/Trend Log - Contract 1300 Stations

| | | |
|-------------------------------|--------------------|----------------------|
| Awarded NTE Amount | 839,676,400 | \$888,280,726 |
| Substantial Completion | 6/29/2020 | 6/29/2020 |

| | UMS | CTS | YBM | STS | COST REPORT NOTES |
|-------------------------------------|------------------|------------------|------------------|------------------|-------------------|
| Potential Changes | 4,689,717 | 1,853,407 | 1,270,959 | 7,571,773 | 31 |
| Change Order - Pending | | | | | |
| Job Readiness - CTS | | (195,000) | | | |
| Job Readiness - STS | | | | (70,000) | |
| Job Readiness - UMS | (195,000) | | | | |
| Job Readiness - YBM | | | (70,000) | | |
| PCC 300 - Radio Direct costs | | | | 2,140,404 | |
| STS COR 1908 Cnfrm Crss Psg Sump Pu | | | | 8,415 | |
| STS PCC 552 ATCS Clarification | | | | 4,000,000 | |
| STS PCC 569 EVACs System - Fire Ala | | | | 605,629 | |
| UMS COR 1357 Cncrs Stn Agnt Boot | 13,484 | | | | |
| UMS COR 1938 Plaza Vent Wall Slab C | 29,000 | | | | |
| UMS PCC 263 LED artwork | 393,571 | | | | |
| UMS PCC 363 Ellis Entrance Finishes | 151,137 | | | | |
| UMS PCC 650 Install SFMTA DT Cndts | 83,254 | | | | |
| UMS PCC 655 Door Framing Revisions | 22,291 | | | | |
| YBM COR 1952 Missing Framing Detail | | | 7,982 | | |
| YBM PCC 711 Coil Insert Lifting Soc | | | 4,657 | | |
| Change Order Request (COR) | | | | | |
| CTS COR 1682 Panelboard Shop Drawin | | 0 | | | |
| CTS COR 1704 GEN Failure of Timely | | 0 | | | |
| CTS COR 1710 3 Added Labeling for D | | 0 | | | |
| CTS COR 1742 DSC/Notice of Delay Ex | | 0 | | | |
| CTS COR 1743 Stair 1 & Escalators 1 | | 271,242 | | | |
| CTS COR 1932 Plmbing Pipes at Stair | | 0 | | | |
| CTS COR 1980 Oversized Doors | | 0 | | | |
| CTS COR 2003 Confirm Elev 3&4 Hoist | | 0 | | | |
| CTS COR 2007 Channel Concrete Toler | | 0 | | | |
| CTS COR 2008 Revised Sprnklr Piping | | 0 | | | |
| CTS COR 2009 Fire Prctn Pipe Routi | | 0 | | | |
| CTS COR 2013 Confirm Revised Routin | | 0 | | | |
| CTS COR 2014 Routing of Fire Protec | | 0 | | | |
| CTS COR 2022 Box Strut Cnnctn Confl | | 0 | | | |
| CTS COR 2023 Concrete Header at Gri | | 0 | | | |
| CTS COR 2031 FP Mount Det Below Esc | | 23,535 | | | |
| CTS COR 2034 DBAs at Inverted Curb | | 0 | | | |

Contract Modification/Trend Log - Contract 1300 Stations

**Awarded NTE Amount
Substantial Completion**

**839,676,400
6/29/2020**

**\$888,280,726
6/29/2020**

| | UMS | CTS | YBM | STS | COST REPORT NOTES |
|-------------------------------------|--------|--------|-----|--------|-------------------|
| CTS COR 2035 Slab Edge Type at Inve | | 0 | | | |
| CTS COR 2036 Sloped Perm Slab Tie-I | | 0 | | | |
| CTS COR 2047 Air Transfer Balance | | 0 | | | |
| CTS COR 2051 Platform Level Sector | | 11,994 | | | |
| CTS COR 2058 Cntrct Dsgn Cmpln T24 | | 0 | | | |
| CTS COR 2060 Cone Wall Tie-in at La | | 0 | | | |
| CTS COR 2066 EV Damper Cnflct w Sta | | 0 | | | |
| CTS COR 2071 PCC 050 Stair Tread Re | | 0 | | | |
| CTS COR 2125 Drainage Piping &Trenc | | 76,766 | | | |
| CTS COR 2141 Light Fixture Mounting | | 0 | | | |
| CTS COR 2149 Reloc Preaction Sprnkl | | 0 | | | |
| GEN COR 2116 SFMTA Ptrrctd Rvw Fsk | | | | 0 | |
| STS COR 1816 Trackway Info for PAV | | | | 0 | |
| STS COR 1959 Assembly of Moto Ohtak | | | | 0 | |
| STS COR 1996 Revised Locatations of | | | | 0 | |
| STS COR 1998 Changes to PAV Headend | | | | 0 | |
| STS COR 2001 Suspend Work Grout | | | | 0 | |
| STS COR 2037 Added Cross Slope for | | | | 0 | |
| STS COR 2056 Power Feed for Cross | | | | 0 | |
| STS COR 2068 STS Signage Product Da | | | | 0 | |
| STS COR 2075 4th & Brannan Station | | | | 0 | |
| STS COR 2094 Conduit Conflict at Mo | | | | 0 | |
| STS COR 2119 GEN SF Order of the He | | | | 11,631 | |
| STS COR 2128 Simulated Field Accept | | | | 89,344 | |
| STS COR 2129 Confirm Revised Routin | | | | 0 | |
| STS COR 2140 Communication & Electr | | | | 0 | |
| STS COR 2145 Notice of Delay | | | | 0 | |
| STS COR 2152 Cancellation of 4th & | | | | 8,753 | |
| STS COR 2160 Traction Power Ductban | | | | 0 | |
| STS COR 2168 ATCS Loop Wire Install | | | | 0 | |
| UMS COR 1977 Traffic Signal Switcho | 0 | | | | |
| UMS COR 1989 Kiosk Bases | 16,567 | | | | |
| UMS COR 2015 Field Modifications at | 19,875 | | | | |
| UMS COR 2101 BART Fair Gates NDSC | 0 | | | | |
| UMS COR 2157 Furnish Pendant Mount | 9,839 | | | | |
| UMS COR 2161 Confirm Fan Coil Unit | 0 | | | | |

Contract Modification/Trend Log - Contract 1300 Stations

**Awarded NTE Amount
Substantial Completion**

**839,676,400
6/29/2020**

**\$888,280,726
6/29/2020**

| | UMS | CTS | YBM | STS | COST REPORT NOTES |
|-------------------------------------|-----|---------|--------|-----|-------------------|
| UMS COR 2162 Mounting Detail for | 0 | | | | |
| USG COR 275 Conn. Plaza Grid B | 0 | | | | |
| YBM COR 2017 Power & Light Req | | | 0 | | |
| YBM COR 2061 PG&E Primary Power Ene | | | 0 | | |
| YBM COR 2065 Added Cladding to Esca | | | 0 | | |
| YBM COR 2078 Confirm EV MCC | | | 0 | | |
| YBM COR 2083 HM Door Hardware Exit | | | 6,670 | | |
| YBM COR 2107 Allowance for TC Reimb | | | 0 | | |
| YBM COR 2117 Cnfrm Fireprfng Rqmnts | | | 0 | | |
| YBM COR 2126 Non-Unfrm Inconsistent | | | 0 | | |
| YBM COR 2130 SS Angles for Prtctn o | | | 0 | | |
| YBM COR 2142 SFMTA Protracted Revie | | | 0 | | |
| YBM COR 2156 Metal Wall Panel MP-01 | | | 58,434 | | |
| YBM COR 2167 Metail Wall Details | | | 0 | | |
| Negotiation | | | | | |
| CTS COR 1621 HVAC 120VAC Requiremen | | 0 | | | |
| CTS COR 1757 Stair 2 Support for Pr | | 0 | | | |
| CTS COR 1798 S. Egress Waterproofin | | 0 | | | |
| CTS COR 1810 Aluminum Roll Up Door | | 0 | | | |
| CTS COR 1827 PA Mounting Detail | | 0 | | | |
| CTS COR 1858 Crosscut Cavern CC Lvl | | 0 | | | |
| CTS COR 1886 Specs for Alum. Comp. | | 0 | | | |
| CTS COR 1898 Concrete Wall Rebar to | | 0 | | | |
| CTS COR 1899 Fire Protection Sprink | | 0 | | | |
| CTS COR 1900 Platform OH Ductwork C | | 0 | | | |
| CTS COR 1904 | | 0 | | | |
| CTS COR 1909 Embed Plates Added at | | 0 | | | |
| CTS COR 1924 Main Power Grating | | 0 | | | |
| CTS COR 2110 m Access & Enclosure R | | 47,924 | | | |
| CTS COR 2120 Surface Level Curbs at | | 53,779 | | | |
| CTS COR 681 Crss Cut Cvrn SEM Excvn | | 30,001 | | | |
| CTS COR 923 Esc Equip Room Size | | 0 | | | |
| CTS PCC 493 CMU Walls | | 0 | | | |
| CTS PCC 606 CTS Duct Conflict | | 178,979 | | | |
| CTS PCC 619 Platform Level Door Mod | | 31,408 | | | |
| CTS PCC 662 GFRC-Z Channel Revision | | 208,078 | | | |

Contract Modification/Trend Log - Contract 1300 Stations

Awarded NTE Amount
Substantial Completion

839,676,400
6/29/2020

\$888,280,726
6/29/2020

| | UMS | CTS | YBM | STS | COST REPORT NOTES |
|-------------------------------------|-----|--------|-----|---------|-------------------|
| CTS PCC 670 Rev.1 Stair #5 landing | | 85,787 | | | |
| CTS PCC 674 Routing Drainpipe | | 10,342 | | | |
| CTS PCC 680 Slab tie in details_ | | 26,053 | | | |
| CTS PCC 712 Stair 4 CMU Wall | | 34,370 | | | |
| CTS PCC 731 Surface Lvl Column Embe | | 61,595 | | | |
| CTS PCC258 Start PCN before Com PCS | | 0 | | | |
| PCC 575 CTS Emergency Command | | 57,071 | | | |
| STS COR 1075 U Wall Section Slab | | | | 2,001 | |
| STS COR 1116 Live Ductbank in Crflt | | | | 7,500 | |
| STS COR 1201 Unkwn Stl Conduits | | | | 12,500 | |
| STS COR 1251 Shal Util Trak Slab | | | | 65,000 | |
| STS COR 1268 FH Install NE 4th Brya | | | | 3,501 | |
| STS COR 1276 Install Culvert 4th Br | | | | (3,527) | |
| STS COR 1278 MRY Vault Cables | | | | 25,000 | |
| STS COR 1364 Culvert Confl Trk Drn | | | | 1,001 | |
| STS COR 1445 Unkwn Fiber Pave Reno | | | | 6,000 | |
| STS COR 1446 PGE Vault Pave Reno | | | | (1) | |
| STS COR 1510 Sta Canopy Column Slee | | | | 2,501 | |
| STS COR 1593 ATT MH 4th Brannan | | | | 4,001 | |
| STS COR 1615 Public Safety Comms | | | | 1 | |
| STS COR 1622 Exist Pull Box Ramp | | | | 501 | |
| STS COR 1634 Sewer Confl Light Pole | | | | 1,000 | |
| STS COR 1700 Reject O&M Submittals | | | | 15,000 | |
| STS COR 1739 Delete (4) gas line ca | | | | (1) | |
| STS COR 1765 Add'l Electrical Labo | | | | 1 | |
| STS COR 1782 ALL Access Cntrl & Int | | | | 25,000 | |
| STS COR 1789 Utility Conflicts w/WD | | | | 0 | |
| STS COR 1804 Structural Support Det | | | | 2,500 | |
| STS COR 1874 PAV Headend Train Mvmt | | | | 0 | |
| STS COR 1876 OCC Facility Sys Cutov | | | | 0 | |
| STS COR 211 SW conf AWSS 4th/Freelo | | | | 2,281 | |
| STS COR 220 DSC Relocate MRY DB&Vlt | | | | 10,358 | |
| STS COR 406 Addtl TC at 4th/King | | | | 200,760 | |
| STS COR 518 Wayside Signals | | | | (1) | |
| STS COR 545 Traffic Control Costs | | | | 0 | |
| STS COR 633 Ligting Arrests Signal | | | | (5,656) | |

Contract Modification/Trend Log - Contract 1300 Stations

| | | |
|-------------------------------|--------------------|----------------------|
| Awarded NTE Amount | 839,676,400 | \$888,280,726 |
| Substantial Completion | 6/29/2020 | 6/29/2020 |

| | UMS | CTS | YBM | STS | COST REPORT NOTES |
|-------------------------------------|---------|-----|-------|--------|-------------------|
| STS COR 682 Shtdown #1 Rail Mods | | | | 4,716 | |
| STS COR 737 Dct Bnk infc w AT&T Rem | | | | 1,228 | |
| STS COR 787 AT&T Dct Bnk InCw N 36" | | | | 17,500 | |
| STS COR 813 Permissive Signal | | | | 5,001 | |
| STS COR 852 Caltrans Encrocmnt Prmt | | | | (1) | |
| STS COR 865 Sd Swr Mnhl & 15" Sw Ln | | | | 7,501 | |
| STS COR 890 Ex Pll Box Incon Crb Rm | | | | 1,501 | |
| STS COR 909 PGE Gas Interruption | | | | 29,350 | |
| STS COR 927 E Gas Conf w N CB | | | | 1,500 | |
| STS COR 930 SW Cracks Conf w Grout | | | | 2,500 | |
| STS COR 962 4th/King Incomp Hrdwr | | | | 17,224 | |
| STS COR 999 E 18" Steel Pipe Confli | | | | 0 | |
| STS PCC 223 4th and King Advnc Wrk | | | | 16,366 | |
| STS PCC 633 Addl Trffc Ctrl Dev DT | | | | 32,519 | |
| STS PCC 639 Spot Acceleration | | | | 94,299 | |
| UMS 482 Elev 3&4 Machine Bm Support | 37,764 | | | | |
| UMS COR 1460 Removal of CB on UD302 | 343 | | | | |
| UMS COR 1479 Incorr Sewer Laterals | 2,501 | | | | |
| UMS COR 1672 Missing Branch Selecto | 5,001 | | | | |
| UMS COR 1677 Damper Opening Curb | 2,501 | | | | |
| UMS COR 1753 Stair Framing Conflict | 5,001 | | | | |
| UMS COR 1893 All Sta Martinez Steel | 575,000 | | | | |
| UMS COR 1922 SCADA Analog Connecti | 20,000 | | | | |
| UMS COR 1975 EV Fan Control Panel 1 | 13,484 | | | | |
| UMS PCC 561 Add Struts for Curved M | 318,768 | | | | |
| UMS PCC 629 Hardware Change in Door | 2,342 | | | | |
| UMS PCC 666 Restore Eyebolt for OCS | 12,456 | | | | |
| UMS PCC 681 Revisions to Vent Shaft | 121,840 | | | | |
| UMS PCC 692 Elevator 3&4 Code Requi | 48,405 | | | | |
| UMS PCC 701 Rmv Paint App Veneer Pl | 34,570 | | | | |
| UMS PCC 709 Below Steel at Escalato | 5,572 | | | | |
| UMS PCC 714 Fill Gap Btw Esc & Sta | 8,670 | | | | |
| UMS PCC 726 Install Seismic Bracing | 86,670 | | | | |
| UMS PCC 737 Metal Stud Size Elv 1&2 | 8,439 | | | | |
| YBM COR 1454 Changes to Heat Recove | | | 6,001 | | |
| YBM COR 1618 Instrum & Cntrl for HV | | | 0 | | |

Contract Modification/Trend Log - Contract 1300 Stations

Awarded NTE Amount
Substantial Completion

839,676,400
6/29/2020

\$888,280,726
6/29/2020

| | UMS | CTS | YBM | STS | COST REPORT NOTES |
|--------------------------------------|-----|---------|----------|-----|-------------------|
| YBM COR 1906 Best Construction Delay | | | 891,792 | | |
| YBM COR 390 Chip Mezzanine Headwall | | | 30,003 | | |
| YBM PCC 59R Pavers Basis of Design | | | 69,738 | | |
| YBM PCC 647 Size Chng for Invert Dr | | | 14,212 | | |
| YBM PCC 658 Accommodation Light Fix | | | 67,089 | | |
| YBM PCC 82 Delete Scope Due to Hote | | | (19,513) | | |
| CTS PCC 360 HVAC Ductwork Conflict | | 12,500 | | | |
| CTS PCC 456 Throat Size and Anchor | | 0 | | | |
| CTS PCC 471 Additional 120 VAC Powe | | 2,210 | | | |
| CTS PCC 486 Structural Slab Changes | | 5,000 | | | |
| CTS PCC 589 Sequence of Operation R | | 0 | | | |
| CTS PCC 593 Station Benches Change | | 500 | | | |
| CTS PCC 630 Rev 1 EOP Framing Rev | | 5,000 | | | |
| CTS PCC 664 Finish for LMZ01 & PL09 | | 2,456 | | | |
| CTS PCC 665 GFRC Sup. & Box Struts | | 131,815 | | | |
| CTS PCC 667 Finish for room PL18 | | 10,000 | | | |
| CTS PCC 669Rev 1 Esc 1&2 RC Rm Wall | | 7,500 | | | |
| CTS PCC 675 Underplatform Level Door | | 10,000 | | | |
| CTS PCC 676 Elevator Louver Size | | 226 | | | |
| CTS PCC 682 Concrete header at GL 8 | | 15,000 | | | |
| CTS PCC 685 GFRC Panel conn details | | 21,012 | | | |
| CTS PCC 689 Curb to Beam Conn. | | 23,000 | | | |
| CTS PCC 690 Waterplug in MER | | 5,000 | | | |
| CTS PCC 691 HSS & PL Conn Rev | | 250 | | | |
| CTS PCC 696 Slab Opening | | 61,000 | | | |
| CTS PCC 698 Drain Pipe and PGE Conf | | 5,000 | | | |
| CTS PCC 705 FCN 01.1 Shotcrete | | 6,934 | | | |
| CTS PCC 706 Relocate CMU Wall | | 0 | | | |
| CTS PCC 707 Elevator Shunt Trip | | 5,000 | | | |
| CTS PCC 717 Abandon Drain Holes | | 1,000 | | | |
| CTS PCC 718 West Wall Along GL A | | 61,208 | | | |
| CTS PCC 728 Restroom Wall at Surf | | 500 | | | |
| CTS PCC 732 Esc Pit & GFRC Conflict | | 250 | | | |
| CTS PCC 734 Elevator 1&2 Door | | 6,000 | | | |
| CTS PCC 742 Curb Details for Gate | | 2,500 | | | |
| CTS PCC 745 Add Drain Pipe at Surf | | 500 | | | |

Contract Modification/Trend Log - Contract 1300 Stations

| | | |
|------------------------|-------------|---------------|
| Awarded NTE Amount | 839,676,400 | \$888,280,726 |
| Substantial Completion | 6/29/2020 | 6/29/2020 |

| | UMS | CTS | YBM | STS | COST REPORT NOTES |
|--------------------------------------|---------|--------|--------|----------|-------------------|
| CTS PCC 749R 1 Door Swing LMZ03A | | 500 | | | |
| CTS PCC628 Police Officer at Powell | | 75,000 | | | |
| CTS PCC661 Revise PL15B Door Swing | | 250 | | | |
| CTS PCC663 Reduce Door RF01A Height | | 184 | | | |
| CTS PCC715 HSS Support at Esc 1 & 2 | | 2,766 | | | |
| CTS PCC746 GFRC Framing Support | | 2,500 | | | |
| STS PCC 306 Adv Track Slab Excav | | | | 2,500 | |
| STS PCC 406 OCS Changes on Townsend | | | | 25,000 | |
| STS PCC 481 NL Drainage and Bulkhea | | | | 15,000 | |
| STS PCC 618 Mod Swoosh Arm P1 P2 | | | | 4,387 | |
| STS PCC 672 Dlt Spare & Fiber Rack | | | | (15,208) | |
| STS PCC 695 Train Track Comp Cost | | | | 122,500 | |
| UMS PCC 394 Mezz. Corridor and Beam | 206,717 | | | | |
| UMS PCC 620 Stl Tube Spprt Wall Sys | 2,500 | | | | |
| UMS PCC 622 Fill Runnel Gap | 3,609 | | | | |
| UMS PCC 644 Instll 42" Grd Barrier | 27,500 | | | | |
| UMS PCC 646 LED Light & Ceiling Pan | 22,704 | | | | |
| UMS PCC 654 Install Neutral Wire | 5,000 | | | | |
| UMS PCC 656 Wtr Infiltration Cleanin | 10,000 | | | | |
| UMS PCC 660 Increase Depth of Wall | 10,502 | | | | |
| UMS PCC 679 Reloc Duct Pnetrtn Loc | 5,000 | | | | |
| UMS PCC 686 Revise Precast Bench D | 13,503 | | | | |
| UMS PCC 697 Instll Sump Pit Cvr | 3,009 | | | | |
| UMS PCC 704 Del of Shunt Trip Devic | 0 | | | | |
| UMS PCC 710 Install Ethernet Cable | 5,000 | | | | |
| UMS PCC 724 Stainless Steel Handrai | 10,000 | | | | |
| UMS PCC 729 Waterproofing for Roof | 3,092 | | | | |
| UMS PCC 738 Pwr Req&Loc for Water H | 2,500 | | | | |
| UMS PCC 756 Furnish Pendant Mount S | 5,000 | | | | |
| YBM PCC 496 Curp Ramp NW Corner Haw | | | 12,500 | | |
| YBM PCC 541 Close Opng Door CN324 | | | 17,500 | | |
| YBM PCC 599R1 Delete CN324 Ceiling | | | 0 | | |
| YBM PCC 627 Instll Fire-Rated Clngs | | | 25,000 | | |
| YBM PCC 634 Stair 2 Revisions | | | 12,500 | | |
| YBM PCC 638 Runnel gap at Escalator | | | 25,000 | | |
| YBM PCC 642R1 Install Drainage Str 3 | | | 5,000 | | |

Contract Modification/Trend Log - Contract 1300 Stations

| | | |
|-------------------------------|--------------------|----------------------|
| Awarded NTE Amount | 839,676,400 | \$888,280,726 |
| Substantial Completion | 6/29/2020 | 6/29/2020 |

| | UMS | CTS | YBM | STS | COST REPORT NOTES |
|--------------------------------------|------------------|-------------------|------------------|---------------------|-------------------|
| YBM PCC 645 Misc Elctrcl Revision | | | 10,000 | | |
| YBM PCC 673 Various Canopy Changes | | | 25,000 | | |
| YBM PCC 677 Replace CCTV Terminatio | | | 750 | | |
| YBM PCC 678R1 CMU Wall Under Elv Pit | | | 10,000 | | |
| YBM PCC 708 Elev Con Rm Sprinklers | | | 14,210 | | |
| YBM PCC 721 Shunt Trip Switches Rev | | | 7,500 | | |
| YBM PCC 723 Ceiling Diffusers in LR | | | 12,500 | | |
| YBM PCC 740 GFCI receptacles at Esc | | | 2,500 | | |
| YBM PCC 744 Stainless Steel Angles | | | 1,250 | | |
| YBM PCC 753 Condenser Disconnect Mo | | | 11,187 | | |
| YBM PCC 757 Closing of MZ201 Wall G | | | 5,000 | | |
| YBM PCC 759 F8 Light Fixture St 2 | | | 6,500 | | |
| Approved | 7,744,337 | 52,199,817 | 3,241,425 | (14,581,253) | |
| Contract Modification | | | | | |
| CMod # 14 YBM COR 036, 078 | | | 58,526 | | |
| CMod #017 CTS CORs 001 053 & 069 | | 54,322 | | | |
| CMod #018 CTS PCC 012 | | 60,248 | | | |
| CMod #021 STS CORs 48/52/114/233/252 | | | | 18,221 | |
| CMod #025 - Various CORs | | | 59,113 | | |
| CMod #026 YBM COR 072 | | | 84,509 | | |
| CMod #027 UMS PCC 092 | 0 | | | | |
| CMod #028 CTS PCC 017.1 | | 97,743 | | | |
| CMod #029 STS PCC 009.1 | | | | (143,668) | |
| CMod #033 CTS Various CORs | | 56,422 | | | |
| CMod #034 CTS Various CORs | | 19,334 | | | |
| CMod #035 STS PCC 077 | | | | 11,147 | |
| CMod #037 CTS Various CORs | | 8,886 | | | |
| CMod #038 STS Various CORs | | | | 52,553 | |
| CMod #039 UMS Various CORs | 23,271 | | | | |
| CMod #040 YBM Analytical Soil Test | | | 3,655 | | |
| CMod #049 STS DSC CORs | | | | 136,728 | |
| CMod #050 STS DSC CORs | | | | 67,036 | |
| CMod #053 STS DSC CORs | | | | 17,035 | |
| CMod #082 YBM COR 385 | | | 21,170 | | |
| CMod #083 YBM Various Changes | | | 27,270 | | |
| CMod #084 YBM Various Changes | | | 12,156 | | |

Contract Modification/Trend Log - Contract 1300 Stations

| | | |
|-------------------------------|--------------------|----------------------|
| Awarded NTE Amount | 839,676,400 | \$888,280,726 |
| Substantial Completion | 6/29/2020 | 6/29/2020 |

| | UMS | CTS | YBM | STS | COST REPORT NOTES |
|--------------------------------------|---------|-----------|-----------|-----------|-------------------|
| CMod #085 YBM COR 086 Existing AT&T | | | 156,831 | | |
| CMod #086 YBM COR 1106 | | | 1,897 | | |
| CMod #1 BART Elevator Option 1 @ Pow | 90,000 | | | | |
| CMod #10 YBM PCC 042 | | | 64,287 | | |
| CMod #100 UMS PCC 102 Fire & Life | 48,149 | | | | |
| CMod #101 YBM COR 75 Slurry Wall | | | 22,423 | | |
| CMod #102 STS PCC 410 ATCS Ext Cable | | | | 125,412 | |
| CMod #103 UMS PCC 345 Lead Paint | 221,766 | | | | |
| CMod #104 CTS Soil CMod Suppl CMOD19 | | 1,621,173 | | | |
| CMod #105 UMS Schedule Recovery | 732,979 | | | | |
| CMod #106 CTS COR 1080 Acceleration | | 970,131 | | | |
| CMod #107 YBM PCC 446 COR 1425 | | | 1,500,787 | | |
| CMod #108 STS Various Changes | | | | 50,400 | |
| CMod #109 YBM 109 Various CORs | | | 33,471 | | |
| CMod #11 UMS PCC 002 | 12,997 | | | | |
| CMod #111 STS PCC 457 Traffic Signal | | | | 38,012 | |
| CMod #112 UMS Various Changes | 337,401 | | | | |
| CMod #113 STS Various Changes | | | | 103,369 | |
| CMod #114 YBM Various CORs | | | 99,028 | | |
| CMod #115 CTS Various Force Accounts | | 25,026 | | | |
| CMod #116 UMS COR 034/CCC 004 Type B | 627,081 | | | | |
| CMod #117 YBM Various PCCs | | | 111,027 | | |
| CMOD #118 YBM Various PCCs & CORs | | | 421,616 | | |
| CMod #12 STS Traffic Control | | | | 1,032,302 | |
| CMod #123 CTS PCC 050 Chinatown Plaz | | 9,360,183 | | | |
| CMod #13 CTS COR 006 | | 57,707 | | | |
| CMod #15 YBM COR 196 | | | 3,178 | | |
| CMod #16 UMS COR 184 | 8,261 | | | | |
| CMod #19 CTS COR 007, 026 | | 2,274,225 | | | |
| CMod #20 YBM PCC 047 and 45 | | | 364,562 | | |
| CMod #22 UMS PCC 045, 046 | 16,198 | | | | |
| CMod #23 UMS PCC 058 | 63,838 | | | | |
| CMod #3 CTS Work Safely Ard Power Po | | 25,956 | | | |
| CMod #30 YBM Various CORs | | | 334,165 | | |
| CMod #31 UMS COR 595 | 53,701 | | | | |
| CMod #32 YBM Various PCCs | | | 92,934 | | |

Contract Modification/Trend Log - Contract 1300 Stations

| | | |
|-------------------------------|--------------------|----------------------|
| Awarded NTE Amount | 839,676,400 | \$888,280,726 |
| Substantial Completion | 6/29/2020 | 6/29/2020 |

| | UMS | CTS | YBM | STS | COST REPORT NOTES |
|--------------------------------------|---------|---------|-------------|--------|-------------------|
| CMod #36 YBM Conflict with Waterline | | | 14,484 | | |
| CMod #4 CTS-Force Account Change Or | | 130,000 | | | |
| CMod #41 YBM Class 2 Conta. Material | | | 40,250 | | |
| CMod #42 UMS Addl. Service Conduits | 36,873 | | | | |
| CMod #43 UMS D85 Structural Pile | 65,188 | | | | |
| CMod #44 UMS Grade 50 Steel | 572,884 | | | | |
| CMod #46 YBM/CTS/UMS S.walk Hatches | | | 35,489 | | |
| CMod #47 UMS Roof Deck Schedule | 76,124 | | | | |
| CMod #48 UMS Undgrnd. Storage Tanks | 97,817 | | | | |
| CMod #5 YBM Deletion of Comp Groutin | | | (1,833,869) | | |
| CMod #51 YBM Various CORs and PCCs | | | 24,875 | | |
| CMod #52 YBM Undgrnd. Storage Tanks | | | 167,393 | | |
| CMod #54 UMS USG Underpinning | 732,157 | | | | |
| CMod #55 YBM Archeological Discovery | | | 102,734 | | |
| CMod #56 YBM Contaminated Material | | | 106,923 | | |
| CMod #57 STS Crossover Materials | | | | 21,245 | |
| CMod #58 STS DSC CORs | | | | 90,081 | |
| CMod #59 CTS DSC CORs | | 66,592 | | | |
| CMod #6 CTS Plaza Constr Supt Servi | | 75,000 | | | |
| CMod #60 UMS USG Two Fuel Tanks | 61,312 | | | | |
| CMod #61 YBM Various CORs | | | 207,181 | | |
| CMod #62 UMS Wales and Waterproofing | 277,714 | | | | |
| CMod #63 CTS DSC CORs | | 38,025 | | | |
| CMod #64 STS DSC CORs and SFWD | | | | 52,570 | |
| CMod #65 UMS Various CORs and PCCs | 10,320 | | | | |
| CMod #66 STS Sewer Notching | | | | 66,949 | |
| CMod #67 UMS Solar/Low-e Coating | 23,290 | | | | |
| CMod #68 STS Various CORs | | | | 59,555 | |
| CMod #69 UMS Various CORs | 49,682 | | | | |
| CMod #70 YBM Various CORs | | | 178,079 | | |
| CMod #71 UMS Haz and Asbestos Abate | 81,907 | | | | |
| CMod #72 YBM COR 249. 566 | | | 74,694 | | |
| CMod #74 UMS PCC 39 12" Wtrln Reloc | 336,236 | | | | |
| CMod #75 UMS COR 060 New 8" Wtr Line | 58,672 | | | | |
| CMod #76 YBM COR 806 Gardril credits | | | (9,611) | | |
| CMod #77 STS Various Changes | | | | 56,629 | |

Contract Modification/Trend Log - Contract 1300 Stations

| | | |
|-------------------------------|--------------------|----------------------|
| Awarded NTE Amount | 839,676,400 | \$888,280,726 |
| Substantial Completion | 6/29/2020 | 6/29/2020 |

| | UMS | CTS | YBM | STS | COST REPORT NOTES |
|--|-------------------|-------------------|------------------|--------------------|-------------------|
| CMod #78 STS Various DSC CORs | | | | 191,175 | |
| CMod #79 STS PCC 014 Traffic Signal | | | | 242,427 | |
| CMod #80 STS Add'l Work to DSCs CORs | | | | 111,701 | |
| CMod #87 CTS Var Slurry Wall Changes | | 3,596,000 | | | |
| CMod #88 STS Various COR Misc Work | | | | 38,346 | |
| CMod #89 YBM CORs 390,485 & 848 | | | 85,095 | | |
| CMod #9 YBM COR 10,15,16,18,20,25 | | | 126,663 | | |
| CMod #90 CTS DRB Reimbursement | | 1,296,364 | | | |
| CMod #91 YBM PCC 069 | | | 84,537 | | |
| CMod #92 CTS PCC 233 & 26 | | 1,126,478 | | | |
| Cmod #93 STS Coordinate of ATCS Work | | | | (18,036,709) | |
| Cmod #94 UMS Various Changes | 46,057 | | | | |
| CMod #95 UMS Bart Elv Opt 2 Add Cost | 400,000 | | | | |
| Cmod #96 UMS Comp Grout Quantities | 775,000 | | | | |
| CMod #97 STS COR 322 Tunnel Cleaning | | | | 399,000 | |
| CMod #98 YBM PCC 76 AWSS SSFM | | | 163,113 | | |
| Cmod #99 UMS Various Changes | 996,584 | | | | |
| CMod 073 - PCC 066 PB | | | | 96,516 | |
| CMOD 24 STS PCC 23 | | | | 108,053 | |
| Cmod#119: UMS: Various Changes PCC 110, 124, 127 190, 191, 247, and 429 | 131,687 | | | | |
| Cmod#120: UMS: PCC 122R1 - UMS 1 1/2 inch Drain Piping Grout Details - Dowel Support | 560,280 | | | | |
| Cmod#121: YBM: Various Changes COR 825, 1359, 1610 and PCC 320R1 | | | 142,904 | | |
| CMod#7 STS FACOs 016, 017 & COR 009 | | | | 80,170 | |
| CMod#8 STS PCC 006 ATT MH, PB&Trench | | | | 225,208 | |
| CTS CMod #122 Schedule Delay Costs | | 31,240,000 | | | |
| STS CMod 045 PCC 008 Tunnel Lowering | | | | 107,285 | |
| Grand Total | 12,434,053 | 54,053,224 | 4,512,384 | (7,009,480) | |

7.6 BUDGET REVISIONS: REPORT SORTED BY CONSTRUCTION PACKAGES & SOFT COSTS

Report Period: April 2020

| | | March 2020 | | | April 2020 | | | | |
|-------------------------|--|----------------------|----------------------------------|---|----------------------|----------------------------------|---|--|-------------------|
| Group by Contract & SCC | CATEGORY ITEM | March 2020 Base | March 2020 Allocated Contingency | March 2020 Base + Allocated Contingency (YOE) | April 2020 Base | April 2020 Allocated Contingency | April 2020 Base + Allocated Contingency (YOE) | BUDGET TRANSFERS [April 2020] vs. [March 2020] | Cost Report Notes |
| 10-50 | CONSTRUCTION CONTRACT PACKAGES | 1,212,007,477 | (25,481,035) | 1,191,368,392 | 1,212,007,477 | (25,481,035) | 1,191,368,392 | 0 | |
| 1250 | UTILITY RELOCATION PACKAGE #1 | 12,134,906 | | 12,134,906 | 12,134,906 | | 12,134,906 | 0 | |
| | Contract 1250 Form B Credit | (2,275,419) | | (2,275,419) | (2,275,419) | | (2,275,419) | 0 | |
| 1251 | UTILITY RELOCATION PACKAGE #2 | 20,744,696 | | 20,744,696 | 20,744,696 | | 20,744,696 | 0 | |
| | Contract 1251 Form B Credit | (7,618,412) | | (7,618,412) | (7,618,412) | | (7,618,412) | 0 | |
| 1252 | GUIDEWAY TUNNEL | 233,511,253 | 0 | 233,511,253 | 233,511,253 | 0 | 233,511,253 | 0 | 32 |
| | Contract 1252 Form B Credit | (254,050) | | (254,050) | (254,050) | | (254,050) | 0 | |
| 1300 | CN1300 STATIONS TOTAL | 888,280,726 | (26,641,035) | 861,639,691 | 888,280,726 | (26,641,035) | 861,639,691 | 0 | 33 |
| 1253: UMS | UNION SQUARE/MARKET STREET STATION [UMS] | 301,774,927 | 12,255,663 | 314,030,590 | 301,774,927 | 12,255,663 | 314,030,590 | 0 | |
| | UMS 1253 Form B Credit | (528,370) | | (528,370) | (528,370) | | (528,370) | 0 | |
| 1254: CTS | CHINA TOWN STATION [CTS] | 299,767,627 | (42,199,817) | 257,567,810 | 299,767,627 | (42,199,817) | 257,567,810 | 0 | |
| | CTS 1254 Form B Credit | (451,703) | | (451,703) | (451,703) | | (451,703) | 0 | |
| 1255: YBM | YERBA BUENA/ MOSCONE STATION [YBM] | 161,330,425 | 1,758,576 | 163,089,001 | 161,330,425 | 1,758,576 | 163,089,001 | 0 | |
| | YBM 1255 Form B Credit | (100,000) | | (100,000) | (100,000) | | (100,000) | 0 | |
| 1256: STS | SURFACE TRACKWORK & SYSTEMS [STS] | 125,407,747 | 1,544,543 | 126,952,290 | 125,407,747 | 1,544,543 | 126,952,290 | 0 | |
| | STS 1256 SFPUC SEWER MAIN CREDIT | (2,925,296) | | (2,925,296) | (2,925,296) | | (2,925,296) | 0 | |
| | STS 1256 Form B Credit | (1,000,000) | | (1,000,000) | (1,000,000) | | (1,000,000) | 0 | |
| OTHER | OTHER CONSTRUCTION TOTAL | 77,331,096 | 1,160,000 | 78,491,096 | 77,331,096 | 1,160,000 | 78,491,096 | 0 | |
| 40.06 | PUBLIC ART PROGRAM | 8,175,555 | 1,160,000 | 9,335,555 | 8,175,555 | 1,160,000 | 9,335,555 | 0 | |
| 40.08 | CN1300 JOB READINESS PROGRAM - OUTREACH | 1,060,000 | | 1,060,000 | 1,060,000 | | 1,060,000 | 0 | 33 |
| 40.02 | MISC. CONSTR CONTRCT WK (TRACTION POWER FOR 1251) | 258,202 | | 258,202 | 258,202 | | 258,202 | 0 | |
| 40.01 | CONTRACT 1300 SOIL PROCESS | 500,000 | | 500,000 | 500,000 | | 500,000 | 0 | 34 |
| 50.01 | THALES T&S ATCS | 487,972 | | 487,972 | 487,972 | | 487,972 | 0 | |
| 50.01 | CN1266-2 Advanced Train Control System (ATCS) - Implementation | 14,611,285 | | 14,611,285 | 14,611,285 | | 14,611,285 | 0 | 34a |
| 50.01 | CN1266-1 Advanced Train Control System (ATCS) - Equipment | 3,425,424 | | 3,425,424 | 3,425,424 | | 3,425,424 | 0 | 34a |
| 50.06 | MTA FARE COLLECTION EQUIPMENT | 5,400,000 | | 5,400,000 | 5,400,000 | | 5,400,000 | 0 | |
| 50.06 | BART FARE COLLECTION EQUIPMENT | 700,000 | | 700,000 | 700,000 | | 700,000 | 0 | |

7.6 BUDGET REVISIONS: REPORT SORTED BY CONSTRUCTION PACKAGES & SOFT COSTS

Report Period: April 2020

| | | March 2020 | | | April 2020 | | | | |
|-------------------------|--|--------------------|----------------------------------|---|--------------------|----------------------------------|---|--|-------------------|
| Group by Contract & SCC | CATEGORY ITEM | March 2020 Base | March 2020 Allocated Contingency | March 2020 Base + Allocated Contingency (YOE) | April 2020 Base | April 2020 Allocated Contingency | April 2020 Base + Allocated Contingency (YOE) | BUDGET TRANSFERS [April 2020] vs. [March 2020] | Cost Report Notes |
| 40.02 | JOB ORDER CONTRACTS (JOCS) - CONSTRUCTION | 117,255 | | 117,255 | 117,255 | | 117,255 | 0 | |
| 40.08 | AON RISK INSURANCE | 25,094,436 | | 25,094,436 | 25,094,436 | | 25,094,436 | 0 | 34b |
| 40.02 | PUBLIC AGENCIES UTILITY COORDINATION | 3,713,215 | | 3,713,215 | 3,713,215 | | 3,713,215 | 0 | |
| 40.02 | DEPARTMENT OF PARKING AND TRAFFIC (DPT) | 1,200,000 | | 1,200,000 | 1,200,000 | | 1,200,000 | 0 | |
| 50.03 | UNION SQUARE/ MARKET STREET STATION POWER FEED | 2,959,826 | | 2,959,826 | 2,959,826 | | 2,959,826 | 0 | |
| 50.03 | UNION SQUARE/ MARKET STREET STATIONS PERMANENT POWER | (2,350,000) | | (2,350,000) | (2,350,000) | | (2,350,000) | 0 | |
| 50.03 | CHINATOWN STATION POWER FEED | 2,959,826 | | 2,959,826 | 2,959,826 | | 2,959,826 | 0 | |
| 50.03 | CHINATOWN STATION PERMANENT POWER | (2,350,000) | | (2,350,000) | (2,350,000) | | (2,350,000) | 0 | |
| 50.03 | YERBA BUENA/ MOSCONE STATION [YBM] POWER FEED | 3,125,222 | | 3,125,222 | 3,125,222 | | 3,125,222 | 0 | |
| 50.03 | YERBA BUENA/ MOSCONE STATION [YBM] PERMANENT POWER | (2,368,540) | | (2,368,540) | (2,368,540) | | (2,368,540) | 0 | |
| 50.03 | SURFACE STATION POWER FEED | 11,839 | | 11,839 | 11,839 | | 11,839 | 0 | |
| 50.04 | COMMUNICATION CONNECTION COSTS | 5,757,629 | | 5,757,629 | 5,757,629 | | 5,757,629 | 0 | |
| 50.05 | CSP Radio Design | 641,950 | | 641,950 | 641,950 | | 641,950 | 0 | 34c |
| 50.05 | CSP Radio Cable | 377,788 | | 377,788 | 377,788 | | 377,788 | 0 | 34c |
| 50.05 | CSP Radio Design Procurement | 3,822,212 | | 3,822,212 | 3,822,212 | | 3,822,212 | 0 | 34c |
| 60 | ROW, LAND, EXISTING IMPROVEMENTS | 32,246,321 | 0 | 32,246,321 | 32,246,321 | 0 | 32,246,321 | 0 | |
| 60.01 | PURCHASE OR LEASE OF REAL ESTATE | 30,065,810 | 0 | 30,065,810 | 30,065,810 | 0 | 30,065,810 | 0 | 35 |
| 60.02 | RELOCATION OF EXISTING HOUSEHOLDS | 2,180,511 | | 2,180,511 | 2,180,511 | | 2,180,511 | 0 | |
| 70 | VEHICLES | 16,800,000 | 0 | 16,800,000 | 16,800,000 | 0 | 16,800,000 | 0 | |
| 70.01 | LIGHT RAIL | 16,800,000 | 0 | 16,800,000 | 16,800,000 | 0 | 16,800,000 | 0 | 36 |
| 80 | PROFESSIONAL SERVICES | 329,644,196 | 1,358,422 | 331,002,618 | 329,644,196 | 1,358,422 | 331,002,618 | 0 | |
| 80.01 | PRELIMINARY ENGINEERING | 46,202,674 | | 46,202,674 | 46,202,674 | | 46,202,674 | 0 | |
| 80.02 | FINAL DESIGN | 61,318,331 | | 61,318,331 | 61,318,331 | | 61,318,331 | 0 | |
| 80.03 | PROJECT MANAGEMENT FOR DESIGN & CONSTRUCTION | 89,244,281 | 0 | 89,244,281 | 89,244,281 | 0 | 89,244,281 | 0 | 36a |

7.6 BUDGET REVISIONS: REPORT SORTED BY CONSTRUCTION PACKAGES & SOFT COSTS

Report Period: April 2020

| | | March 2020 | | | April 2020 | | | | |
|-------------------------|---|----------------------|----------------------------------|---|----------------------|----------------------------------|---|--|-------------------|
| Group by Contract & SCC | CATEGORY ITEM | March 2020 Base | March 2020 Allocated Contingency | March 2020 Base + Allocated Contingency (YOE) | April 2020 Base | April 2020 Allocated Contingency | April 2020 Base + Allocated Contingency (YOE) | BUDGET TRANSFERS [April 2020] vs. [March 2020] | Cost Report Notes |
| 80.04 | CONSTRUCTION ADMINISTRATION & MANAGEMENT | 109,991,299 | 0 | 109,991,299 | 109,991,299 | 0 | 109,991,299 | 0 | 36a |
| 80.05 | INSURANCES | 6,800,000 | | 6,800,000 | 6,800,000 | | 6,800,000 | 0 | |
| 80.06 | LEGAL: PERMITS. REVIEW FEES BY OTHER AGENCIES | 8,212,604 | | 8,212,604 | 8,212,604 | | 8,212,604 | 0 | |
| 80.07 | SURVEYS, TESTING, INVESTIGATION. INSPECTION | 933,100 | | 933,100 | 933,100 | | 933,100 | 0 | |
| 80.08 | START-UP | 6,941,907 | 1,358,422 | 8,300,329 | 6,941,907 | 1,358,422 | 8,300,329 | 0 | |
| | ALL SCC CATEGORIES 10 TO 80 | 1,590,697,994 | (24,122,613) | 1,571,417,331 | 1,590,697,994 | (24,122,613) | 1,571,417,331 | 0 | 37 |
| 90 | UNALLOCATED CONTINGENCIES | | | 6,882,672 | | | 6,882,672 | 0 | 38 |
| | TOTAL PROJECT COST 10 TO 100 | | | 1,578,300,003 | | | 1,578,300,003 | | |
| | TOTAL CONTINGENCY | | | (17,239,941) | | | (17,239,941) | | |
| | CONTINGENCY MINIMUM | | | 25,000,000 | | | 25,000,000 | | |
| | BELOW OR ABOVE MINIMUM | | | (42,239,941) | | | (42,239,941) | | |

| COST STATUS BY CATEGORY | SCC CODES | Sum of Supplemental 2013 Budget | BUDGET March 2019 | BUDGET TRANSFERS | BUDGET April 2020 | Sum of April 2020 | Remaining Budget (Column H-Column I) | April 2020 EAC | April 2020 Contingency | Cost Report Notes |
|--|---------------------|---------------------------------|----------------------|------------------|----------------------|----------------------|--------------------------------------|----------------------|------------------------|-------------------|
| | | A | B | C | D | E | F | G | H | |
| GUIDEWAY & TRACK ELEMENTS | SCC 010 | 282,227,872 | 284,261,448 | - | 284,261,448 | 282,648,964 | 1,612,485 | 284,279,025 | 0 | 39 |
| STATIONS, STOPS, TERMINALS, INTERMODAL | SCC 020 | 573,099,645 | 541,663,144 | - | 541,663,144 | 537,445,037 | 4,218,107 | 570,639,723 | (26,641,035) | 39 |
| SITework & SPECIAL CONDITIONS | SCC 040 | 235,514,097 | 264,806,024 | - | 264,806,024 | 268,630,997 | (3,824,973) | 270,486,237 | 1,160,000 | 39 |
| SYSTEMS | SCC 050 | 90,774,397 | 100,637,776 | - | 100,637,776 | 77,935,780 | 22,701,996 | 106,830,297 | | 39 |
| ROW, LAND, EXISTING IMPROVEMENTS | SCC 060 | 37,511,799 | 32,246,321 | - | 32,246,321 | 30,648,969 | 1,597,352 | 32,246,321 | | |
| VEHICLES | SCC 070 | 26,385,653 | 16,800,000 | - | 16,800,000 | 11,929,247 | 4,870,753 | 16,800,000 | 0 | |
| PRELIM ENGINEERING | SCC 080.01 | 46,202,673 | 46,202,674 | - | 46,202,674 | 46,202,675 | (1) | 46,202,674 | | |
| FINAL DESIGN | SCC 080.02 | 61,137,604 | 61,318,331 | - | 61,318,331 | 61,200,826 | 117,506 | 61,318,331 | | |
| PM FOR DESIGN & CONSTRUCTION | SCC 080.03 - 080.04 | 197,146,664 | 199,235,580 | - | 199,235,580 | 196,351,318 | 2,884,262 | 199,235,580 | 0 | 39 |
| OTHER PROF SRVCS | SCC 080.05 - 080.08 | 24,416,118 | 24,246,033 | - | 24,246,033 | 12,852,734 | 11,393,299 | 22,887,611 | 1,358,422 | |
| UNALLOC CONTINGENCY | SCC 090 | 3,883,480 | 6,882,669 | - | 6,882,669 | | 6,882,669 | | 6,882,672 | 39 |
| Grand Total | | 1,578,300,000 | 1,578,300,000 | - | 1,578,300,000 | 1,525,846,545 | 52,453,455 | 1,610,925,799 | (17,239,941) | |

| SCC DESCRIPTION | April 2020 BUDGET | April 2020 CTD |
|--|----------------------|----------------------|
| 010 - GUIDEWAY & TRACK ELEMENTS | 284,261,448 | 282,648,964 |
| 020 - STATIONS, STOPS, TERMINALS, INTERMODAL | 541,663,144 | 534,626,594 |
| 040 - SITEWORK & SPECIAL CONDITIONS | 264,806,024 | 268,595,811 |
| 050 - SYSTEMS | 100,637,776 | 76,691,276 |
| 060 - ROW, LAND, EXISTING IMPROVEMENTS | 32,246,321 | 30,648,969 |
| 070 - VEHICLES (number) | 16,800,000 | 11,929,247 |
| 080 - PROFESSIONAL SERVICES (applies to Cats. 10-50) | 331,002,618 | 313,093,965 |
| 090 - UNALLOCATED CONTINGENCY | 6,882,669 | |
| Grand Total | 1,578,300,000 | 1,518,234,824 |

| SCC DESCRIPTION | March 2020 BUDGET | March 2020 CTD |
|--|----------------------|----------------------|
| 010.02-Guideway: At grade semi-exclusive (allows cross-traffic) | 2,860,000 | 2,855,000 |
| 010.06-Guideway: Underground cut & cover | 69,816,407 | 69,117,301 |
| 010.07-Guideway: Underground tunnel | 200,374,315 | 199,485,368 |
| 010.09-Track: Direct fixation | 6,761,089 | 6,741,658 |
| 010.12-Track: Special (switches, turnouts) | 4,449,637 | 4,449,637 |
| 020.01-At-grade station, stop, shelter, mall, terminal, platform | 7,602,857 | 6,208,049 |
| 020.02-Aerial station, stop, shelter, mall, terminal, platform | 1,544,543 | 0 |
| 020.03-Underground station, stop, shelter, mall, terminal, platform | 500,843,668 | 509,261,664 |
| 020.04-OTHER STATIONS, LANDING, TERMINALS: INTERMODAL, FERRY, TROLLEY, ETC | 9,360,183 | 0 |
| 020.07-Elevators, escalators | 22,311,892 | 19,156,881 |
| 040.01-Demolition, Clearing, Earthwork | 12,754,615 | 12,495,015 |
| 040.02-Site Utilities, Utility Relocation | 68,753,443 | 78,368,341 |
| 040.03-Haz. mat'l, contam'd soil removal/mitigation, ground water treatments | 9,423,125 | 9,378,786 |
| 040.04-Environmental mitigation, e.g. wetlands, historic/archeologic, parks | 1,122,899 | 1,121,899 |
| 040.05-Site structures including retaining walls, sound walls | 2,706,431 | 2,706,431 |
| 040.06-Pedestrian / bike access and accommodation, landscaping | 9,790,995 | 5,128,831 |
| 040.07-Automobile, bus, van accessways including roads, parking lots | 6,579,099 | 6,409,470 |
| 040.08-Temporary Facilities and other indirect costs during construction | 153,675,418 | 152,987,037 |
| 050.01-Train control and signals | 28,291,363 | 34,156,947 |
| 050.02-Traffic signals and crossing protection | 12,804,956 | 12,144,191 |
| 050.03-Traction power supply: substations | 21,465,073 | 18,681,948 |
| 050.04-Traction power distribution: catenary and third rail | 12,441,113 | 3,120,128 |
| 050.05-Communications | 16,920,685 | 7,099,693 |
| 050.06-Fare collection system and equipment | 6,100,000 | 627,988 |
| 050.07-Central Control | 2,614,586 | 860,381 |
| 060.01-Purchase or lease of real estate | 30,065,810 | 28,239,539 |
| 060.02-Relocation of existing households and businesses | 2,180,511 | 2,409,430 |
| 070.01-Light Rail | 16,800,000 | 11,929,247 |
| 080.01-Preliminary Engineering | 46,202,674 | 46,202,675 |
| 080.02-Final Design | 61,318,331 | 61,200,826 |
| 080.03-Project Management for Design and Construction | 82,244,281 | 79,881,982 |
| 080.04-Construction Administration & Management | 116,991,299 | 112,955,748 |
| 080.05-Professional Liability and other Non-Construction Insurance | 6,800,000 | 6,340,196 |
| 080.06-Legal; Permits; Review Fees by other agencies, cities, etc. | 8,212,604 | 5,605,986 |
| 080.07-Surveys, Testing, Investigation, Inspection | 933,100 | 906,553 |
| 080.08-Start up | 8,300,329 | 0 |
| 090.00-Unallocated Contingency | 6,882,669 | |
| Grand Total | 1,578,300,000 | 1,518,234,824 |

| [A] Cost Account Description | ACTUAL COSTS | | | | | | | | COST REPORT NOTES |
|---|------------------------|-----------------------------|-----------------------|-------------------------|---------------------|--------------------|----------------------|----|-------------------|
| | [A] PRIOR Budget (YOE) | [B] April 2020 Budget (YOE) | [C] PRIOR MONTH Total | [D] PRIOR MONTH Monthly | [E] CURRENT Monthly | [F] CURRENT Total | [G] VARIANCE (B - F) | | |
| TOTAL PRELIMINARY ENGINEERING | 46,542,061 | 46,542,061 | 46,542,061 | 0 | 0 | 46,542,061 | 0 | 40 | |
| 11 - SFMTA PROJECT MANAGEMENT | 8,800,164 | 8,800,164 | 8,253,957 | 0 | 0 | 8,253,957 | 546,208 | 41 | |
| 12 - SFMTA ENGINEERING SERVICES | 11,425,594 | 11,425,594 | 11,425,594 | 0 | 0 | 11,425,594 | 0 | 42 | |
| 16 - DEPARTMENT OF PARKING AND TRAFFIC (DPT) | 921,906 | 921,906 | 802,883 | 0 | 0 | 802,883 | 119,023 | | |
| 21 - ARTS COMMISSION | 1,500,570 | 1,500,570 | 1,500,570 | 0 | 0 | 1,500,570 | 0 | 43 | |
| 22 - FIRE DEPARTMENT | 33,825 | 33,825 | 35,343 | 1,518 | 0 | 35,343 | (1,518) | | |
| 23 - CITY ATTORNEY'S OFFICE | 1,234,754 | 1,234,754 | 1,234,754 | 0 | 0 | 1,234,754 | 0 | | |
| 24 - RISK MANAGEMENT | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | |
| 26 - PLANNING | 99,604 | 99,604 | 99,604 | 0 | 0 | 99,604 | 0 | | |
| 27 - DEPARTMENT OF PUBLIC HEALTH (DPH) | 4,420 | 4,420 | 4,420 | 0 | 0 | 4,420 | 0 | | |
| 29 - CITY AUDITOR | 336,735 | 336,735 | 336,735 | 0 | 0 | 336,735 | 0 | 44 | |
| 32 - DPW - IDC ENGINEERING (HYDRAULIC) | 3,336,432 | 3,336,432 | 3,336,432 | 0 | 0 | 3,336,432 | 0 | | |
| 34 - DPW - IDC CONSTRUCTION (CAPITAL) | 17,462 | 17,462 | 17,462 | 0 | 0 | 17,462 | 0 | | |
| 36 - DPW - BSM INFRASTRUCTURE (MAPPING) | 76,549 | 76,549 | 76,549 | 0 | 0 | 76,549 | 0 | | |
| 39 - DPW - PCS SITE ASSESSMENT & REMEDIATION (SAR) | 13,993 | 13,993 | 13,993 | 0 | 0 | 13,993 | 0 | | |
| 51 - 821 HOWARD STREET | 1,005,653 | 1,005,653 | 1,005,653 | 0 | 0 | 1,005,653 | 0 | | |
| 55 - 651 BRANNAN | 2,294,910 | 2,294,910 | 2,294,910 | 0 | 0 | 2,294,910 | 0 | 45 | |
| 63 - CENTRAL SUBWAY PARTNERSHIP - AECOM-EPC JV CONTRACT 1 | 26,793,234 | 26,793,234 | 26,793,234 | 0 | 0 | 26,793,234 | 0 | 46 | |
| 66 - ANIL VERMA | 395,204 | 395,204 | 395,204 | 0 | 0 | 395,204 | 0 | 47 | |
| 67 - HILL INTERNATIONAL CONTRACT 156 | 6,716,294 | 6,716,294 | 6,716,294 | 0 | 0 | 6,716,294 | 0 | 48 | |
| 68 - ARTHUR GALLAGER & CO. CS 164 | 6,800,000 | 6,800,000 | 6,340,196 | 0 | 0 | 6,340,196 | 459,804 | | |
| 71 - TUNNEL/UTILITIES - CONTRACT # CONTRACT 155-1 | 5,469,336 | 5,469,336 | 5,469,336 | 0 | 0 | 5,469,336 | 0 | 49 | |
| 72 - STATIONS - CONTRACT # CONTRACT 155-2 | 26,220,609 | 26,220,609 | 26,220,609 | 0 | 0 | 26,220,609 | 0 | 50 | |
| 73 - SYSTEMS/INTEGRATION - CONTRACT 155-3 | 11,432,312 | 11,432,312 | 11,432,312 | 0 | 0 | 11,432,312 | 0 | 51 | |
| 331 - BAY AREA RAPID TRANSIT (BART) | 146,427 | 146,427 | 146,427 | 0 | 0 | 146,427 | 0 | | |
| 332 - SAN FRANCISCO COUNTY TRANSPORTATION AUTHORITY (SFC) | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | |
| TOTAL FINAL DESIGN | 115,075,988 | 115,075,988 | 113,952,470 | 1,518 | 0 | 113,952,470 | 1,123,518 | | |
| 11 - SFMTA PROJECT MANAGEMENT | 16,500,000 | 16,500,000 | 16,720,005 | 335,724 | 244,570 | 16,964,576 | (464,576) | | |
| 1.3.011.01.080.03 - CM:SFMTA LABOR-PROJECT MANAGEMENT | 16,500,000 | 16,500,000 | 16,720,005 | 335,724 | 244,570 | 16,964,576 | (464,576) | | |
| 12 - SFMTA ENGINEERING SERVICES | 2,923,582 | 2,923,582 | 2,897,189 | 32,369 | 44,133 | 2,941,322 | (17,740) | | |
| 1.3.012.02.080.04 - CM: SFMTA LABOR-ENGINEERING CONTRACT 1252 | 123,582 | 123,582 | 57,648 | 0 | 0 | 57,648 | 65,934 | | |
| 1.3.012.06.080.04 - CM: SFMTA LABOR-ENGINEERING CONTRACT 1300 | 2,800,000 | 2,800,000 | 2,839,541 | 32,369 | 44,133 | 2,883,674 | (83,674) | | |
| 13 - SFMTA CONSTRUCTION MANAGEMENT | 25,432,035 | 25,432,035 | 23,026,033 | 385,303 | 228,497 | 23,254,530 | 2,177,505 | | |
| 1.3.013.01.080.04 - CM:SFMTA LABOR-CONSTR. MANAGEM | 25,432,035 | 25,432,035 | 23,026,033 | 385,303 | 228,497 | 23,254,530 | 2,177,505 | | |
| 16 - DEPARTMENT OF PARKING AND TRAFFIC (DPT) | 3,659,313 | 3,659,313 | 2,667,897 | 5,820 | 6,599 | 2,674,496 | 984,817 | | |
| 1.3.016.01.080.04 - DPT CONTRACT 1300 SUPPORT UMS | 299,600 | 299,600 | 320,555 | 1,819 | 5,369 | 325,924 | (26,324) | | |
| 1.3.016.01.080.04 - DPT CONTRACT 1300 SUPPORT CTS | 274,900 | 274,900 | 143,078 | 262 | 0 | 143,078 | 131,822 | | |
| 1.3.016.01.080.04 - DPT CONTRACT 1300 SUPPORT YBM | 238,400 | 238,400 | 220,878 | 2,162 | 1,231 | 222,108 | 16,292 | | |
| 1.3.016.01.080.04 - DPT CONTRACT 1300 SUPPORT STS | 876,876 | 876,876 | 284,112 | 1,576 | 0 | 284,112 | 592,764 | | |
| 1.3.016.02.040.08 - DPT: FIELD OPS TUNNEL [B84] | 0 | 0 | 1,464 | 0 | 0 | 1,464 | (1,464) | | |
| 1.3.016.02.040.08 - DPT: FIELD OPS TUNNEL [B86] | 0 | 0 | 204,261 | 0 | 0 | 204,261 | (204,261) | | |
| 1.3.016.06.040.02 - DPT:DPT TRAFFIC SHOP CONTRACT 1300 | 1,200,000 | 1,200,000 | 0 | 0 | 0 | 0 | 1,200,000 | | |
| 1.3.016.08.040.08 - DPT:PCOS:2UTL [68A] | 400,728 | 400,728 | 400,728 | 0 | 0 | 400,728 | 0 | | |
| 1.3.016.08.040.08 - DPT:SSD CN:2UTL | 0 | 0 | 108,020 | 0 | 0 | 108,020 | (108,020) | | |
| 1.3.016.08.080.04 - DPT:SSD [1326] | 252,536 | 252,536 | 252,536 | 0 | 0 | 252,536 | 0 | | |
| 1.3.016.08.080.04 - DPT:SSD [13BN] | 23,302 | 23,302 | 23,302 | 0 | 0 | 23,302 | 0 | | |

| [A] Cost Account Description | ACTUAL COSTS | | | | | | | | COST REPORT NOTES |
|--|------------------------|-----------------------------|-----------------------|-------------------------|---------------------|-------------------|----------------------|----|-------------------|
| | [A] PRIOR Budget (YOY) | [B] April 2020 Budget (YOY) | [C] PRIOR MONTH Total | [D] PRIOR MONTH Monthly | [E] CURRENT Monthly | [F] CURRENT Total | [G] VARIANCE (B - F) | | |
| 1.3.016.08.080.04 - DPT:SSD [13CN] | 963 | 963 | 963 | 0 | 0 | 963 | 0 | | |
| 1.3.016.08.080.04 - DPT:SSD [B85] | 92,008 | 92,008 | 92,008 | 0 | 0 | 92,008 | 0 | | |
| 1.3.016.03.040.08 - PCOS:1300/UMS [68CPT544132W.CPT544132W] | 0 | 0 | 163,405 | 0 | 0 | 163,405 | (163,405) | | |
| 1.3.016.05.040.08 - PCOS:1300/YBM [68CPT544132Y.CPT544132Y] | 0 | 0 | 207,537 | 0 | 0 | 207,537 | (207,537) | | |
| 1.3.016.09.040.08 - PCOS:1300/STS [68CPT544132Z.CPT544132Z] | 0 | 0 | 245,049 | 0 | 0 | 245,049 | (245,049) | | |
| 17 - MOTIVE POWER | 2,195 | 2,195 | 0 | 0 | 0 | 0 | 2,195 | | |
| 1.3.017.07.040.02 - PWR:SFMTA-MOTIVE POWER-UTL.REL | 2,195 | 2,195 | 0 | 0 | 0 | 0 | 2,195 | | |
| 18 - SFMTA OPERATIONS | 400,000 | 400,000 | 123,616 | 19,115 | 0 | 123,616 | 276,384 | | |
| 1.3.018.04.040.02 - OPS:SUPPORT TO CONTRACT 1300/CTS | 100,000 | 100,000 | 36,749 | 0 | 0 | 36,749 | 63,251 | | |
| 1.3.018.06.080.07 - OPS:SUPPORT TO CONTRACT 1300 - UMS O/L | 50,255 | 50,255 | 72,185 | 19,115 | 0 | 72,185 | (21,930) | | |
| 1.3.018.06.080.07 - OPS:SUPPORT TO CONTRACT 1300/UMS | 249,745 | 249,745 | 14,681 | 0 | 0 | 14,681 | 235,063 | | |
| 19 - OTHER SFMTA | 1,000,000 | 1,000,000 | 945,836 | 0 | 0 | 945,836 | 54,164 | | |
| 1.3.019.07.080.07 - OTH.MTA SFMTA-SURVEY; TSTG [6840] | 1,800 | 1,800 | 1,720 | 0 | 0 | 1,720 | 80 | | |
| 1.3.019.08.040.08 - OTH.MTA 1251 MATERIALS | 150,000 | 150,000 | 126,149 | 0 | 0 | 126,149 | 23,851 | | |
| 1.3.019.08.080.07 - OTH.MTA OPERATION SUPPORT DUR | 848,200 | 848,200 | 817,966 | 0 | 0 | 817,966 | 30,234 | | |
| 21 - ARTS COMMISSION | 12,010,886 | 12,010,886 | 6,016,140 | 16,415 | 37,682 | 6,053,823 | 5,957,063 | | |
| 1.3.021.01.040.06 - ARTS:CTYCO-ARTS COMMISSION CONSTRUCTION C | 3,769,932 | 3,769,932 | 0 | 0 | 0 | 0 | 3,769,932 | | |
| 1.3.021.01.080.03 - ARTS:CTYCO-ARTS COMMISSION [1227] | 1,719,387 | 1,719,387 | 388,167 | 0 | 0 | 388,167 | 1,331,220 | 52 | |
| 1.3.021.01.080.04 - ARTS:CTYCO-ARTS COMMISSION [PWE335MPFUNA. | 21,000 | 21,000 | 12,465 | 0 | 0 | 12,465 | 8,535 | | |
| 1.3.021.06.080.03 - ARTS:CTYCO-ARTS COMMISSION PM [285MC.132J] | 834,264 | 834,264 | 886,885 | 7,628 | 4,788 | 891,672 | (57,408) | | |
| 1.3.021.01.080.03 - ARTS:CTYCO-ARTS COMMISSION [PWA335MPFUNA. | 10,149 | 10,149 | 11,093 | 0 | 0 | 11,093 | (944) | | |
| 1.3.021.01.080.03 - ARTS:CTYCO-ARTS COMMISSION [PWE335MPFUNA. | 4,439 | 4,439 | 4,439 | 0 | 0 | 4,439 | 0 | | |
| 1.3.021.06.040.06 - ARTS:CTYCO-ARTS COMMISSION [68CPT5441327.CPT | 1,393,660 | 1,393,660 | 1,393,660 | 0 | 0 | 1,393,660 | 0 | | |
| 1.3.021.06.040.06 - ARTS:CTYCO-ARTS COMMISSION [285MCPFUNA.CPT | 3,011,963 | 3,011,963 | 3,319,432 | 8,787 | 32,895 | 3,352,326 | (340,363) | | |
| 1.3.021.01.080.03 - ARTS:CTYCO-ARTS COMMISSION [132J] | 86,091 | 86,091 | 0 | 0 | 0 | 0 | 86,091 | | |
| 1.3.021.97.040.06 - ARTS:ARTS COMMISSION ALLOC CO | 1,160,000 | 1,160,000 | 0 | 0 | 0 | 0 | 1,160,000 | | |
| 23 - CITY ATTORNEY'S OFFICE | 2,171,781 | 2,171,781 | 2,125,634 | 0 | 0 | 2,125,634 | 46,147 | | |
| 1.3.023.01.080.06 - ATTY:CN LEGAL-CITY ATTORNEY OF | 2,171,781 | 2,171,781 | 2,125,634 | 0 | 0 | 2,125,634 | 46,147 | | |
| 25 - PUBLIC UTILITIES COMMISSION SEWER | (2,925,296) | (2,925,296) | 0 | 0 | 0 | 0 | (2,925,296) | | |
| 1.3.025.09.040.02 - STS.1256: SITE UTILITIES SFPUC SEWER MAIN | (2,925,296) | (2,925,296) | 0 | 0 | 0 | 0 | (2,925,296) | | |
| 26 - PLANNING | 137,062 | 137,062 | 26,697 | 0 | 0 | 26,697 | 110,365 | | |
| 1.3.026.01.080.06 - CM:CTYCO-PLANNING DEPARTMENT | 137,062 | 137,062 | 26,697 | 0 | 0 | 26,697 | 110,365 | | |
| 28 - PUBLIC UTILITIES COMMISSION WATER | 4,242,012 | 4,242,012 | 4,171,681 | 4,929 | 1,292 | 4,172,973 | 69,039 | | |
| 1.3.028.02.040.02 - CM:CTYCO-PUBLIC UTIL COMM. (PUC) | 0 | 0 | 4,745 | 0 | 0 | 4,745 | (4,745) | | |
| 1.3.028.02.040.08 - PUC: FIELD OPERATIONS TUNNEL | 398,400 | 398,400 | 510,208 | 0 | 0 | 510,208 | (111,808) | | |
| 1.3.028.02.080.04 - PUC:MTA CSP CN1252 [470465] | 105,000 | 105,000 | 91,587 | 0 | 0 | 91,587 | 13,413 | | |
| 1.3.028.03.040.02 - PUC:CDD CONTRACT 1300/UMS SUPPORT | 606,354 | 606,354 | 632,056 | 0 | 0 | 632,056 | (25,702) | | |
| 1.3.028.03.080.04 - PUC:CMB CONTRACT 1300/UMS INSPECTION | 230,000 | 230,000 | 34,508 | 0 | 0 | 34,508 | 195,492 | | |
| 1.3.028.04.040.02 - PUC:CDD CONTRACT 1300/CTS SUPPORT | 271,755 | 271,755 | 201,959 | 0 | 0 | 201,959 | 69,796 | | |
| 1.3.028.04.080.04 - PUC:CMB CONTRACT 1300/CTS INSPECTION | 115,000 | 115,000 | 55,773 | 0 | 0 | 55,773 | 59,227 | | |
| 1.3.028.05.040.02 - PUC:CDD CONTRACT 1300/YBM SUPPORT | 450,282 | 450,282 | 497,828 | 3,917 | 1,292 | 499,120 | (48,838) | | |
| 1.3.028.05.080.04 - PUC:CMB CONTRACT 1300/YBM INSPECTION | 184,000 | 184,000 | 98,643 | 0 | 0 | 98,643 | 85,357 | | |
| 1.3.028.06.040.02 - PUC:CMB CONTRACT 1300/SFWD AWSS MATERIAL | 225,079 | 225,079 | 249,247 | 0 | 0 | 249,247 | (24,168) | | |
| 1.3.028.07.040.02 - PUC:PUC CDD WATER CONNECTION CONTRACT 125 | 248,035 | 248,035 | 291,501 | 0 | 0 | 291,501 | (43,466) | | |
| 1.3.028.07.080.04 - PUC:PUC CMB INSPECTION CONTRACT 1250 | 74,468 | 74,468 | 113,844 | 0 | 0 | 113,844 | (39,376) | | |
| 1.3.028.08.040.02 - PUC:PUC CDD WATER CONNECTION CONTRACT 125 | 0 | 0 | 39,576 | 0 | 0 | 39,576 | (39,576) | | |
| 1.3.028.08.040.02 - PUC:PUC CDD WATER CONNECTION CONTRACT 125 | 340,310 | 340,310 | 318,130 | 0 | 0 | 318,130 | 22,180 | | |
| 1.3.028.08.080.04 - PUC:PUC CMB INSPECTION CONTRACT 1251 | 266,252 | 266,252 | 289,424 | 0 | 0 | 289,424 | (23,172) | | |
| 1.3.028.09.040.02 - PUC:CMB CONTRACT 1300/STS SUPPORT | 520,077 | 520,077 | 485,360 | 1,012 | 0 | 485,360 | 34,717 | | |

| [A] Cost Account Description | [A] PRIOR Budget (YOE) | [B] April 2020 Budget (YOE) | ACTUAL COSTS | | | | [G] VARIANCE (B - F) | COST REPORT NOTES |
|--|------------------------|-----------------------------|-----------------------|-------------------------|---------------------|-------------------|----------------------|-------------------|
| | | | [C] PRIOR MONTH Total | [D] PRIOR MONTH Monthly | [E] CURRENT Monthly | [F] CURRENT Total | | |
| 1.3.028.09.080.04 - PUC:CMB CONTRACT 1300/STS INSPECTION | 207,000 | 207,000 | 257,294 | 0 | 0 | 257,294 | (50,294) | |
| 32 - DPW - IDC ENGINEERING (HYDRAULIC) | 1,150,459 | 1,150,459 | 554,094 | 1,608 | 5,684 | 559,778 | 590,681 | |
| 1.3.032.01.080.04 - CM:DPW:1424J-BUREAU OF ENGINEERING (BOE) [AE | (285,405) | (285,405) | (285,405) | 0 | 0 | (285,405) | 0.00 | |
| 1.3.032.03.080.04 - DPW IDC HYDRAULIC CN1300 UMS SUPPORT | 297,938 | 297,938 | 127,670 | 122 | 2,745 | 130,415 | 167,523 | |
| 1.3.032.04.080.04 - DPW IDC HYDRAULIC CN1300 CTS SUPPORT | 295,639 | 295,639 | 22,125 | 0 | 0 | 22,125 | 273,514 | |
| 1.3.032.05.080.04 - DPW IDC HYDRAULIC CN1300 YBM SUPPORT | 301,882 | 301,882 | 58,932 | 0 | 0 | 58,932 | 242,950 | |
| 1.3.032.06.080.04 -1424J-BOE LABOR [PWE1X5MPFUNA.CPT544112B112] | 85,275 | 85,275 | 85,275 | 0 | 0 | 85,275 | 0 | 53 |
| 1.3.032.06.080.04-1424J-BOE LABOR [PWE1X5MPFUNA.CPT544112C112] | 109,658 | 109,658 | 109,658 | 0 | 0 | 109,658 | 0 | 54 |
| 1.3.032.06.080.04 -1424J-BOE LABOR [PWE1X5MPFUNA.CPT544112D112] | 15,791 | 15,791 | 15,791 | 0 | 0 | 15,791 | 0 | 55 |
| 1.3.032.06.080.04 -1424J-BOE LABOR [PWE1X5MPFUNA.CPT544112E112] | 11,193 | 11,193 | 11,193 | 0 | 0 | 11,193 | 0 | 56 |
| 1.3.032.06.080.04 -1424J-BOE LABOR [PWE1X5MPFUNA.CPT544112F112] | 107,798 | 107,798 | 107,798 | 0 | 0 | 107,798 | 0 | 57 |
| 1.3.032.06.080.04 -1424J-BOE LABOR [PWE1X5MPFUNA.CPT544112G112] | 21,690 | 21,690 | 47,917 | 0 | 0 | 47,917 | (26,227) | 58 |
| 1.3.032.08.080.04 - DPW.HYRDDPW-BOE IDC ENG SVC DC | 9,000 | 9,000 | 0 | 0 | 0 | 0 | 9,000 | |
| 1.3.032.09.080.04 - DPW IDC HYDRAULIC CN1300 STS SUPPOR | 180,000 | 180,000 | 253,141 | 1,487 | 2,939 | 256,080 | (76,080) | |
| 34 - DPW - IDC CONSTRUCTION (CAPITAL) | 6,703,969 | 6,703,969 | 6,345,071 | 0 | 0 | 6,345,071 | 358,898 | |
| 1.3.034.01.080.04 - DPW:BCM LABOR [2113] | 2,140,142 | 2,140,142 | 2,140,142 | 0 | 0 | 2,140,142 | 0 | |
| 1.3.034.02.080.04 - DPW:CONSTR:1252 CM [CD12] | 1,207,603 | 1,207,603 | 1,207,603 | 0 | 0 | 1,207,603 | 0 | |
| 1.3.034.02.080.04 - DPW:CONSTR:1252 CM [13AC12] | 138,397 | 138,397 | 138,397 | 0 | 0 | 138,397 | 0 | |
| 1.3.034.06.080.04 - DPW:SITE ASSESSMENT & REMEDIATION (SAR) [132 | 506,858 | 506,858 | 506,858 | 0 | 0 | 506,858 | 0 | |
| 1.3.034.06.080.04 - DPW:CONSTR:1300 CM [13CP12] | 2,710,969 | 2,710,969 | 2,352,071 | 0 | 0 | 2,352,071 | 358,898 | |
| 36 - DPW - BSM INFRASTRUCTURE (MAPPING) | 465,562 | 465,562 | 158,741 | 0 | 0 | 158,741 | 306,821 | |
| 1.3.036.01.080.04 - DPW:MPPG:DPW-BUREAU OF ST USE | 367,129 | 367,129 | 32,680 | 0 | 0 | 32,680 | 334,449 | |
| 1.3.036.02.080.04 - DPW:MPPG:1300-DPW-BUREAU OF ST USE [13CG12] | 50,000 | 50,000 | 33,084 | 0 | 0 | 33,084 | 16,916 | |
| 1.3.036.02.080.06 - DPW:MPPG:DPW-BUREAU OF ST USE [13CF] | 48,433 | 48,433 | 92,977 | 0 | 0 | 92,977 | (44,544) | |
| 37 - DPW - PCS MATERIAL TESTING LABORATORY | 83,100 | 83,100 | 0 | 0 | 0 | 0 | 83,100 | |
| 1.3.037.01.080.07 - DPW.MTL.LABDPW-MATERIAL TESTIN | 83,100 | 83,100 | 0 | 0 | 0 | 0 | 83,100 | |
| 39 - DPW - PCS SITE ASSESSMENT & REMEDIATION (SAR) | 613,853 | 613,853 | 438,455 | 0 | 0 | 438,455 | 175,398 | |
| 1.3.039.01.080.04 - DPW:SITE ASSESSMENT & REMEDIATION (SAR) [221 | 92,459 | 92,459 | 92,459 | 0 | 0 | 92,459 | 0 | |
| 1.3.039.01.080.04 - DPW:SITE ASSESSMENT & REMEDIATION (SAR) [225 | 78,400 | 78,400 | 78,400 | 0 | 0 | 78,400 | 0 | |
| 1.3.039.01.080.04 -DPW:SITE ASSESSMENT & REMEDIATION (SAR) [2257 | 151,515 | 151,515 | 151,515 | 0 | 0 | 151,515 | 0 | |
| 1.3.039.01.080.04 - DPW:SITE ASSESSMENT & REMEDIATION (SAR) [231 | 24,343 | 24,343 | 24,343 | 0 | 0 | 24,343 | 0 | |
| 1.3.039.01.080.04 - DPW:SITE ASSESSMENT & REMEDIATION | 58,757 | 58,757 | 10,109 | 0 | 0 | 10,109 | 48,648 | |
| 1.3.039.01.080.04 - DPW:SITE ASSESSMENT & REMEDIATION (SAR) [CE | 31,367 | 31,367 | 31,367 | 0 | 0 | 31,367 | 0 | |
| 1.3.039.01.080.04 - DPW:SITE ASSESSMENT & REMEDIATION (SAR) [CH | 100,000 | 100,000 | 8,621 | 0 | 0 | 8,621 | 91,379 | |
| 1.3.039.01.080.04 - DPW:SITE ASSESSMENT & REMEDIATION (SAR) | 17,000 | 17,000 | 0 | 0 | 0 | 0 | 17,000 | |
| 1.3.039.02.080.04 - DPW: SITE ASSESSMENT & REMEDIATION (SAR) - C | 18,632 | 18,632 | 16,880 | 0 | 0 | 16,880 | 1,753 | |
| 1.3.039.02.080.04 - DPW: SITE ASSESSMENT & REMEDIATION (SAR) - C | 41,379 | 41,379 | 24,761 | 0 | 0 | 24,761 | 16,618 | |
| 46 - MACY'S WEST - SFPUC SEWER WORK | 258,202 | 258,202 | 258,202 | 0 | 0 | 258,202 | 0 | |
| 1.3.046.08.040.02 - MCY.SWRC. CONTRACT: MACY'S-SEW | 258,202 | 258,202 | 258,202 | 0 | 0 | 258,202 | 0 | |
| 51 - 821 HOWARD STREET | 770,843 | 770,843 | 650,591 | 0 | 8,508 | 659,099 | 111,744 | |
| 1.3.051.01.080.03 - ODC.HWRD:ODCs - 821 HOWARD STR | 696,753 | 696,753 | 613,597 | 0 | 6,281 | 619,878 | 76,875 | |
| 1.3.051.02.080.04 - ODC.HWRD:ODCs - TUNNEL CONTRACT 1252 | 10,000 | 10,000 | 1,056 | 0 | 0 | 1,056 | 8,944 | |
| 1.3.051.06.080.04 - ODC.HWRD:ODCs - STATION CONTRACT 1300 | 55,000 | 55,000 | 25,016 | 0 | 2,227 | 27,243 | 27,757 | |
| 1.3.051.06.080.04 - ODC.HWRD:W/MTA INST WTR SVC @ STS&YBM TRA | 9,090 | 9,090 | 10,923 | 0 | 0 | 10,923 | (1,833) | |
| 55 - 651 BRANNAN | 10,348 | 10,348 | 10,348 | 0 | 0 | 10,348 | 0 | |
| 1.3.055.01.080.03 - CM:ODCs - 651 BRANNAN STREET | 10,348 | 10,348 | 10,348 | 0 | 0 | 10,348 | 0 | 59 |
| 63 - CENTRAL SUBWAY PARTNERSHIP - AECOM-EPC JV CONTRACT 1 | 65,720,187 | 65,720,187 | 61,888,987 | (49,035) | 2,657,813 | 64,546,800 | 1,173,387 | |
| 1.3.063.01.080.03 - CM:PM:AECOM.CS149 OM-EPC JV CS149-PM | 5,017,804 | 5,017,804 | 5,017,804 | 0 | 0 | 5,017,804 | 0 | 60 |
| 1.3.063.01.080.04 - CM:AECOM.CS149OM-EPC JV CS-149 [3B] | 1,969,213 | 1,969,213 | 1,969,213 | 0 | 0 | 1,969,213 | (0) | |

| [A] Cost Account Description | [A] PRIOR Budget (YOE) | [B] April 2020 Budget (YOE) | ACTUAL COSTS | | | | [G] VARIANCE (B - F) | COST REPORT NOTES |
|---|------------------------|-----------------------------|-----------------------|-------------------------|---------------------|-------------------|----------------------|-------------------|
| | | | [C] PRIOR MONTH Total | [D] PRIOR MONTH Monthly | [E] CURRENT Monthly | [F] CURRENT Total | | |
| 1.3.063.01.080.04 - CM:AECOM.CS1490M-EPC JV CS-149 [3E] | 6,386,250 | 6,386,250 | 6,386,250 | 0 | 0 | 6,386,250 | (0) | |
| 1.3.063.01.080.03 - CM:AECOM.CS1490M-EPC JV CS-149 [3E][PM] | 1,596,563 | 1,596,563 | 1,596,563 | 0 | 0 | 1,596,563 | 0 | |
| 1.3.063.01.080.04 - CM:AECOM.CS1490M-EPC JV CS-149 [3F] | 4,101,465 | 4,101,465 | 4,101,466 | 0 | 0 | 4,101,466 | (0) | |
| 1.3.063.01.080.03 - CM:AECOM.CS1490M-EPC JV CS-149 [3F][PM] | 1,025,366 | 1,025,366 | 1,025,366 | 0 | 0 | 1,025,366 | 0 | |
| 1.3.063.01.080.04 - CM:AECOM.CS1490M-EPC JV CS-149 [3G] | 5,167,381 | 5,167,381 | 5,167,381 | 0 | 0 | 5,167,381 | (0) | |
| 1.3.063.01.080.03 - CM:AECOM.CS1490M-EPC JV CS-149 [3G][PM] | 1,291,845 | 1,291,845 | 1,291,845 | 0 | 0 | 1,291,845 | (0) | |
| 1.3.063.01.080.04 - CM:AECOM.CS1490M-EPC JV CS-149 [3H] | 4,380,849 | 4,380,849 | 4,380,849 | 0 | 0 | 4,380,849 | (0) | |
| 1.3.063.01.080.03 - CM:AECOM.CS1490M-EPC JV CS-149 [3H][PM] | 1,095,212 | 1,095,212 | 1,095,212 | 0 | 0 | 1,095,212 | (0) | |
| 1.3.063.01.080.04 - CM:AECOM.CS1490M-EPC JV CS-149 [3i] | 7,310,184 | 7,310,184 | 5,568,022 | 0 | 14,952 | 5,582,974 | 1,727,210 | |
| 1.3.063.01.080.03 - CM:AECOM.CS1490M-EPC JV CS-149 [3i][PM] | 2,590,785 | 2,590,785 | 1,392,006 | 0 | 3,738 | 1,395,744 | 1,195,041 | |
| 1.3.063.01.080.04 - CM:AECOM.CS1490M-EPC JV CS-149 [3j] | 7,000,000 | 7,000,000 | 7,865,920 | (169,283) | 1,967,753 | 9,833,673 | (2,833,673) | |
| 1.3.063.01.080.03 - CM:AECOM.CS1490M-EPC JV CS-149 [3j][PM] | 2,000,000 | 2,000,000 | 1,966,480 | (42,321) | 491,938 | 2,458,418 | (458,418) | |
| 1.3.063.01.080.04 - CM:AECOM.CS1490M-EPC JV CS-149 [9B] | 11,042 | 11,042 | 11,042 | 0 | 0 | 11,042 | 0 | |
| 1.3.063.01.080.04 - CM:AECOM.CS1490M-EPC JV CS-149 [9D] | 515,694 | 515,694 | 515,694 | 0 | 0 | 515,694 | (0) | |
| 1.3.063.01.080.04 - CM:AECOM.CS1490M-EPC JV CS-149 [9E] | 523,943 | 523,943 | 523,943 | 0 | 0 | 523,943 | 0 | |
| 1.3.063.01.080.04 - CM:AECOM.CS1490M-EPC JV CS-149 [9F] | 461,196 | 461,196 | 461,196 | 0 | 0 | 461,196 | 0 | |
| 1.3.063.01.080.04 - CM:AECOM.CS1490M-EPC JV CS-149 [9G] | 501,912 | 501,912 | 501,912 | 0 | 0 | 501,912 | 0 | |
| 1.3.063.01.080.04 - CM:AECOM.CS1490M-EPC JV CS-149 [9H] | 1,219,093 | 1,219,093 | 1,219,093 | 0 | 0 | 1,219,093 | (0) | |
| 1.3.063.01.080.04 - CM:AECOM.CS1490M-EPC JV CS-149 [9i] | 2,974,444 | 2,974,444 | 2,974,444 | 0 | 64,556 | 3,039,000 | (64,556) | |
| 1.3.063.01.080.04 - CM:AECOM.CS1490M-EPC JV CS-149 [9j] | 3,000,000 | 3,000,000 | 1,277,341 | 162,569 | 114,876 | 1,392,217 | 1,607,783 | |
| 1.3.063.01.080.04 - FD:CM:EPC JV CS49-PM [123A] | 5,579,945 | 5,579,945 | 5,579,945 | 0 | 0 | 5,579,945 | 0 | |
| 1.3.063.97.080.03 - AECOM.CS149 ALLOCAT CONTING | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| 64 - CN1300 JOB READINESS PROGRAM | 1,060,000 | 1,060,000 | 956,145 | 0 | 0 | 956,145 | 103,855 | 61 |
| 1.3.064.06.040.08 - CN1300 JOB READINESS PROGRAM | 1,060,000 | 1,060,000 | 956,145 | 0 | 0 | 956,145 | 103,855 | |
| 67 - HILL INTERNATIONAL CONTRACT 156 | 3,031,391 | 3,031,391 | 2,848,817 | 0 | 0 | 2,848,817 | 182,574 | |
| 1.3.067.01.080.03 - HILL.CS156:HILL INTL. CS-156 [1336] | 920,426 | 920,426 | 920,426 | 0 | 0 | 920,426 | 0 | |
| 1.3.067.01.080.03 - HILL.CS156:HILL INTL. CS-156 [1337] | 533,148 | 533,148 | 533,148 | 0 | 0 | 533,148 | 0 | |
| 1.3.067.01.080.03 - HILL.CS156:HILL INTL. [1330] | 127,261 | 127,261 | 127,261 | 0 | 0 | 127,261 | 0 | |
| 1.3.067.01.080.03 - HILL INTERNATIONAL CS156 AWP 2016 [68CPT544134] | 883,631 | 883,631 | 883,631 | 0 | 0 | 883,631 | (0) | |
| 1.3.067.01.080.03 - HILL INTERNATIONAL CS156 AWP 2017 [68CPT544134] | 566,925 | 566,925 | 384,352 | 0 | 0 | 384,352 | 182,573 | |
| 69 - BAYLAND SOIL PROCESS CONTRACT 175 | 500,000 | 500,000 | 255,144 | 0 | 0 | 255,144 | 244,856 | 62 |
| 1.3.069.06.040.01 - BAYLAND.CS175:BAYLAND SOIL PROCESS [133K] | 500,000 | 500,000 | 255,144 | 0 | 0 | 255,144 | 244,856 | |
| 71 - TUNNEL/UTILITIES - CONTRACT # CONTRACT 155-1 | 2,158,846 | 2,158,846 | 2,215,889 | 0 | 0 | 2,215,889 | (57,043) | |
| 1.3.071.01.080.04 - CM: CS155.1 DESIGN SUPPORT DURING CM [1232] | 0 | 0 | (87,201) | 0 | 0 | (87,201) | 87,201 | 63 |
| 1.3.071.02.080.04 - CM: CS155.1 DESIGN SUPPORT DURING CM [1332] | 2,158,846 | 2,158,846 | 2,303,091 | 0 | 0 | 2,303,091 | (144,245) | |
| 72 - STATIONS - CONTRACT # CONTRACT 155-2 | 14,612,416 | 14,612,416 | 20,076,116 | 484,331 | 40,861 | 20,116,978 | (5,504,562) | |
| 1.3.072.01.080.04 - CM: CS155.2 DESIGN SUPPORT DURING CM [1233] | 51,351 | 51,351 | 61,130 | 1,634 | 0 | 61,130 | (9,779) | 64 |
| 1.3.072.01.080.04 - CM: CS155.2 DESIGN SUPPORT DURING CM [1333] | 14,561,065 | 14,561,065 | 20,014,986 | 482,697 | 40,861 | 20,055,848 | (5,494,783) | |
| 73 - SYSTEMS/INTEGRATION - CONTRACT 155-3 | 4,828,269 | 4,828,269 | 5,437,028 | 9,332 | 253,740 | 5,690,768 | (862,499) | |
| 1.3.073.01.080.04 - CM: CS155.3 DESIGN SUPPORT DURING CM [1236] | 90,000 | 90,000 | 89,791 | 0 | 0 | 89,791 | 209 | |
| 1.3.073.01.080.04 - CM: CS155.3 DESIGN SUPPORT DURING CM [1334] | 4,738,269 | 4,738,269 | 5,347,237 | 9,332 | 253,740 | 5,600,977 | (862,708) | |
| 81 - UTILITIES RELOCATION #1 (PORTAL & MOS) - CONTRACT 1250 | 11,968,150 | 11,968,150 | 11,968,150 | 0 | 0 | 11,968,150 | 0 | |
| 1.3.081.07.040.01 - UR1.CONTRACT 1250:SITWORK: DEMOLIT | 167,458 | 167,458 | 167,458 | 0 | 0 | 167,458 | 0 | |
| 1.3.081.07.040.02 - UR1.CONTRACT 1250:SITWORK: UTILITI | 10,099,341 | 10,099,341 | 10,099,341 | 0 | 0 | 10,099,341 | 0 | |
| 1.3.081.07.040.03 - UR1.CONTRACT 1250:SITWORK:HAZMAT | 453,321 | 453,321 | 453,321 | 0 | 0 | 453,321 | 0 | |
| 1.3.081.07.040.08 - UR1.CONTRACT 1250:SITWORK:TEMPORAR | 1,248,030 | 1,248,030 | 1,248,030 | 0 | 0 | 1,248,030 | 0 | |
| 82 - UTILITIES RELOCATION #2 (UMS) - CONTRACT 1251 | 20,669,081 | 20,669,081 | 20,669,081 | 0 | 0 | 20,669,081 | (0) | 65 |
| 1.3.082.08.040.01 - UR2.CONTRACT 1251:SITWORK: DEMOLIT | 752,240 | 752,240 | 752,240 | 0 | 0 | 752,240 | 0 | |
| 1.3.082.08.040.02 - UR2.CONTRACT 1251:SITWORK:UTILITI | 10,202,543 | 10,202,543 | 10,202,543 | 0 | 0 | 10,202,543 | (0) | |

| [A] Cost Account Description | [A] PRIOR Budget (YOE) | [B] April 2020 Budget (YOE) | ACTUAL COSTS | | | | [G] VARIANCE (B - F) | COST REPORT NOTES |
|---|------------------------|-----------------------------|-----------------------|-------------------------|---------------------|--------------------|----------------------|-------------------|
| | | | [C] PRIOR MONTH Total | [D] PRIOR MONTH Monthly | [E] CURRENT Monthly | [F] CURRENT Total | | |
| 1.3.082.08.040.03 - UR2.CONTRACT 1251:SITWORK:HAZMAT | 172,712 | 172,712 | 172,712 | 0 | 0 | 172,712 | 0 | |
| 1.3.082.08.040.05 - UR2.CONTRACT 1251:SITWORK: STRUCTU | 2,706,431 | 2,706,431 | 2,706,431 | 0 | 0 | 2,706,431 | 0 | |
| 1.3.082.08.040.06 - UR2.CONTRACT 1251:SITWORK:PEDESTRA | 319,317 | 319,317 | 319,317 | 0 | 0 | 319,317 | 0 | |
| 1.3.082.08.040.07 - UR2.CONTRACT 1251:SITWORK:AUTO/BUS | 190,362 | 190,362 | 190,362 | 0 | 0 | 190,362 | 0 | |
| 1.3.082.08.040.08 - UR2.CONTRACT 1251:SITWORK:TEMP FAC | 6,325,476 | 6,325,476 | 6,325,476 | 0 | 0 | 6,325,476 | 0 | |
| GUIDEWAY TUNNELS TOTAL | 233,511,253 | 233,511,253 | 233,511,253 | 0 | 0 | 233,511,253 | 0 | |
| 83 - GUIDEWAY TUNNELS - CONTRACT # 1252 BASE | 233,584,015 | 233,584,015 | 233,584,015 | 0 | 0 | 233,584,015 | 0 | 66 |
| 1.3.083.02.010.06 - CONTRACT 1252:GUIDEWAY:UNDERGRN'D CUT | 60,446,425 | 60,446,425 | 60,446,425 | 0 | 0 | 60,446,425 | 0 | |
| 1.3.083.02.010.07 - CONTRACT 1252:GUIDEWAY:UNDERGROUND | 105,423,090 | 105,423,090 | 105,423,090 | 0 | 0 | 105,423,090 | 0 | |
| 1.3.083.02.020.03 - CONTRACT 1252: STATIONS: UNDERGROUND | 21,685,000 | 21,685,000 | 21,685,000 | 0 | 0 | 21,685,000 | 0 | |
| 1.3.083.02.040.01 - CONTRACT 1252:SITWORK:DEMO CLEARING | 2,440,000 | 2,440,000 | 2,440,000 | 0 | 0 | 2,440,000 | 0 | |
| 1.3.083.02.040.02 - CONTRACT 1252:SITWORK:UTILITIES & RE | 10,895,000 | 10,895,000 | 10,895,000 | 0 | 0 | 10,895,000 | 0 | |
| 1.3.083.02.040.03 - CONTRACT 1252:SITWORK:HAZMAT&MITIGAT | 200,000 | 200,000 | 200,000 | 0 | 0 | 200,000 | 0 | |
| 1.3.083.02.040.04 - CONTRACT 1252:SITWORK:ENVIRON. MITIG | 300,000 | 300,000 | 300,000 | 0 | 0 | 300,000 | 0 | |
| 1.3.083.02.040.06 - CONTRACT 1252:SITWORK:PED/BIKE ACCES | 50,000 | 50,000 | 50,000 | 0 | 0 | 50,000 | 0 | |
| 1.3.083.02.040.07 - CONTRACT 1252:SITWORK:AUTO/BUS ACCES | 1,345,000 | 1,345,000 | 1,345,000 | 0 | 0 | 1,345,000 | 0 | |
| 1.3.083.02.040.08 - CONTRACT 1252:SITWORK:TEMP FACILITIE | 30,799,500 | 30,799,500 | 30,799,500 | 0 | 0 | 30,799,500 | 0 | |
| 83 - GUIDEWAY TUNNELS - CONTRACT # 1252 CMODs | (72,762) | (72,762) | (72,762) | 0 | 0 | (72,762) | 0 | 67 |
| 1.3.083.83.010.06 - CONTRACT 1252: CONTRACT MOD | 112,251 | 112,251 | 112,251 | 0 | 0 | 112,251 | 0 | |
| 1.3.083.83.010.07 - CONTRACT 1252: CONTRACT MOD | 1,810,094 | 1,810,094 | 1,810,094 | 0 | 0 | 1,810,094 | 0 | |
| 1.3.083.83.020.03 - CONTRACT 1252: CONTRACT MOD | 1,004,156 | 1,004,156 | 1,004,156 | 0 | 0 | 1,004,156 | 0 | |
| 1.3.083.83.040.02 - CONTRACT 1252: CONTRACT MOD | 1,035,588 | 1,035,588 | 1,035,588 | 0 | 0 | 1,035,588 | (0) | |
| 1.3.083.83.040.03 - CONTRACT 1252: CONTRACT MOD | 453,475 | 453,475 | 453,475 | 0 | 0 | 453,475 | 0 | |
| 1.3.083.83.040.08 - CONTRACT 1252: CONTRACT MOD | (4,488,326) | (4,488,326) | (4,488,326) | 0 | 0 | (4,488,326) | 0 | |
| 1.3.083.93.010.07 - CONTRACT 1252: TUNNEL ALLOC CONTING | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 68 |
| CONTRACT 1300 - STATIONS, TRACKWORK AND SYSTEMS TOTAL | 861,639,691 | 861,639,691 | 846,560,482 | 7,185,841 | 4,063,947 | 850,624,429 | 11,015,262 | 69 |
| 84 - UNION SQUARE/MARKET STREET STATION (UMS) - WORK PACKA | 294,030,590 | 294,030,590 | 287,366,689 | 1,135,909 | 701,979 | 288,068,668 | 5,961,922 | 21 |
| 1.3.084.03.020.03 - UMS.1253: UNDERGROUD STATION | 253,081,452 | 253,081,452 | 249,017,114 | 561,363 | 396,109 | 249,413,223 | 3,668,229 | |
| 1.3.084.03.020.07 - UMS.1253: ELEVATORS ESCALATOR | 9,465,694 | 9,465,694 | 8,842,917 | 9,536 | 100,124 | 8,943,041 | 522,653 | |
| 1.3.084.03.040.01 - UMS.1253: DEMOLITION CLEARING | 6,071,588 | 6,071,588 | 6,071,588 | 0 | 0 | 6,071,588 | 0 | |
| 1.3.084.03.040.02 - UMS.1253: SITE UTILITIES UTIL | 4,360,395 | 4,360,395 | 4,360,395 | 0 | 0 | 4,360,395 | 0 | |
| 1.3.084.03.040.03 - UMS.1253: HAZARDOUS MATERIALS | 550,000 | 550,000 | 550,000 | 146,098 | 0 | 550,000 | 0 | |
| 1.3.084.03.040.04 - UMS.1253: ENVIRONMENTAL MITIGA | 244,500 | 244,500 | 244,500 | 0 | 0 | 244,500 | 0 | |
| 1.3.084.03.040.06 - UMS.1253: PEDESTRIAN/BIKE | 18,969 | 18,969 | 16,501 | 0 | 0 | 16,501 | 2,468 | |
| 1.3.084.03.040.07 - UMS.1253: AUTOMOBILE BUS ACCE | 1,158,410 | 1,158,410 | 1,087,451 | 13,817 | 0 | 1,087,451 | 70,959 | |
| 1.3.084.03.040.08 - UMS.1253: TEMPORARY FACILITIES | 11,139,701 | 11,139,701 | 10,545,006 | 357,303 | 0 | 10,545,006 | 594,695 | |
| 1.3.084.03.050.02 - UMS.1253: TRAFFIC SIGNALS AND | 4,773,076 | 4,773,076 | 4,773,076 | 0 | 0 | 4,773,076 | 0 | |
| 1.3.084.03.050.03 - UMS.1253: TRACTION POWER SUPPL | 1,815,534 | 1,815,534 | 934,534 | 0 | 137,000 | 1,071,534 | 744,000 | |
| 1.3.084.03.050.04 - UMS.1253: TRACTION POWER DISTR | 216,957 | 216,957 | 67,178 | 0 | 0 | 67,178 | 149,779 | |
| 1.3.084.03.050.05 - UMS.1253: COMMUNICATIONS | 1,134,314 | 1,134,314 | 856,429 | 47,792 | 68,746 | 925,175 | 209,139 | |
| 84 - UNION SQUARE/MARKET STREET STATION (UMS) CMODs | 7,744,337 | 7,744,337 | 7,257,208 | 0 | 0 | 7,257,208 | 487,129 | |
| 1.3.084.84.020.03 - CMOD:UMS.1253: UNDERGROUD STATION | 1,832,330 | 1,832,330 | 1,809,040 | 0 | 0 | 1,809,040 | 23,290 | |
| 1.3.084.84.020.07 - CMOD:UMS.1253: ELEVATORS, ESCALATORS | 490,000 | 490,000 | 90,000 | 0 | 0 | 90,000 | 400,000 | |
| 1.3.084.84.040.01 - CMOD:UMS.1253: DEMOLITION CLEARING | 944,987 | 944,987 | 944,987 | 0 | 0 | 944,987 | 0 | |
| 1.3.084.84.040.02 - CMOD:UMS.1253: SITE UTILITIES UTIL | 3,270,038 | 3,270,038 | 3,206,200 | 0 | 0 | 3,206,200 | 63,838 | |
| 1.3.084.84.040.03 - CMOD:UMS.1253: HAZARDOUS MATERIALS | 349,730 | 349,730 | 349,730 | 0 | 0 | 349,730 | 0 | |
| 1.3.084.84.040.08 - CMOD:UMS.1253: TEMPORARY FACILITIES | 809,103 | 809,103 | 809,102 | 0 | 0 | 809,102 | 1 | |
| 1.3.084.84.050.05 - CMOD:UMS.1253: COMMUNICATIONS | 48,149 | 48,149 | 48,149 | 0 | 0 | 48,149 | 0 | |
| 1.3.084.94.020.03 - UMS.1253: AC: ALLOC CONTING | 12,255,663 | 12,255,663 | 0 | 0 | 0 | 0 | 12,255,663 | 41 |

| [A] Cost Account Description | [A] PRIOR Budget (YOE) | [B] April 2020 Budget (YOE) | ACTUAL COSTS | | | | [G] VARIANCE (B - F) | COST REPORT NOTES |
|--|------------------------|-----------------------------|-----------------------|-------------------------|---------------------|-------------------|----------------------|-------------------|
| | | | [C] PRIOR MONTH Total | [D] PRIOR MONTH Monthly | [E] CURRENT Monthly | [F] CURRENT Total | | |
| 85 - CHINATOWN STATION (CTS) - WORK PACKAGE 1254 | 247,567,810 | 247,567,810 | 231,756,083 | 2,397,044 | 1,549,563 | 233,305,646 | 14,262,164 | |
| 1.3.085.04.010.07 - CTS.1254: GUIDEWAY: UNDERGROUND TUNNEL | 76,417,579 | 76,417,579 | 76,417,579 | 0 | 0 | 76,417,579 | 0 | |
| 1.3.085.04.020.03 - CTS.1254: UNDERGROUND STATION | 133,001,053 | 133,001,053 | 120,717,421 | 1,435,783 | 1,409,874 | 122,127,295 | 10,873,758 | |
| 1.3.085.04.020.07 - CTS.1254: ELEVATORS ESCALATOR | 6,812,856 | 6,812,856 | 5,364,164 | 536,816 | 27,340 | 5,391,504 | 1,421,352 | |
| 1.3.085.04.040.01 - CTS.1254: DEMOLITION CLEARING | 400,000 | 400,000 | 400,000 | 0 | 0 | 400,000 | 0 | |
| 1.3.085.04.040.02 - CTS.1254: SITE UTILITIES UTIL | 6,001,718 | 6,001,718 | 5,225,465 | 0 | 0 | 5,225,465 | 776,253 | |
| 1.3.085.04.040.03 - CTS.1254: HAZARDOUS MATERIALS | 350,000 | 350,000 | 350,000 | 63,257 | 0 | 350,000 | 0 | |
| 1.3.085.04.040.04 - CTS.1254: ENVIRONMENTAL MITIGA | 325,665 | 325,665 | 325,665 | 116,063 | 0 | 325,665 | 0 | |
| 1.3.085.04.040.06 - CTS.1254: PEDESTRIAN/BIKE | 15,000 | 15,000 | 0 | 0 | 0 | 0 | 15,000 | |
| 1.3.085.04.040.07 - CTS.1254: AUTOMOBILE BUS ACCE | 225,677 | 225,677 | 130,008 | 0 | 0 | 130,008 | 95,669 | |
| 1.3.085.04.040.08 - CTS.1254: TEMPORARY FACILITIES | 16,571,322 | 16,571,322 | 16,561,190 | 150,000 | 0 | 16,561,190 | 10,132 | |
| 1.3.085.04.050.02 - CTS.1254: TRAFFIC SIGNALS AND | 1,599,593 | 1,599,593 | 1,665,255 | 72,500 | 0 | 1,665,255 | (65,662) | |
| 1.3.085.04.050.03 - CTS.1254: TRACTION POWER SUPPL | 4,063,927 | 4,063,927 | 3,559,027 | 0 | 5,700 | 3,564,727 | 499,200 | |
| 1.3.085.04.050.04 - CTS.1254: TRACTION POWER DISTRIBUTION | 124,481 | 124,481 | 94,490 | 0 | 0 | 94,490 | 29,991 | |
| 1.3.085.04.050.05 - CTS.1254: COMMUNICATIONS | 1,658,938 | 1,658,938 | 945,818 | 22,625 | 106,649 | 1,052,467 | 606,471 | |
| 85 - CHINATOWN STATION (CTS) CMODs | 52,199,817 | 52,199,817 | 42,257,535 | 0 | 0 | 42,257,535 | 9,942,282 | 71 |
| 1.3.085.85.020.03 - CMOD:CTS.1254: UNDERGROUND STATION | 1,201,478 | 1,201,478 | 1,126,478 | 0 | 0 | 1,126,478 | 75,000 | |
| 1.3.085.85.020.04 - CMOD:CTS.1254: OTHER STATIONS, LANDING, TERMINALS: INTERMODAL, FERRY, TROLLEY, ETC | 9,360,183 | 9,360,183 | 0 | 0 | 0 | 0 | 9,360,183 | |
| 1.3.085.85.040.01 - CMOD:CTS.1254: POWER POLE | 155,956 | 155,956 | 148,212 | 0 | 0 | 148,212 | 7,744 | |
| 1.3.085.85.040.02 - CMOD:CTS.1254: SITE UTILITIES UTIL | 4,022,598 | 4,022,598 | 3,996,251 | 0 | 0 | 3,996,251 | 26,347 | |
| 1.3.085.85.040.03 - CMOD:CTS.1254: HAZARDOUS MATERIALS | 3,895,399 | 3,895,399 | 3,895,396 | 0 | 0 | 3,895,396 | 3 | |
| 1.3.085.85.040.08 - CMOD:CTS.1254: TEMPORARY FACILITIES | 33,564,202 | 33,564,202 | 33,091,198 | 0 | 0 | 33,091,198 | 473,004 | |
| 1.3.085.95.020.03 - CTS.1254: AC: ALLOC CONTING | (42,199,816) | (42,199,816) | 0 | 0 | 0 | 0 | (42,199,816) | 72 |
| 86 - YERBA BUENA MOSCONE STATION (YBM) - WORK PACKAGE 125 | 158,089,000 | 158,089,000 | 152,668,216 | 1,044,817 | 945,155 | 153,613,371 | 4,475,629 | |
| 1.3.086.05.020.03 - YBM.1255: UNDERGROUND STATION | 118,405,840 | 118,405,840 | 115,084,518 | 809,824 | 723,156 | 115,807,674 | 2,598,166 | |
| 1.3.086.05.020.07 - YBM.1255: ELEVATORS ESCALATOR | 5,333,287 | 5,333,287 | 4,649,745 | 60,637 | 132,299 | 4,782,044 | 551,243 | |
| 1.3.086.05.040.01 - YBM.1255: DEMOLITION CLEARING | 657,000 | 657,000 | 657,000 | 0 | 0 | 657,000 | 0 | |
| 1.3.086.05.040.02 - YBM.1255: SITE UTILITIES UTIL | 7,163,278 | 7,163,278 | 7,162,276 | 0 | 1,000 | 7,163,276 | 2 | |
| 1.3.086.05.040.03 - YBM.1255: HAZARDOUS MATERIALS | 2,629,439 | 2,629,439 | 2,585,249 | 53,642 | 0 | 2,585,249 | 44,190 | 73 |
| 1.3.086.05.040.04 - YBM.1255: ENVIRONMENTAL MITIGA | 100,000 | 100,000 | 100,000 | 37,770 | 0 | 100,000 | 0 | |
| 1.3.086.05.040.06 - YBM.1255: PEDESTRIAN/BIKE | 16,665 | 16,665 | 1 | 0 | 0 | 1 | 16,664 | |
| 1.3.086.05.040.07 - YBM.1255: AUTOMOBILE BUS ACCE | 1,542,725 | 1,542,725 | 1,539,725 | 0 | 0 | 1,539,725 | 3,000 | |
| 1.3.086.05.040.08 - YBM.1255: TEMPORARY FACILITIES | 15,564,753 | 15,564,753 | 15,224,566 | 33,919 | 0 | 15,224,566 | 340,187 | |
| 1.3.086.05.050.02 - YBM.1255: TRAFFIC SIGNALS AND | 1,726,492 | 1,726,492 | 1,723,992 | 0 | 0 | 1,723,992 | 2,500 | |
| 1.3.086.05.050.03 - YBM.1255: TRACTION POWER SUPPL | 3,708,425 | 3,708,425 | 2,736,474 | 0 | 79,875 | 2,816,349 | 892,076 | |
| 1.3.086.05.050.05 - YBM.1255: COMMUNICATIONS | 1,241,096 | 1,241,096 | 1,204,670 | 49,025 | 8,825 | 1,213,495 | 27,601 | |
| 86 - YERBA BUENA MOSCONE STATION (YBM) CMODs | 3,241,425 | 3,241,425 | 2,817,330 | 2,631 | 0 | 2,817,330 | 424,095 | |
| 1.3.086.86.020.03 - CMOD:YBM.1255: UNDERGROUND STATION | (1,182,064) | (1,182,064) | (1,182,064) | 0 | 0 | (1,182,064) | 0 | |
| 1.3.086.86.020.07 - CMOD:YBM.1255: ELEVATORS ESCALATOR | 210,055 | 210,055 | 210,055 | 0 | 0 | 210,055 | 0 | |
| 1.3.086.86.040.01 - CMOD:YBM.1255: DEMOLITION CLEARING | 266,386 | 266,386 | 259,386 | 0 | 0 | 259,386 | 7,000 | 73 |
| 1.3.086.86.040.02 - CMOD:YBM.1255: SITE UTILITIES UTIL | 3,570,282 | 3,570,282 | 3,158,755 | 2,631 | 0 | 3,158,755 | 411,527 | |
| 1.3.086.86.040.03 - CMOD:YBM.1255: HAZARDOUS MATERIALS | 150,828 | 150,828 | 150,828 | 0 | 0 | 150,828 | 0 | |
| 1.3.086.86.040.04 - CMOD:YBM.1255: ENVIRONMENTAL MITIGA | 102,734 | 102,734 | 102,734 | 0 | 0 | 102,734 | 0 | |
| 1.3.086.86.040.06 - CMOD:YBM.1255: PEDESTRIAN/BIKE | 35,489 | 35,489 | 29,921 | 0 | 0 | 29,921 | 5,568 | |
| 1.3.086.86.040.08 - CMOD:YBM.1255: TEMPORARY FACILITIES | 87,715 | 87,715 | 87,715 | 0 | 0 | 87,715 | 0 | |
| 1.3.086.96.020.03 - YBM.1255: AC: ALLOC CONTING | 1,758,576 | 1,758,576 | 0 | 0 | 0 | 0 | 1,758,576 | 74 |
| 87 - SURFACE TRACKWORK AND SYSTEMS -WORK PACKAGE 1256 | 139,989,000 | 139,989,000 | 119,388,200 | 2,605,440 | 867,250 | 120,255,450 | 19,733,550 | |
| 1.3.087.09.010.02 - STS.1256: GUIDEWAY: AT-GRADE SEMI-EXCLUSIVE | 2,860,000 | 2,860,000 | 2,855,000 | 0 | 0 | 2,855,000 | 5,000 | |

| [A] Cost Account Description | [A] PRIOR Budget (YOE) | [B] April 2020 Budget (YOE) | ACTUAL COSTS | | | | [G] VARIANCE (B - F) | COST REPORT NOTES |
|--|------------------------|-----------------------------|-----------------------|-------------------------|---------------------|-------------------|----------------------|-------------------|
| | | | [C] PRIOR MONTH Total | [D] PRIOR MONTH Monthly | [E] CURRENT Monthly | [F] CURRENT Total | | |
| 1.3.087.09.010.06 - STS.1256: GUIDEWAY: UNDERGROUND CUT & CVR | 9,257,731 | 9,257,731 | 8,558,625 | 0 | 0 | 8,558,625 | 699,106 | |
| 1.3.087.09.010.07 - STS.1256: GUIDEWAY: UNDERGROUN | 16,723,552 | 16,723,552 | 15,834,605 | 118,733 | 0 | 15,834,605 | 888,947 | |
| 1.3.087.09.010.09 - STS.1256: TRACK DIRECT FIXATION | 6,761,089 | 6,761,089 | 6,741,658 | 0 | 0 | 6,741,658 | 19,432 | |
| 1.3.087.09.010.12 - STS.1256: TRACK: SPECIAL | 4,449,637 | 4,449,637 | 4,449,637 | 0 | 0 | 4,449,637 | 0 | |
| 1.3.087.09.020.01 - STS.1256: AT-GRADE STATION | 7,602,857 | 7,602,857 | 6,208,049 | 154,711 | 29,541 | 6,237,590 | 1,365,267 | |
| 1.3.087.09.040.02 - STS.1256: SITE UTILITIES, UTILITY RELOCA | 17,464,046 | 17,464,046 | 14,665,379 | 0 | 0 | 14,665,379 | 2,798,667 | |
| 1.3.087.09.040.03 - STS.1256: HAZARDOUS MATERIALS | 200,000 | 200,000 | 199,856 | 0 | 0 | 199,856 | 144 | 73 |
| 1.3.087.09.040.04 - STS.1256: ENVIRONMENTAL MITIGATION | 50,000 | 50,000 | 49,000 | 0 | 0 | 49,000 | 1,000 | 73 |
| 1.3.087.09.040.07 - STS.1256: AUTOMOBILE BUS ACCE | 2,116,925 | 2,116,925 | 2,116,924 | 0 | 0 | 2,116,924 | 1 | |
| 1.3.087.09.040.08 - STS.1256: TEMPORARY FACILITIES | 13,896,832 | 13,896,832 | 13,713,506 | 0 | 0 | 13,713,506 | 183,325 | |
| 1.3.087.09.050.01 - STS.1256: TRAIN CONTROL AND SIGNALS | 27,543,451 | 27,543,451 | 26,167,859 | 2,018,461 | (182,184) | 25,985,675 | 1,557,776 | |
| 1.3.087.09.050.02 - STS.1256: TRAFFIC SIGNALS AND | 4,463,368 | 4,463,368 | 3,761,868 | 39,250 | 0 | 3,761,868 | 701,500 | |
| 1.3.087.09.050.03 - STS.1256: TRACTION POWER SUPPL | 9,889,014 | 9,889,014 | 7,577,214 | 13,027 | 242,227 | 7,819,441 | 2,069,573 | |
| 1.3.087.09.050.04 - STS.1256: TRACTION POWER DISTRIBUTION | 6,099,675 | 6,099,675 | 2,707,926 | 173,354 | 581,991 | 3,289,917 | 2,809,758 | |
| 1.3.087.09.050.05 - STS.1256: COMMUNICATIONS | 7,996,237 | 7,996,237 | 2,920,713 | 87,904 | 195,675 | 3,116,388 | 4,879,849 | |
| 1.3.087.09.050.07 - STS.1256: CENTRAL CONTROL | 2,614,586 | 2,614,586 | 860,381 | 0 | 0 | 860,381 | 1,754,205 | |
| 87 - SURFACE TRACKWORK AND SYSTEMS (STS) CMODs | (14,581,253) | (14,581,253) | 3,049,221 | 0 | 0 | 3,049,221 | (17,630,474) | |
| 1.3.087.89.040.02 - CMOD:STS.1256: SITE UTILITIES, UTILITY RELOCA | 1,482,322 | 1,482,322 | 1,345,796 | 0 | 0 | 1,345,796 | 136,526 | |
| 1.3.087.89.040.03 - CMOD:STS.1256: HAZARDOUS MATERIALS | 18,221 | 18,221 | 18,219 | 0 | 0 | 18,219 | 2 | |
| 1.3.087.89.040.08 - CMOD:STS.1256: TEMPORARY FACILITIES | 1,053,547 | 1,053,547 | 1,052,902 | 0 | 0 | 1,052,902 | 645 | |
| 1.3.087.89.050.01 - CMOD:STS.1256: TRAIN CONTROL | (17,776,769) | (17,776,769) | 13,304 | 0 | 0 | 13,304 | (17,790,073) | |
| 1.3.087.89.050.02 - CMOD:STS.1256: TRAFFIC SIGNALS AND | 242,427 | 242,427 | 220,000 | 0 | 0 | 220,000 | 22,427 | |
| 1.3.087.99.020.01 - STS.1256: AC: ALLOC CONTING | 1,544,543 | 1,544,543 | 0 | 0 | 0 | 0 | 1,544,543 | 75 |
| 88 - STATIONS CONTRACT 1300 | 2,435,063 | 2,435,063 | 1,017,682 | 25,044 | 18,393 | 1,036,075 | 1,398,988 | |
| 1.3.088.06.080.04 - CN1300 CONSTRUCTION TRAILER [68CPT5441316.CP | 80,000 | 80,000 | 0 | 0 | 0 | 0 | 80,000 | |
| 1.3.088.06.080.04 - DT-CN1300 COMMUNICATIONS INSTALL [68CPT5441 | 1,430,594 | 1,430,594 | 354,818 | 0 | 0 | 354,818 | 1,075,776 | |
| 1.3.088.06.080.04 - MTA Communications - Business Liaison to support CN130 | 420,000 | 420,000 | 256,819 | 25,044 | 18,393 | 275,212 | 144,788 | |
| 1.3.088.06.080.04 - IT-CN1300 Installation [68CPT5441319.CPT5441319] | 448,371 | 448,371 | 365,410 | 0 | 0 | 365,410 | 82,961 | |
| 1.3.088.06.080.04 - CN1300 Installation Maintenance [68CPT5441320.CPT544 | 25,000 | 25,000 | 0 | 0 | 0 | 0 | 25,000 | |
| 1.3.088.06.080.04 - DT Support - Stations [68CPT544135.CPT5441325] | 31,098 | 31,098 | 40,635 | 0 | 0 | 40,635 | (9,537) | |
| 141 - CONSTRUCTION ADMINISTRATION | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| 1.3.141.97.080.04 - CONSTR.ADMIN:ALLOC CONTING | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 75a |
| 142 - LEGAL/PERMITS | 2,014,204 | 2,014,204 | 0 | 0 | 0 | 0 | 2,014,204 | |
| 1.3.142.01.080.06 - LGL.PRMTSF:LEGAL; PERMITS | 2,014,204 | 2,014,204 | 0 | 0 | 0 | 0 | 2,014,204 | |
| 144 - STARTUP | 8,300,329 | 8,300,329 | 0 | 0 | 0 | 0 | 8,300,329 | |
| 1.3.144.01.080.08 - STRT: STARTUP (SFMTA Transit) | 6,941,907 | 6,941,907 | 0 | 0 | 0 | 0 | 6,941,907 | |
| 1.3.144.97.080.08 - STRTA: AC STARTUP ALLOC CONTIN | 1,358,422 | 1,358,422 | 0 | 0 | 0 | 0 | 1,358,422 | |
| 151 - TEMPORARY LICENSE AGREEMENT | 17,000 | 17,000 | 0 | 0 | 0 | 0 | 17,000 | |
| 1.3.151.01.080.06 - TEMP.LICPORARY LICENSE AGREEME | 17,000 | 17,000 | 0 | 0 | 0 | 0 | 17,000 | |
| 170 - COMMUNICATIONS CONNECTIONS | 10,599,579 | 10,599,579 | 1,123,913 | 545,170 | 0 | 1,123,913 | 9,475,666 | |
| 1.3.170.01.050.04 - COMM.CONNN:COMMUNICATION CONN | 5,757,629 | 5,757,629 | 0 | 0 | 0 | 0 | 5,757,629 | |
| 1.3.170.01.050.05 - CSP Radio Design | 641,950 | 641,950 | 641,950 | 385,170 | 0 | 641,950 | 0 | |
| 1.3.170.01.050.05 - CSP Radio Cable | 377,788 | 377,788 | 321,963 | 0 | 0 | 321,963 | 55,825 | |
| 1.3.170.01.050.05 - CSP Radio Procurement | 3,822,212 | 3,822,212 | 160,000 | 160,000 | 0 | 160,000 | 3,662,212 | |
| 181 - AON RISK INSURANCE CS 163 | 25,119,436 | 25,119,436 | 25,119,206 | 0 | 0 | 25,119,206 | 230 | |
| 1.3.181.01.040.08 - AON.CS163 AON RISK INS. | 25,094,436 | 25,094,436 | 25,094,206 | 0 | 0 | 25,094,206 | 230 | |
| 1.3.181.01.080.03 - AON.CS171 AON RISK INS. STUDY | 25,000 | 25,000 | 25,000 | 0 | 0 | 25,000 | 0 | |
| 191 - FARE COLLECTION CONTRACTOR | 5,400,000 | 5,400,000 | 152,852 | 0 | 0 | 152,852 | 5,247,148 | |
| 1.3.191.01.050.06 - FARE.CONSUM:FARE COLLECTION | 5,400,000 | 5,400,000 | 152,852 | 0 | 0 | 152,852 | 5,247,148 | |

| [A] Cost Account Description | ACTUAL COSTS | | | | | | | | COST REPORT NOTES |
|--|------------------------|-----------------------------|-----------------------|-------------------------|---------------------|-------------------|----------------------|--|-------------------|
| | [A] PRIOR Budget (YOE) | [B] April 2020 Budget (YOE) | [C] PRIOR MONTH Total | [D] PRIOR MONTH Monthly | [E] CURRENT Monthly | [F] CURRENT Total | [G] VARIANCE (B - F) | | |
| 192 - THALES T&S CENTRAL CONTROL | 18,524,681 | 18,524,681 | 7,975,784 | 0 | 0 | 7,975,784 | 10,548,897 | | |
| 1.3.192.01.050.01 - THALES T&S ATCS | 487,972 | 487,972 | 106,179 | 0 | 0 | 106,179 | 381,793 | | |
| 1.3.192.01.050.01 - CN1266-2 Advanced Train Control System (ATCS) - Implem | 14,611,285 | 14,611,285 | 4,957,994 | 0 | 0 | 4,957,994 | 9,653,291 | | |
| 1.3.192.01.050.01 - CN1266-1 Advanced Train Control System (ATCS) - Equipm | 3,425,424 | 3,425,424 | 2,911,610 | 0 | 0 | 2,911,610 | 513,814 | | |
| 202 - JOC2-022.0 | 63,938 | 63,938 | 0 | 0 | 0 | 0 | 63,938 | | |
| 1.3.202.01.040.02 - JOC2-022:15&22 POTHOLING UTILI LGHT FNDS | 63,938 | 63,938 | 0 | 0 | 0 | 0 | 63,938 | | |
| 203 - JOC2-029.0 | 53,317 | 53,317 | 0 | 0 | 0 | 0 | 53,317 | | |
| 1.3.203.07.040.02 - JOC0292-029: RELOCATE VAULTS-S | 53,317 | 53,317 | 0 | 0 | 0 | 0 | 53,317 | | |
| 302 - PG&E | 1,988,173 | 1,988,173 | 3,874,699 | 0 | 0 | 3,874,699 | (1,886,526) | | |
| 1.3.302.03.050.03 - PGE PERMANENT POWER UMS | (2,350,000) | (2,350,000) | 0 | 0 | 0 | 0 | (2,350,000) | | |
| 1.3.302.03.050.03 - PGE POWER FEED UMS | 2,959,826 | 2,959,826 | 1,305,477 | 0 | 0 | 1,305,477 | 1,654,349 | | |
| 1.3.302.04.050.03 - PGE PERMANENT POWER CTS | (2,350,000) | (2,350,000) | 0 | 0 | 0 | 0 | (2,350,000) | | |
| 1.3.302.04.050.03 - PGE POWER FEED CTS | 2,959,826 | 2,959,826 | 0 | 0 | 0 | 0 | 2,959,826 | | |
| 1.3.302.05.050.03 - PGE PERMANENT POWER YBM | (2,368,540) | (2,368,540) | 0 | 0 | 0 | 0 | (2,368,540) | | |
| 1.3.302.05.050.03 - PGE POWER FEED YBM | 3,125,222 | 3,125,222 | 2,569,222 | 0 | 0 | 2,569,222 | 556,000 | | |
| 1.3.302.09.050.03 - PGE POWER FEED STS | 11,839 | 11,839 | 0 | 0 | 0 | 0 | 11,839 | | |
| 331 - BAY AREA RAPID TRANSIT (BART) | 951,356 | 951,356 | 471,063 | 0 | 0 | 471,063 | 480,293 | | |
| 1.3.331.01.080.04 - CM:SFMTA LABOR-ENG SVCS-IRP/BART/SF | 50,000 | 50,000 | 33,152 | 0 | 0 | 33,152 | 16,848 | | |

| [A] Cost Account Description | [A] PRIOR Budget (YOE) | [B] April 2020 Budget (YOE) | ACTUAL COSTS | | | | [G] VARIANCE (B - F) | COST REPORT NOTES |
|---|------------------------|-----------------------------|-----------------------|-------------------------|---------------------|----------------------|----------------------|-------------------|
| | | | [C] PRIOR MONTH Total | [D] PRIOR MONTH Monthly | [E] CURRENT Monthly | [F] CURRENT Total | | |
| 1.3.331.01.080.06 - CM: BAY AREA RAPID TRANSIT (BART) [122A] | 901,356 | 901,356 | 437,911 | 0 | 0 | 437,911 | 463,445 | |
| 333 - AMERICAN PUBLIC TRANSP. ASSOCIATION (APTA) CS-APTA | 146,500 | 146,500 | 62,112 | 0 | 0 | 62,112 | 84,388 | |
| 1.3.333.01.080.03 - APTA:APTA - IRP [2G] | 46,500 | 46,500 | 31,054 | 0 | 0 | 31,054 | 15,446 | |
| 1.3.333.01.080.03 - APTA:APTA - IRP [2C] | 100,000 | 100,000 | 31,058 | 0 | 0 | 31,058 | 68,942 | |
| 334 - BART FARE COLLECTION SYSTEM | 700,000 | 700,000 | 475,136 | 0 | 0 | 475,136 | 224,864 | |
| 1.3.334.01.050.06 - BART:BART FARE COLLECTION EQP | 700,000 | 700,000 | 475,136 | 0 | 0 | 475,136 | 224,864 | |
| 401 - ECONOMIC AND WORKFORCE DEVELOPMENT (EWD) | 17,600 | 17,600 | 17,600 | 0 | 0 | 17,600 | 0 | |
| 1.3.401.01.080.04 - EWD: MAYORS OFFICE ECON DEV | 17,600 | 17,600 | 17,600 | 0 | 0 | 17,600 | 0 | |
| 402 - DEPARTMENT OF TECHNOLOGY | 242,371 | 242,371 | 250,534 | 0 | 0 | 250,534 | (8,163) | |
| 1.3.402.07.050.04 - DT:1UTL:COMM. CONNECTIONS | 166,756 | 166,756 | 179,179 | 0 | 0 | 179,179 | (12,423) | |
| 1.3.402.08.050.04 - DT:2UTL:COMM.CONNECTIONS | 75,615 | 75,615 | 71,354 | 0 | 0 | 71,354 | 4,261 | |
| 404 - DEPARTMENT OF BUILDING INSPECTION (DBI) | 1,204,081 | 1,204,081 | 1,204,081 | 0 | 0 | 1,204,081 | 0 | |
| 1.3.404.01.080.06 - DPT OF BUILDING INSPECTION | 1,204,081 | 1,204,081 | 1,204,081 | 0 | 0 | 1,204,081 | 0 | |
| 491 - FORM B - REIMBURSEMENT | (12,227,954) | (12,227,954) | 0 | 0 | 0 | 0 | (12,227,954) | |
| 1.3.491.02.040.02 - FORMB - CONTRACT 1252 UTILITY REIMBUR | (254,050) | (254,050) | 0 | 0 | 0 | 0 | (254,050) | 76 |
| 1.3.491.03.040.02 - FORMB - UMS:CONTRACT 1300 UTILITY REIMBURSE | (528,370) | (528,370) | 0 | 0 | 0 | 0 | (528,370) | 77 |
| 1.3.491.04.040.02 - FORMB - CTS:CONTRACT 1300 UTILITY REIMBURSE | (451,703) | (451,703) | 0 | 0 | 0 | 0 | (451,703) | 78 |
| 1.3.491.05.040.02 - FORMB - YBM:CONTRACT 1300 UTILITY REIMBURSE | (100,000) | (100,000) | 0 | 0 | 0 | 0 | (100,000) | 79 |
| 1.3.491.06.040.02 - FORMB - CONTRACT 1300 UTILITY REIMBUR | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 80 |
| 1.3.491.07.040.02 - FORMB - CONTRACT 1250 UTILITY REIMBUR | (2,275,419) | (2,275,419) | 0 | 0 | 0 | 0 | (2,275,419) | 81 |
| 1.3.491.08.040.02 - FORMB - CONTRACT 1251 UTILITY REIMBUR | (7,618,412) | (7,618,412) | 0 | 0 | 0 | 0 | (7,618,412) | 82 |
| 1.3.491.09.040.02 - FORMB - STS:CONTRACT 1300 UTILITY REIMBURSE | (1,000,000) | (1,000,000) | 0 | 0 | 0 | 0 | (1,000,000) | 83 |
| TOTAL CONSTRUCTION PHASE | 1,360,858,865 | 1,360,858,865 | 1,315,267,982 | 9,001,968 | 7,611,721 | 1,322,879,703 | 37,979,161 | |
| 1.4.091.01.070.01 - LRVS: LIGHT RAIL VEHICLES RFP [34B] | 1,324,123 | 1,324,123 | 1,319,773 | 0 | 0 | 1,319,773 | 4,350 | |
| 1.4.091.01.070.01 - LRVS: LIGHT RAIL VEHICLES PROJECT MGT [68E] | 828,009 | 828,009 | 828,009 | 0 | 0 | 828,009 | 0 | |
| 1.4.091.01.070.01 - LRVS: LRV PROCUREMENT ODC | 25,000 | 25,000 | 0 | 0 | 0 | 0 | 25,000 | |
| 1.4.091.01.070.01 - LRVS: LRV PROCUREMENT | 14,622,868 | 14,622,868 | 9,781,465 | 0 | 0 | 9,781,465 | 4,841,403 | |
| 1.4.091.97.070.01 - LRVA:AC: VEHICLES ALLOC CONTI | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 26 |
| TOTAL VEHICLES | 16,800,000 | 16,800,000 | 11,929,247 | 0 | 0 | 11,929,247 | 4,870,753 | |
| 1.5.015.01.060.01 - RE: EASEMENT ACQUISIT | 400,000 | 400,000 | 322,939 | 0 | 0 | 322,939 | 77,061 | |
| 1.5.015.01.060.01 - RE: REAL EST SITE ACQ | 15,955,138 | 15,955,138 | 14,224,616 | 0 | 0 | 14,224,616 | 1,730,522 | |
| 1.5.015.01.060.01 - RE: REAL ESTATE | 766,272 | 766,272 | 766,272 | 0 | 0 | 766,272 | 0 | |
| 1.5.015.01.060.01 - RE: REC & PARK MOU | 6,987,624 | 6,987,624 | 6,987,624 | 0 | 0 | 6,987,624 | 0 | |
| 1.5.015.01.060.01 - RE:-DEPT OF TRANSPOR | 2,686,000 | 2,686,000 | 2,686,000 | 0 | 0 | 2,686,000 | 0 | |
| 1.5.015.01.060.01 - RE:-LICENSES FEES | 400,000 | 400,000 | 381,311 | 0 | 0 | 381,311 | 18,689 | |
| 1.5.023.01.060.01 - ATTY:REAL ES | 2,764,872 | 2,764,872 | 2,764,872 | 0 | 0 | 2,764,872 | 0 | |
| 1.5.101.01.060.02 - RES.RELO: RELOCATION COST | 1,275,200 | 1,275,200 | 1,289,701 | 0 | 0 | 1,289,701 | (14,501) | |
| 1.5.102.01.060.02 - COMM.RELO-RELOC COMMERCIAL | 905,311 | 905,311 | 1,119,729 | 0 | 0 | 1,119,729 | (214,418) | |
| TOTAL ROW, LAND, EXISTING IMPROVEMENTS | 32,140,418 | 32,140,418 | 30,543,065 | 0 | 0 | 30,543,065 | 1,597,353 | |
| 90 - CONTINGENCY | (17,239,944) | (17,239,944) | 0 | 0 | 0 | 0 | (17,239,944) | |
| 1.7.500.91.090.00 - UNALLOCATED CONTINGENCY | 6,882,669 | 6,882,669 | | | | | 6,882,669 | 84 |
| TOTAL ALLOCATED CONTINGENCY | (24,122,613) | (24,122,613) | | | | | (24,122,613) | |
| TOTAL PROJECT COST | 1,578,300,000 | 1,578,300,000 | 1,518,234,824 | 9,003,486 | 7,611,721 | 1,525,846,545 | 52,453,455 | |

Connecting people. Connecting communities.

| 7.1 Program Project Budget | |
|----------------------------|--|
| 1 | The Central Subway Project (CSP) (SFMTA Capital Program CPT 544) is defined in the FTA-SFMTA October 2012 Full Funding Grant Agreement with a budget of \$1.578 billion. |
| 2 | The TBM Retrieval Shaft Relocation (SFMTA Capital Program CPT 690) is one of four capital projects that is related to CSP. These projects are reported for background information as needed outside of the main body of the Project Monthly Progress Report. |
| 3 | The Chinatown Plaza (CPT 718) is for Chinatown Station enhancement capital project. The project has funding outside of the Central Subway Project. The construction is carried out in Contract 1300 Contract Modifications. |
| 4 | CPT 665 is a Real Estate project to relocation in compliance with California regulations for business relocations but outside of the Central Subway Project as defined by the FTA FFGA. |
| 5 | CPT 705 is an SFMTA capital improvement between the Agency and community stakeholders outside of the Central Subway Project. |
| 6 | Utility company reimbursements (Form B) result in funds received for work carried out on behalf of utilities concurrent to CSP work to achieve efficiencies. |
| 7 | PG&E Power Feed reimbursement funds are the refunds from PG&E when completion of Stations construction and switch to permanent power. |
| 8 | BART Elevator funds are reimbursements for work carried out on behalf of BART to install BART Powell Street Station elevator. |
| 9 | The Tutor Perini - CAD Files funds are the result of payments by the contractor for project documentation not included in the contract. |
| 10 | SFPUC Sewer Main funds are reimbursements for work carried out on behalf of San Francisco PUC (includes 10% construction contingency). |
| 11 | Traffic Effectiveness Project funded Contract Modification #40 for Culvert, Street & Sidewalk Restoration in North Beach are reimbursements for work carried out in Contract 1252 on behalf of SFMTA SSD. |
| 12 | SFPUC 24" Water Main funds are reimbursements for work carried out in Contract 1252 Contract Modification #41 on behalf of San Francisco PUC (includes construction management cost). |
| 13 | SFPUC North Beach 24" Water Main Additional Work funds are reimbursements for work carried out in Contract 1252 Contract Modification #48 on behalf of San Francisco PUC (includes construction management cost). |
| 14 | CN1300 Contract Modification #6 is funded by Chinatown Plaza (CPT 718) project. |
| 15 | Traffic Effectiveness Project funded Contract Modification #51 for support for North Beach Restoration, OCS and Streetlighting which are reimbursements for work carried out in Contract 1252. |
| 16 | Public Works' funds are for reimbursements for work carried out on behalf of Public Works MOU for Water Line above YBM Station. |
| 17 | SFWD funded Contract Modification #60 for 8' water line at the intersection of Fourth and Jessie Street which are reimbursements for work carried out in Contract 1252. |
| 17a | The Chinatown Plaza (CPT 718) is used for Chinatown Station enhancement. The project has funding outside of the Central Subway Project. The construction is carried out in Contract 1300 Contract Modifications. CMOD#123 is being partially funded by CPT718 funding. |

Connecting people. Connecting communities.

| 7.4 Contingency Management Trend Report | |
|---|--|
| 18 | In Oct 2014 Report, updated Contract 1250 contract cost to segregate contract amount and contract modification amount. Note that September 2013 Supplemental Authorized Contingency "column f" did not include completed contract. |
| 19 | In Oct 2014 Report, updated Contract 1251 contract cost to segregate contract amount and contract modification amount. Note that September 2013 Supplemental Authorized Contingency "column f" did not include completed contract. |
| 20 | Contract 1252 Original Contract Value "column a" and Original Contingency "column f" did not match September 2013 Supplemental due to Supplemental were used the revised value to reflect Contract Modifications #3-#18. Reduced Contract 1252 contingency to reflect CMod #20 for retrieval shaft relocation cost \$5.15M funded by CPT690, CMod #40 for Culvert, Street & Sidewalk Restoration cost \$694,651 funded by Traffic Effectiveness Project (TEP), and CMod #41 for install 24" Water Main in North Beach cost \$328,860 funded by SFPUC. In August 2015 report, release \$15M CN1252 Tunnel assigned contingency to program unallocated contingency. In March 2106 report, reduced Contract 1252 contingency by \$377,435 cost to reflect certification of five CMODS. CMod#49, #52 and #53 total \$221,967 are funded by CPS. CMod#51 Support for North Beach Restoration, OCS and Streetlighting cost of \$155,468 is being funded by TEP. Released \$155,468 CN1252 allocated contingency to program's unallocated contingency. In May 2016 report, reduced Contract 1252 contingency by \$185,913 cost to reflect certification of two CMODS. In July 2016 report, increased Contract 1252 contingency by \$15,259 cost to reflect certification of one CMOD. In October 2016 report, increased Contract 1252 contingency by \$319,658 to reflect certification of three credit CMODS. In March 2018 report, increased Contract 1252 contingency by \$131,715 cost to reflect certification of two CMODS. |
| 21 | BART Elevator scope and SFPUC Sewer Main scope is in Contract 1300; effort will be funded by BART. In January 2015 Report, corrected Station Contract value to match awarded amount. In March 2019, \$18,036,709 was taken out of original contract of \$879,676,400 due to ATCS no longer being done by Tutor hence new revised budget of \$861,639,691. In August 2019, used new methodology to report on the potential changes to our contract cost. See backup via SCC codes. The budget number in cell m14 has also been updated to reflect the true cost. |
| 22 | In March 2016 Report, lowered Contract 1300 Stations CTS contingency by \$75,000 because Contract Modification #6 was funded by Project CPT718. In Nov 2016 report, reversed moving contingency. |
| 23 | In December 2017 Report, \$1,060,000 Job Readiness Budget is shown as an approved change in Column "b". In March 2019 report, \$18,036,709 taken out of Tutor contract (STS package) and put into unallocated contingency. We then used the same amount from unallocated contingency, \$18,036,709 and moved to its own line for the ATCS (advanced train control system) contract. As of March 2019, Tutor has not given us credit for the \$18,036,709 that is still sitting on the STS AL-14 bid item. That bid item should not be \$25M but instead be \$7,054,078 to reflect amount we have previously paid out. We will continue to monitor the STS-AL bid item to make sure Tutor corrects the amount. In August 2019, we are showing the \$4,841,950 from unallocated program contingency being moved to SCC 50 Systems category. |

Connecting people. Connecting communities.

| | |
|---|--|
| 24 | In December 2017 Report, there is a change in Column "f" and Column "h" to reflect reporting to include CN1250 and CN1251. Prior to this, Column "f" and Column "h" reporting excluded CN1250 and CN1251. |
| 25 | In April 2015 report, real estate budget stated in RAMP Rev5 is \$36.7M, including \$1M contingency. The cost workbook ROW & contingency budget reflects this with \$36,511,799 and \$1,000,000 respectively. Revised cost book ROW budget & contingency to be \$37,511,799. The \$4,265,478 Caltrans lease savings is allocated to ROW allocated contingency. In February 2017, released \$5,265,478 from completed phase Real Estate assigned contingency to program unallocated contingency. |
| 26 | In Dec 2014 Report, redistributed LRV budget to reflect recent firm bid cost per vehicle (\$3,327,250/unit) from vehicle procurement contract award. (SFMTA Board meeting 15JUL14, calendar item #11). Vehicle line item total budget remains unchanged, redistributed fund by reducing base amount to \$13,309,000, column "c" and increased allocated contingency column "h", by same amount. In Dec 2018 Report, increased LRV budget by \$3,491,000 to reflect final costs of vehicles (\$4,200,000/unit) for vehicle procurement contract to \$16,800,000. Reduced LRV contract and transferred the \$9,585,653 from LRV contingency to unprogrammed contingency. |
| 26a | In July 2018 Report, increased SCC 80 Professional Services category budget by \$2,263,498 due to additional costs related to CN1300 stations; cost was transferred from program unallocated contingency. In August 2019 report, we are realigned and adjusted the allocated contingency for Professional Services and moved to approved changes column. |
| 27 | In Oct 2014 Report, made two corrections: i) revised Professional Services, Original Contract Value "column a" from \$310,518,041 to \$310,618,041, ii) revised Original Cogency. "column f" unallocated contingency from \$3,883,481 to \$3,845,945. In April 2015 report, used \$500K program contingency for CS-175 Bayland Soil Process contract. In August 2015 Report, added \$15M from Contract 1252. In March 2016 Report, the \$155,468 costs funded by other project offset credits added to program's unallocated contingency. In August 2016 Report, used \$15M to UMS contingency and \$5M to CTS contingency. In February 2017, increased \$5,265,478 from real estate contingency to program unallocated contingency and used \$1M for CN1300 Job Readiness Program contract. In July 2018 report, used \$2,263,498 to increase SCC 80 Professional Services category regarding matters related to stations from program unallocated contingency. In August 2019 report, used \$4,841,950 to increased SCC 50 Systems category regarding matters related to CSP Radio from program unallocated contingency. |
| 28 | The total Central Subway Project budget of \$1.578 billion, based on the October 2012 FFGA with the FTA, is the primary MPR report reference. |
| 29 | Estimate at Completion is shown at Column "e". |
| 30 | Estimate at Completion vs. Budget variance is shown at Column "k". |
| 7.5 Contract Modification/Trend Log - Contract 1300 Stations | |
| 31 | Reported all trend cost for Contractor Change Order Requests and Proposed Contract Change and applied probability to forecasted trends. In April 2016 Report, reviewed probability formula and adjusted cost. In May 2017, updated probability formula and adjusted cost. |

| 7.6 Budget Revisions: Report Sorted by Construction Packages | |
|--|--|
| 32 | In Dec 2014 Report, reduced CN1252 allocated contingency by \$28K to execute Contract Modification #46, see Report 7.5 Detail Contingency Usage Report. In August 2015 report, release \$15M CN1252 Tunnel assigned contingency to program unallocated contingency. In March 2016 report, five contract modifications certified totaling \$377,435 of which \$155,468 is using another source of funding. Released \$155,648 from CN1252 Tunnel assigned contingency to program unallocated contingency. In May 2016 Report, reduced CN1252 allocated contingency by \$186K to execute Contract Modification #54 and #55, see Report 7.5 Detail Contingency Usage Report. In October 2016 Report, increased CN1252 allocated contingency by \$319,658 to execute three contract modifications (#57, #58 and #59), see Report 7.5 Detail Contingency Usage Report. In March 2018 Report, increased CN1252 allocated contingency by \$131,715 to execute two contract modifications (#61 and #62), see Report 7.5 Detail Contingency Usage Report. In December 2018 Report, released CN1252 allocated contingency of \$966,431 to program unallocated contingency. |
| 33 | In February 2017 report, initiated budget from program unallocated contingencies for CN1300 Job Readiness Program. CN1300 Job Readiness Program budget was part of CN1300 base value, a deduction contract modification will lower CN1300 contract value. |
| 34 | In April 2015, initiated budget from program unallocated contingencies for CS-175 Bayland Soil Process contract, refer to Note 20. |
| 34a | In March 2019, initiated transfer due to budget being withdrawn from Tutor contract (STS package) to fund the Advanced Train Control System contract amount of \$18,036,709. CN1266-2 Advanced Train Control System (ATCS) Implementation for \$14,611,285 and CN1266-1 Advanced Train Control System (ATCS) Equipment for \$3,425,424. |
| 34b | In December 2018, initiated budget from program unallocated contingencies for AON Risk Insurance, refer to Note 20. |
| 35 | In February 2017, released completed phase real estate assigned contingency \$5,265,478 to program unallocated contingency. |
| 36 | In Dec 2014 Report, redistributed LRV budget to reflect recent firm bid cost per vehicle (\$3,327,250/unit) from vehicle procurement contract award. (SFMTA Board meeting 15JUL14, calendar item #11). Vehicle line item total budget remains unchanged, redistributed fund by reducing base amount to \$13,309,000 and increased allocated contingency by same amount. In December 2018 Report, adjusted budget from \$13,309,000 to \$16,800,000 from allocated contingency. Took the remaining allocated contingency of \$9,585,653 and moved it to program unallocated contingency. |
| 36a | In August 2019 Report, utilized the contingency of \$16,862,657 from 80.03 Project Management budget and 80.04 Construction Management budget and redistributed funds to align with AECOM budget to reflect true costs plus additional \$12,000,000 in 2019 annual work plan. |

Connecting people. Connecting communities.

| | |
|---|---|
| 37 | <p>In October 2016 report, 1252 program contingency increased by \$319,658 due to execution of three contract modifications as credit offsets. In November 2016 report, took away \$75,000 funding from program's unallocated contingency and moved to CTS allocated contingency. In February 2017 report, initiated budget from program unallocated contingencies for CN1300 Job Readiness Program. CN1300 Job Readiness Program budget was part of CN1300 base value, a deduction contract modification will lower CN1300 contract value. Also released \$5,265,478 assigned real estate contingency to program unallocated contingency. In June 2017, initiated budget from Contract 1251's contract value (true final administrative close out cost) to program unallocated contingency, a deduction contract modification that lowered CN1251's contract value by \$125,501. In March 2018 report, 1252 program contingency increased by \$131,715 due to execution of two contract modifications as credit offsets. In July 2018, increased SCC category Professional Services in 80.04 Construction Management by \$2,263,498 by reducing program unallocated contingency. In August 2019, increased SCC category Other Construction in 50.05 CSP Radio by \$4,841,950 by reducing program unallocated contingency.</p> |
| 38 | <p>In April 2015 report, program contingency decreased by \$500,000. In August 2015 report, release \$15M CN1252 Tunnel assigned contingency to program unallocated contingency. In March 2016 report, released \$155,468 from Contract 1252 Tunnel assigned contingency and \$75,000 from Contract 1300 Stations assigned contingency totaling \$230,956. In August 2016, released a total of \$20M unassigned contingency to assigned contingency; \$15M to CN1300 UMS station and \$5M to CTS station. In February 2017 report, initiated budget from program unallocated contingencies for CN1300 Job Readiness Program. CN1300 Job Readiness Program budget was part of CN1300 base value, a deduction contract modification will lower CN1300 contract value. Also released \$5,265,478 assigned real estate contingency to program unallocated contingency. In July 2017, increased program unallocated contingency by \$125,501 due to CN1251's revised contract value. In July 2018, reduced program unallocated contingency by \$2,263,498 to fund additional costs for SCC category Professional Services in 80.04 Construction Management. In December 2018, reallocated CN1252 budget of 2,402,247 (due to closeout cmod reduction of 1,435,816 and contingency release of 966,430) and LRV budget contingency of 9,585,653 and released a total of 11,987,900 to unprogrammed contingency. In August 2019, reduced program contingency by \$4,841,950 to fund additional costs for SCC category Other Construction in 50.05 to fund CSP Radio related services.</p> |
| <p>7.7 Budget Expenditures by SCC Codes</p> | |
| 39 | <p>In March 2017, added new columns for "Supplemental 2013 Budget" and "Remaining Budget". In April, added new column for "Contingency". In May 2017, added new column for "Report Note". In May 2017, breakdown the combined SCC codes 10 to 50 into individual row for 10, 20, 40, 50 categories. Assigned SCC code to all CN1300 potential changes. Contract 1300 Station assigned contingency SCC are 20.01 and 20.03. The budget transfer is using assigned contingency to process contract modifications. In June 2017, adjusted and realigned SCC codes. In July 2018, the budget transfer is using SCC 90 program unallocated contingency to process an increase in budget for category SCC 80.03-90.04 PM For Design & Construction. In March 2019, added \$18,036,709 from taking out the ATCS from Tutor contract. The budget transfer was used to create a stand alone line for ATCS work in 50.01 under Thales.</p> |
| <p>7.9 Detail Monthly Expenditure Report</p> | |
| <p>Phase 1 Preliminary Engineering</p> | |
| 40 | <p>In February 2017, line item budget was adjusted to line-up expenditures. Famis cost for Preliminary Engineering (PE) is \$48,210,903.71. Cost Report for Preliminary Engineering (PE) is \$46,542,060. Some Design cost reported in Famis were moved to Design Phase.</p> |

Connecting people. Connecting communities.

| Phase 2 Design Phase | |
|-----------------------------------|--|
| 41 | Famis cost adjustment to transfer Project Management cost from July 2013 to Phase 3 Construction Phase. |
| | Famis Phase 1 PE Index Code: 357906.CPT5441112 cost is \$10,222,939 |
| 42 | \$8,949,300 is reported in Cost Report Phase 1 PE and the balance of \$1,273,639 is reported in Phase 2 Design. |
| | 1.2.021.01.080.03 - FD:CTYCO-ARTS COMMISSION [357909ART001.CPT5441227]: FAMIS: \$1,425,167 Cost Report: \$1,425,167 cost is reported in Phase 2 Design, 1.2.021.01.080.03 Cost Transfer: Remaining cost is reported in Phase 3 Construction, 1.3.021.01.080.03 - ARTS:CTYCO-ARTS COMMISSION |
| 43 | [357909ART001.CPT5441227] |
| 44 | In December 2016 Report, Central Subway Project has re-activated CSA Audit Work Order to perform overhead audit for three consultant forms. |
| | 1.2.055.01.080.02 - FD:ODCs - 651 BRANNAN STREET [35CPT5441241.CPT5441241]: FAMIS: \$2,294,910 Cost Report: \$2,294,910 1.2.055.01.080.02 Cost Transfer: Future costs to be allocated to 1.3.055.01.080.02 - FD:ODCs - 651 BRANNAN STREET |
| 45 | [35CPT5441241.CPT5441241] |
| | 1.2.063.01.080.03 - AECOM.CS149 OM-EPC JV CS149-PM [68CPT544133D.CPT544133D]: FAMIS: \$4,698,167 Cost Report: \$4,698,167 on 1.2.063.01.080.03 |
| 46 | Cost Transfer: Future costs to 1.3.063.01.080.03 - AECOM.CS149 OM-EPC JV CS149-PM [68CPT544133D.CPT544133D] |
| 47 | AVA Cost \$395,204 is reported in Phase 2 Final Design 1.2.066.01.080.03 |
| 48 | In January 2017 Report, remove variance amount of (\$920,555) that was incorrectly reported in August 2016. |
| | 1.2.071.01.080.02 - FD:FINAL DESIGN-DP1 [35CPT5441232.CPT5441232]: FAMIS: \$5,608,147 Cost Report: \$5,469,336 |
| 49 | Cost Transfer: \$138,811 to 1.3.071.01.080.04 - FD:FINAL DESIGN-DP1 [35CPT5441232.CPT5441232] |
| | 1.2.072.01.080.02 - FD:FINAL DESIGN-DP2 [35CPT5441233.CPT5441233]: FAMIS: \$26,268,511 COST REPORT: \$26,220,609 |
| 50 | COST TRANSFER: \$47,902 to 1.3.072.01.080.04 - FD:FINAL DESIGN-DP2 [35CPT5441233.CPT5441233] |
| | 1.2.073.01.080.02 - FD:FINAL DESIGN-DP3 [35CPT5441236.CPT5441236]: FAMIS: \$11,502,372 COST REPORT: \$11,432,312 |
| 51 | COST TRANSFER: \$70,060 to 1.3.073.01.080.04 - CM: DP3 [35CPT5441236.CPT5441236] |
| Phase 3 Construction Phase | |
| | 1.3.021.01.080.03 - ARTS:CTYCO-ARTS COMMISSION [357909ART001.CPT5441227]: FAMIS: \$1,525,982 Cost Report: \$1,425,167 1.2.021.01.080.03 |
| 52 | Cost Transfer: any future costs to 1.3.021.01.080.03 |

Connecting people. Connecting communities.

| | |
|----|--|
| 53 | In January 2017 Report, revised SCC Code from 1.2.032.02.080.02 -1424J-BOE LABOR [PWE1X5MPFUNA.CPT544112B112] to 1.3.032.06.080.04 to correct incorrect SCC assignment for DPW support to construction phase. |
| 54 | In January 2017 Report, revised SCC Code from 1.2.032.02.080.02 -1424J-BOE LABOR [PWE1X5MPFUNA.CPT544112C112] to 1.3.032.06.080.04 to correct incorrect SCC assignment for DPW support to construction phase. |
| 55 | In January 2017 Report, revised SCC Code from 1.2.032.02.080.02 -1424J-BOE LABOR [PWE1X5MPFUNA.CPT544112D112] to 1.3.032.06.080.04 to correct incorrect SCC assignment for DPW support to construction phase. |
| 56 | In January 2017 Report, revised SCC Code from 1.2.032.02.080.02 -1424J-BOE LABOR [PWE1X5MPFUNA.CPT544112E112] to 1.3.032.06.080.04 to correct incorrect SCC assignment for DPW support to construction phase. |
| 57 | In January 2017 Report, revised SCC Code from 1.2.032.02.080.02 -1424J-BOE LABOR [PWE1X5MPFUNA.CPT544112F112] to 1.3.032.06.080.04 to correct incorrect SCC assignment for DPW support to construction phase. |
| 58 | In January 2017 Report, revised SCC Code from 1.2.032.02.080.02 -1424J-BOE LABOR [PWE1X5MPFUNA.CPT544112G112] to 1.3.032.06.080.04 to correct incorrect SCC assignment for DPW support to construction phase. |
| 59 | 1.3.055.01.080.02 - FD:ODCs - 651 BRANNAN STREET [35CPT5441241.CPT5441241]: FAMIS: \$2,294,910 Cost Report: \$2,294,910 1.2.055.01.080.02 - FD:ODCs - 651 BRANNAN STREET [35CPT5441241.CPT5441241] Cost Transfer: Future costs to be allocated to 1.3.055.01.080.02 |
| 60 | 1.3.063.01.080.03 - AECOM.CS149 OM-EPC JV CS149-PM [68CPT544133D.CPT544133D]: FAMIS: \$4,698,167 Cost Report: \$4,698,167 on 1.2.063.01.080.03 Cost Transfer: Future costs to 1.3.063.01.080.03 - AECOM.CS149 OM-EPC JV CS149-PM [68CPT544133D.CPT544133D] |
| 61 | In February 2017, transferred \$1,060,000 from programs unallocated contingency to initiate CN1300 JOB READINESS contracts, (cost account code 1.3.064.06.040.08). A deductive Construction Modification to CN1300 will process. |
| 62 | Used \$500K program contingency for CS-175 Bayland Soil Process contract. Refer to Report Notes #20. |
| 63 | 1.3.071.01.080.04 - FD:FINAL DESIGN-DP1 [35CPT5441232.CPT5441232]: FAMIS: \$5,608,147 Cost Report: \$5,469,336 Cost Transfer: \$138,811 to 1.3.071.01.080.04 - FD:FINAL DESIGN-DP1 [35CPT5441232.CPT5441232] |
| 64 | 1.3.072.01.080.04 - FD:FINAL DESIGN-DP2 [35CPT5441233.CPT5441233]: FAMIS: \$26,268,511 COST REPORT: \$26,220,609 COST TRANSFER: \$47,902 to 1.3.072.01.080.04 - FD:FINAL DESIGN-DP2 [35CPT5441233.CPT5441233] |
| 65 | Contract 1251 Final cost is \$20,794,582. |

Connecting people. Connecting communities.

| | |
|-----|--|
| 66 | In March 2016, July 2016 and October 2016, contract 1252 modifications budget and actuals have been realigned and adjusted to reflect actuals costs. |
| 67 | In March 2016, July 2016 and October 2016, contract 1252 modifications budget and actuals have been realigned and adjusted to reflect actuals costs. |
| 68 | Revised Contract 1252 allocated contingency SCC code from 040.08 to 010.07. |
| 69 | In July 2015 Report, used Contract 1300 Contractor schedule to report budget and actual cost. The Standard Cost Categories (SCC) allocation changed from previous reports. In August 2015 Report, adjusted some of Contract 1300 Contractor SCC assignment to match most of previous SCC assignment. In March 2016, \$75,000 Cmod#6 subtracted from CN1300 Stations contingency (using CPT718 funding) and transferred to Program contingency; this lead to the total CN1300 Station budget being lowered. |
| 70 | Revised Contract 1300/UMS allocated contingency SCC code from 040.08 to 020.03. |
| 71 | In March 2016 Report, reduced Contract 1252 contingency by \$377,435 cost to reflect certification of five CMODS. |
| 72 | Revised Contract 1300/CTS allocated contingency SCC code from 040.08 to 020.03. |
| 73 | Negative Current or Prior Monthly expenditure is due to replenish allowance expenses by approved Contract Modifications. |
| 74 | Revised Contract 1300/YBM allocated contingency SCC code from 040.08 to 020.03. |
| 75 | Revised Contract 1300/STS allocated contingency SCC code from 040.08 to 020.01. |
| 75a | In August 2019 Report, reallocated and aligned SCC 80 Professional Services category budget by \$2,956,812 due to additional costs; cost was transferred from construction management allocated contingency. |
| 76 | Revised Form B Reimbursements SCC code from 900.01 to 040.02 |
| 77 | Revised Form B Reimbursements SCC code from 900.01 to 040.02 |
| 78 | Revised Form B Reimbursements SCC code from 900.01 to 040.02 |
| 79 | Revised Form B Reimbursements SCC code from 900.01 to 040.02 |
| 80 | Revised Form B Reimbursements SCC code from 900.01 to 040.02 |
| 81 | Revised Form B Reimbursements SCC code from 900.01 to 040.02 |
| 82 | Revised Form B Reimbursements SCC code from 900.01 to 040.02 |
| 83 | Revised Form B Reimbursements SCC code from 900.01 to 040.02 |
| 84 | Increase Program contingency \$1,023,508. Refer to Report Notes #11 and #12. In April 2015 report, program contingency decreased by \$500,000. Refer to Report Notes #20. In August 2015 report, release \$15M CN1252 Tunnel assigned contingency to program unallocated contingency. In March 2016 report, program unallocated contingency increased by \$230,468. In August 2016, released \$20M to CN1300 Construction assigned contingency from program unallocated contingency. In February 2017, used \$1,060,000 for CN1300 Job Readiness Program from unallocated contingency, refer to Note 30. Also, released \$5,265,478 assigned real estate contingency to program unallocated contingency, refer to Note 27. In July 2018 report, used \$2,263,498 to fund SCC 80 Professional Services category regarding matters related to stations from program unallocated contingency. In December 2018, moved \$11,987,900 from CN1252 and LRV contingency to program unallocated contingency. In March 2019, added \$18,036,709 from taking out the ATCS from Tutor contract. The budget transfer was used to create a stand alone line for ATCS work in 50.01 under Thales. In August 2019, used \$4,841,950 from program unallocated contingency to create CSP Radio Design, CSP Radio Cable, and CSP Radio Procurement in SCC 50 Systems category. Waiting for a contract modification to readjust the borrowed contingency from unprogramed contingency. |

Appendix B

DETAIL SCHEDULE REPORTS

SCHEDULE HIGHLIGHTS

The Master Project Schedule (MPS) below includes progress through April 2020. The April 2020 Schedule Update submittal from Contract 1300 Contractor was not submitted as the CN1300 Contractor has not provided the updated corrections to their June 2017, through July 2018 Schedule Updates. The Contract 1300 schedule represented in this report is based on the SFMTA April 2020 Schedule Update.

The MPS shows a forecast Revenue Service Date of Summer 2021 on 16 September 2021 based on a revised assessment of the overall schedule and the current project conditions. The project continues to evaluate this date with potential impact from COVID 19. The Contractor is notifying the City that potential delays may have occurred due to the social distancing requirement with is impacting production rates.

Currently we are experiencing day-to-day delays caused by TPC's electrical work in the tunnel impacted by lack of resources and extended approvals of contract modifications related to Radio and Train Control Systems. These issues have impacted TPC's Substantial Completion date, we have mitigated the delay by accelerating rail activation activities. TPC and SFTMA are working to reach scope and cost agreements for these contract modifications as TPC refuses to commence work without an approved Contract Modification. The controlling critical (longest) path of the MPS runs through the electrical activities within the tunnel which are impacting the TPC's Startup and Testing and subsequently the rail activation process. The latest schedule shows the longest path running through the Surface, Tracks and Systems (STS).

SFMTA continues to meet with Contractor to discuss all schedule concerns and comments. TPC has not been able to correctly staff the project which could potentially delay the project. In order to achieve the Baseline work productivity, TPC needs to increase the number of crews assigned to electrical work, allowing concurrent work within the tunnel and stations in order to make this completion date possible. It also requires that the front end portion of ATCS Startup and Testing is performed concurrently with TPC's Startup and Testing followed by ATCS software testing in coordination with SFMTA Operations.

Contract 1300 Contractor submitted fifty-four (54) Schedule Updates from December 2014 to July 2019. SFMTA rejected twenty-eight (28) Schedule Updates from January 2016 to April 2016 and June 2016 to July 2018 due to multiple and repetitive issues that vary from incorrect working sequences to unrealistic forecasted completion dates to artificially steering the schedule longest path through certain portions of the project. SFMTA approved as noted December 2014 through December 2015, and May 2016 Schedule Updates. Contractor has been directed to provide a Revised Schedule as required by the overall settlement agreement to maintain the forecasted project completion.

Contract 1300 - WP1253 UMS / WP1254R CTS / WP1255 YBM / WP1256 STS:

The Contractor, Tutor Perini Corporation's (TPC) baseline schedule is incorporated into the master program schedule. The preliminary SFMTA Contract 1300 April 2020 schedule is used within the April Report. The SFMTA Contract 1300 April 2020 schedule is based on the approved baseline schedule logic with adjustments made as mentioned above. The SFMTA will continue to use the SFMTA Contract 1300 schedule update as a forecasting tool going forward until the Contract 1300 Contractor submits an acceptable schedule that addresses all SFMTA's scheduling concerns.

Work Package P-1254R (CTS) has performed the following work this month:

- Continued installing Stair 5, 5A, 6, and 7
- Continued installing electrical panels and pulling service wires at Equipment Room at Underplatform level
- Completed installing overhead conduit at Main Electrical at Headhouse Platform level
- Continued installing overhead conduit at Traction Power rooms at Headhouse Platform level
- Continued pulling service wires at Main Electrical and Traction Power rooms at Headhouse Platform level
- Began constructing structural steel for Elevators 1 & 2 at Platform and Concourse levels
- Continued installing storm, sewer, water piping, refrigerant, and fire sprinkler piping at all levels
- Continued installing structural steel for GFRC panels at ticketing hall at Concourse level
- Continued installing structural steel for Station Agent Booth at Concourse level
- Continued pulling service wires at Main Communication room at Lower Mezzanine level
- Began installing Elevators 1, 2, 3, and 4
- Began installing Escalator 5 & 6 at Upper Mezzanine level
- Continued construction of Surface level slabs and PCC 50 Chinatown Plaza walls and stairs
- Began installing structural steel and fire proofing for Plaza level
- Continued street work (minor), ongoing monitoring and surveying

Work Package P-1254R (CTS) will perform the following work next month:

- Complete installing Stair 5, 5A, 6, and 7
- Complete installing electrical panels and pulling service wires at Equipment Room at Underplatform level
- Complete installing overhead conduit at Traction Power rooms at Headhouse Platform level
- Continue pulling service wires at Main Electrical and Traction Power rooms at Headhouse Platform level
- Continue constructing structural steel for Elevators 1 & 2 at Platform and Concourse levels
- Complete installing storm, sewer, and water piping at levels 1 to 6
- Complete installing fire sprinkler piping at levels 1 to 6
- Complete installing structural steel for GFRC panels at ticketing hall at Concourse level
- Complete GFRC panel installation at ticketing hall at Concourse level

- Complete installing structural steel for Station Agent Booth at Concourse level
- Complete pulling service wires at Main Communication room at Lower Mezzanine level
- Complete CMU wall construction at all levels of Headhouse
- Continue installation of Elevators 1 & 2, 3 & 4
- Complete installation of Escalators 5 & 6
- Continued construction of Surface level slabs and PCC 50 Chinatown Plaza walls and stairs
- Continue installing structural steel and fire proofing for Plaza level
- Begin constructing slabs for Roof level
- Begin construction of AWSS pipeline across Stockton Street at Washington Street
- Continued street work (minor), ongoing monitoring and surveying

| Activity ID | Activity Name | 2020 | | | | | | |
|---|---|------|-----|-----|-----|-----|-----|-----|
| | | Apr | May | Jun | Jul | Aug | Sep | Oct |
| CENTRAL SUBWAY PROJECT | | | | | | | | |
| Construction Phase | | | | | | | | |
| Construction CN-1300 | | | | | | | | |
| Construction CTS Station P-1254R | | | | | | | | |
| Administrative / Milestones | | | | | | | | |
| Site Work / Utility Relocation | | | | | | | | |
| Demolition | | | | | | | | |
| Tunnel / Cavern Mining | | | | | | | | |
| Cavern Lining | | | | | | | | |
| Concrete/Shotcrete | | | | | | | | |
| Structural Steel | | | | | | | | |
| Masonry | | | | | | | | |
| Mechanical | | | | | | | | |
| Misc Metal | | | | | | | | |
| Electrical | | | | | | | | |
| Entrance Roof Level | | | | | | | | |
| Surface Level | | | | | | | | |
| Upper Mezz Level | | | | | | | | |
| Lower Mezz Level | | | | | | | | |
| Concourse Level | | | | | | | | |
| Platform Level | | | | | | | | |
| CTS.26.11.960 | CTS_PL 18 - PG&E Coordination Study and Bench Test | | | | | | | |
| CTS.26.50.230 | CTS_PL 06 - Stair 5A: Install - Hang Light Fixtures & Terminate | | | | | | | |
| CTS.26.50.180 | CTS_PL 09 - Aux Comm Rm: Install - Conduit & Devices For Lighting | | | | | | | |
| CTS.26.50.250 | CTS_PL 12 - Train Control Rm: Install - Conduit Back To LMZ Control Rm | | | | | | | |
| CTS.26.50.200 | CTS_PL 17 - Comidor: Install - Conduit & Devices for Lighting | | | | | | | |
| CTS.28.31.131 | CTS_PL 09 - Aux Comm Rm: Install - Fire Alarm Control Panel - Sector 3 | | | | | | | |
| CTS.28.31.142 | CTS_PL 09 - Aux Comm Rm: Install - Fire Alarm Terminal Cabinet - Sector 3 | | | | | | | |
| CTS.34.22.210 | CTS_PL_Pull Cable & Terminate NB Positive Feeder Box PS03 to PS06 (Traction P | | | | | | | |
| CTS.26.50.290 | CTS_PL 16 - TP Substation Rm: Install - Conduit & Boxes for Light Switches/Sensor | | | | | | | |
| CTS.26.50.265 | CTS_PL 17 - Comidor: Install - Alarms & Card Readers | | | | | | | |
| CTS.26.50.210 | CTS_PL 21 - Aux Elect Rm: Install - Conduit & Devices for Lighting | | | | | | | |
| CTS.26.50.365 | CTS_PL 21 - Aux Elect Rm: Pull Wire - Lighting | | | | | | | |
| CTS.26.50.1075 | CTS_PL 09 - Aux Comm Rm: Install - Fire Alarm Raceway | | | | | | | |
| CTS.26.50.160 | CTS_PL 03 - Aux Elect Rm: Install - Conduit & Devices For Lighting | | | | | | | |
| CTS.34.05.140 | CTS_PL_Install Conduit NB Positive Feeder Box PS03 to PS09 (Traction Power) | | | | | | | |
| CTS.34.22.250 | CTS_PL_Pull Cable & Terminate SB Positive Feeder Box PS01 to PS07 (Traction P | | | | | | | |
| CTS.34.22.260 | CTS_PL_Pull Cable & Terminate SB Positive Feeder Box PS02 to PS08 (Traction P | | | | | | | |
| CTS.28.31.132 | CTS_PL 17 - Comidor - Install - Fire Alarm Clean Agent Control Panel | | | | | | | |
| CTS.34.2.240 | CTS_PL_Pull Cable & Terminate SB Positive Feeder Box PS01 to PS05 (Traction P | | | | | | | |

Work Package P-1253 (UMS) has performed the following work this month:

- Platform Station:

- Stairs, escalators and elevators – including glass enclosure.
 - Overhead plumbing, fire protection piping, and overhead fixture and electrical.
 - Unistrut grid for ceiling panels and LED Artwork on concourse level.
 - Ceiling panels.
 - Light fixtures and controls.
 - Curved metal panel on platform strut level.
 - Terrazzo on concourse and platform level.
 - Brackets for artwork on platform strut level.
 - Fire Alarm /PA / Security System.
 - Emergency lighting at tunnel tie-in on platform level.
 - HVAC startup and testing.
 - Power startup and starting.
- North Concourse:
 - Stair, escalator and elevators.
 - Overhead plumbing, fire protection piping, and overhead fixture and electrical.
 - Cement plaster finish in various rooms.
 - Glass wall panels.
 - LED artwork.
 -
 - South Concourse:
 - Stair and escalator.
 - Overhead electrical, light fixtures and controls.
 - Ceiling panels.
 - Glass wall panels including ticket vending machine.
 - Terrazzo flooring.
 - Rolling and Grille Doors.
- Street/Surface:
 - Precast architectural concrete elements at USG terrace level.
 - Glass roof walk at USG terrace level.
 - Landscaping and drainage at USG terrace level.
 - USG Roof level exhaust vent.
 - Tap room and emergency command post at surface level.
 - Pavement renovation at northside of Market street.
 - North sidewalk plaza at USG terrace level.

Work Package P-1253 (UMS) will perform the following work next month:

Platform Station:

- Stairs, escalators and elevators – including glass enclosure and glass wall panels.
- Overhead plumbing, fire protection piping, and overhead fixture and electrical.
- Unistrut grid for ceiling panels and LED Artwork on concourse level.
- Ceiling panels.
- Light fixtures and controls.
- Terrazzo on concourse and platform level.
- Artwork on platform strut level.
- Fire Alarm /PA / Security System.
- Emergency lighting at tunnel tie-in on platform level.
- HVAC and EV startup and testing.
- Power startup and testing.
- Fire Alarm System startup and testing.

North Concourse


- Stairs, escalator, elevators.
- Overhead plumbing, fire protection piping, and overhead fixture and electrical.
- Cement plaster finish in various rooms.
- LED artwork.

South Concourse:

- Stair and escalator.
- Overhead electrical, light fixtures and controls.
- Ceiling panels.
- Rolling and Grille Doors.

Street/Surface:

- Precast architectural concrete elements at USG terrace level.
- Glass roof walk at USG terrace level.
- Landscaping and drainage at USG terrace level.
- USG Roof level exhaust vent.
- Tap room and emergency command post at surface level.




Work Package P-1255 (YBM) has performed the following work this month:

- Continued installing Escalators 3 and 4
- Continued installing Elevators 3 and 4
- Continued installing EV controls at Station Mezzanine
- Continued installing ceiling at Headhouse Concourse.
- Completed installing toilets and lockers in Headhouse Concourse
- Completed installing lighting in Station Concourse
- Poured Clementina Street Sidewalk

Work Package P-1255 (YBM) will perform the following work next month:

- Continue installing Escalators 1 through 4
- Continue installing Elevators 3 and 4
- Continue installing Stairs 2 and 3
- Continue installing EV Controls at Station Mezzanine
- Continue installing Station Agent Booth at Headhouse Concourse

- Continue installing metal wall and Terrazzo floor in Station Concourse
- Continue installing telephone system at Station Platform level
- Systems startup and Acceptance Testing
- Complete F2A Light Fixture installations at Surface Walls
- Continue installing S.S. Metal wall panels at Concourse Sector 3
- Install MCC-JF in the Main Elect Room -
- Fireproof Plaza Canopy




Work Package P-1256 (STS) has performed the following work this month:

- Continue 4th/Brannan platform construction
- Continue traction power conduit and other electrical conduit installation inside tunnel
- Continue tunnel lighting installation
- Continue OCS hanger installation inside tunnel
- Continue mini power center installation
- Continue walkway construction at cross-over cavern

- Start FDC work near 4th Street portal

Work Package P-1256 (STS) will perform the following work next month:

- Continue 4th/Brannan platform construction
- Continue traction power conduit and other electrical conduit installation inside tunnel
- Continue tunnel lighting installation
- Continue OCS hanger installation inside tunnel
- Continue mini power center installation
- Continue walkway construction at cross-over cavern
- Continue FDC work near 4th Street portal



SCHEDULE REVISIONS


The SFMTA Contract 1300 April 2020 schedule update was added this period to the Central Subway Project Master Schedule.

LIST OF SCHEDULE REPORTS

- 1.1. Schedule Contingency Drawdown
- 1.2. Master Summary Schedule
- 1.3. Program Critical Path Schedule
- 1.4. Construction Contract Summary Schedule
- 1.5. Detail Schedule for Remaining Work

CENTRAL SUBWAY PROJECT Schedule Contingency Drawdown

April 2020



| Activity ID | Activity Name | Original Duration | Start | Finish | 2020 | | | | 2021 | | | |
|---|--|-------------------|-------------|-------------|------------------------------------|----|----|----|------|----|----|----|
| | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 |
| CENTRAL SUBWAY PROJECT | | 4907 | 03-Jun-03 A | 26-Mar-22 | | | | | | | | |
| Program Level Milestones | | 5006 | 03-Jun-03 A | 16-Sep-21 | ▼ Program Level Milestone | | | | | | | |
| PJD1000 | Central Subway Project Start | 0 | 03-Jun-03 A | | | | | | | | | |
| MS0004A | Tunnel Excavation Complete - Project Milestone #4A | 0 | | 05-Sep-14 A | | | | | | | | |
| MS0019 | Baseline Finish Date: 12-26-2018 | 0 | | 16-Sep-21* | ◆ Baseline Finish Date: 12-26-2018 | | | | | | | |
| MS0009 | CSP Revenue Service Date | 0 | | 16-Sep-21* | ◆ CSP Revenue Service Date | | | | | | | |
| Preliminary Engineering Phase | | 2661 | 03-Jun-03 A | 07-Jan-10 A | | | | | | | | |
| Final Design | | 1811 | 08-Jan-10 A | 17-Jun-13 A | | | | | | | | |
| Light Rail Vehicles | | 2747 | 15-Apr-13 A | 21-Oct-20 | Light Rail Vehicles | | | | | | | |
| Real Estate | | 3130 | 01-Aug-08 A | 02-Jan-14 A | | | | | | | | |
| Construction Phase | | 3188 | 04-Jan-10 A | 26-Mar-22 | | | | | | | | |
| Construction Support and Costs | | 3730 | 04-Jan-10 A | 26-Mar-22 | | | | | | | | |
| Construction Utility Contract #1- MOS & Portal CN-1250 | | 505 | 04-Jan-10 A | 23-May-11 A | | | | | | | | |
| Construction Utility Contract #2 - UMS CN-1251 | | 643 | 12-Jan-11 A | 15-Oct-12 A | | | | | | | | |
| Construction Tunnels CN-1252 | | 1518 | 08-Jun-11 A | 27-Apr-20 | Construction Tunnels CN-1252 | | | | | | | |
| Construction STS P-1256 ATCS | | 1816 | 20-May-14 A | 04-Mar-21 | Construction STS P-1256 ATCS | | | | | | | |
| Construction STS P-XXXX Radio | | 195 | 27-Aug-19 A | 01-Jan-21 | Construction STS P-XXXX Radio | | | | | | | |
| Construction CN-1300 | | 2019 | 03-Jun-13 A | 15-Mar-21 | Construction CN-1300 | | | | | | | |
| CN- 1300 Milestone | | 2019 | 17-Jun-13 A | 15-Mar-21 | CN- 1300 Milestone | | | | | | | |
| Construction UMS Station P-1253 | | 1956 | 17-Jun-13 A | 16-Dec-20 | Construction UMS Station P-1253 | | | | | | | |
| Construction CTS Station P-1254R | | 1956 | 17-Jun-13 A | 16-Dec-20 | Construction CTS Station P-1254R | | | | | | | |
| Construction YBM Station P-1255 | | 1956 | 10-Jun-13 A | 16-Dec-20 | Construction YBM Station P-1255 | | | | | | | |
| Construction STS P-1256 | | 1956 | 03-Jun-13 A | 25-Feb-21 | Construction STS P-1256 | | | | | | | |
| Project Start Up | | 274 | 15-Dec-20 | 16-Sep-21 | Project Start Up | | | | | | | |
| Unallocated Contingency | | 350 | 27-Apr-20 | 15-Sep-21 | Unallocated Contingency | | | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | Total Float | 2020 | | | | 2021 | | | | 2022 | |
|---------------------------------|--|-------------------|-------------|------------|-------------|------|----|----|----|------|----|----|----|------|--|
| | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 |
| Program Level Milestones | | | | | | | | | | | | | | | |
| MS0019 | Baseline Finish Date: 12-26-2018 | 0 | 16-Sep-21 | 16-Sep-21* | -326 | | | | | | | | | | ◆ Baseline Finish Date: 12-26-2018 |
| MS0009 | CSP Revenue Service Date | 0 | 16-Sep-21 | 16-Sep-21* | -326 | | | | | | | | | | ◆ CSP Revenue Service Date |
| CN- 1300 Milestone | | | | | | | | | | | | | | | |
| MS-10 | Substantial Completion - 1,700 Calendar Days (SP-4.B) { 10-Feb-18 } | 0 | 15-Dec-20 | 15-Dec-20* | -475 | | | | | | | | | | ◆ Substantial Completion - 1,700 Calendar Days (SP-4.B) { 10-Feb-18 } |
| Construction STS P-1256 | | | | | | | | | | | | | | | |
| STS.26.05.0820 | STS_Install: Tunnel Electrical - Mini Power Centers EP11-EP29 - NB Moscone to Union | 3 | 02-Dec-19 A | 04-May-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Mini Power Centers EP11-EP29 - NB Moscone to Union Square |
| STS.34.23.1800 | STS_Install: Tunnel Electrical - OCS Catenary Hangers - In NB Portal | 3 | 05-May-20 | 07-May-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - OCS Catenary Hangers - In NB Portal |
| STS.26.05.3910 | STS_Install: Tunnel Electrical - Pull/Terminate Power & Lighting - NB Moscone to Union | 5 | 05-May-20 | 11-May-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate Power & Lighting - NB Moscone to Union Square |
| STS.34.23.0460 | STS_Install: Tunnel Electrical - OCS Catenary Hangers - NB Portal To Moscone | 5 | 30-Sep-19 A | 14-May-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - OCS Catenary Hangers - NB Portal To Moscone |
| STS.34.23.0850 | STS_Install: Tunnel Electrical - OCS Catenary Hangers - NB Moscone to Union Square | 5 | 20-Mar-20 A | 21-May-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - OCS Catenary Hangers - NB Moscone to Union Square |
| STS.34.23.1940 | STS_Install: Tunnel Electrical - OCS Steady Arm Assemblies - NB Moscone to Union S | 7 | 22-May-20 | 01-Jun-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - OCS Steady Arm Assemblies - NB Moscone to Union Square |
| STS.34.23.1850 | STS_Install: Tunnel Electrical - OCS Wires, Spacers, Insulators - NB Moscone to Union | 14 | 02-Jun-20 | 19-Jun-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - OCS Wires, Spacers, Insulators - NB Moscone to Union Square |
| STS.34.23.1870 | STS_Install: Tunnel Electrical - OCS Wires, Spacers, Insulators - NB Union Square to C | 12 | 22-Jun-20 | 07-Jul-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - OCS Wires, Spacers, Insulators - NB Union Square to Chinatown |
| STS.34.22.2900 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB03 To N | 8 | 02-Jul-20 | 13-Jul-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB03 To NB01 - MOS |
| STS.34.22.3090 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB03 To NB01 | 2 | 14-Jul-20 | 15-Jul-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB03 To NB01 - MOS To P |
| STS.34.22.2880 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PS-04 To PFCB N | 2 | 16-Jul-20 | 17-Jul-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PS-04 To PFCB NB11 - UM |
| STS.34.22.2890 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB11 To Ni | 8 | 20-Jul-20 | 29-Jul-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB11 To NB04 - UM |
| STS.34.22.2910 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PS-05 To PFCB N | 1 | 30-Jul-20 | 30-Jul-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PS-05 To PFCB NB10 - U |
| STS.34.22.2920 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB10 To N | 7 | 31-Jul-20 | 10-Aug-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB10 To NB06 - U |
| STS.34.22.3070 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PS-04 To PFCB NB11 | 1 | 11-Aug-20 | 11-Aug-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PS-04 To PFCB NB11 - UMS |
| STS.34.22.3080 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB05 To NB04 | 3 | 12-Aug-20 | 14-Aug-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB05 To NB04 - UMS |
| STS.34.22.3100 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PS-05 To PFCB NB10 | 1 | 17-Aug-20 | 17-Aug-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PS-05 To PFCB NB10 - UM |
| STS.34.22.3110 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB10 To NB06 | 1 | 18-Aug-20 | 18-Aug-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB10 To NB06 - UMS |
| STS.34.22.2860 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB18 To N | 15 | 19-Aug-20 | 08-Sep-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB18 To NB1 |
| STS.34.22.2870 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB12 To P | 2 | 09-Sep-20 | 10-Sep-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB12 To PS-0 |
| STS.34.22.2850 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PS-10 To PFCB N | 2 | 11-Sep-20 | 14-Sep-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PS-10 To PFCB NB |
| STS.34.22.3040 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PS-10 To PFCB NB18 | 1 | 15-Sep-20 | 15-Sep-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PS-10 To PFCB NB18 - |
| STS.34.22.3050 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB18 To NB12 | 3 | 16-Sep-20 | 18-Sep-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB18 To NB12 |
| STS.34.22.3060 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB12 To PS-01 | 1 | 21-Sep-20 | 21-Sep-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB12 To PS-01 |
| STS.34.22.2840 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB19 To P | 2 | 21-Sep-20 | 22-Sep-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB19 To PS |
| STS.34.22.3030 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB19 To PS-06 | 1 | 23-Sep-20 | 23-Sep-20 | -334 | | | | | | | | | | ■ STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB19 To PS-06 |
| STS.34.42.0390 | STS_Install: Train Control - Train Control Cable Loop System NB Portal To Moscone | 4 | 13-May-19 A | 28-Sep-20 | -334 | | | | | | | | | | ■ STS_Install: Train Control - Train Control Cable Loop System NB Portal To Moscone |
| STS.34.42.0770 | STS_Install: Train Control - Train Control Cable Loop System NB Moscone to Union Sq | 13 | 29-Sep-20 | 15-Oct-20 | -334 | | | | | | | | | | ■ STS_Install: Train Control - Train Control Cable Loop System NB Moscone to Union S |
| STS.34.42.1150 | STS_Install: Train Control - Train Control Cable Loop System NB Union Square to Chin | 14 | 29-Sep-20 | 16-Oct-20 | -334 | | | | | | | | | | ■ STS_Install: Train Control - Train Control Cable Loop System NB Union Square to Ch |
| STS.34.42.1520 | STS_Install: Train Control - Train Control Cable Loop System NB Chinatown to North Li | 2 | 19-Oct-20 | 20-Oct-20 | -334 | | | | | | | | | | ■ STS_Install: Train Control - Train Control Cable Loop System NB Chinatown to North |
| STS.34.42.425 | Startup & Testing - Tunnel & ATSC Systems | 40 | 14-Jan-20 A | 15-Dec-20 | -334 | | | | | | | | | | ■ Startup & Testing - Tunnel & ATSC Systems |
| Project Start Up | | | | | | | | | | | | | | | |
| STU1010 | S&S Certification / Pre-Revenue Activities | 188 | 15-Dec-20 | 15-Sep-21 | -326 | | | | | | | | | | ■ S&S Certification / Pre-Revenue Act |
| BUF0018 | Muni Float | 0 | 16-Sep-21 | 16-Sep-21 | -326 | | | | | | | | | | ■ Muni Float |

| Activity Name | Original Duration | Start | Finish | 2012 | | | | 2013 | | | | 2014 | | | | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | |
|---|-------------------|--------------------|------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|--|--|------|--|
| | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | | | | |
| CENTRAL SUBWAY PROJECT | 2547 | 08-Jun-11 A | 15-Mar-21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction Phase | 2547 | 08-Jun-11 A | 15-Mar-21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction Tunnels CN-1252 | 1518 | 08-Jun-11 A | 15-May-15 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1252 Tunnel Contract BIH | 1518 | 08-Jun-11 A | 15-May-15 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Contract Milestones | 1437 | 08-Jun-11 A | 15-May-15 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| General Conditions | 1480 | 01-Aug-11 A | 15-May-15 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4th & Bryant St TBM Launch Box Construction | 686 | 30-Mar-12 A | 02-Jun-14 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Moscone Station Headwalls | 430 | 14-May-12 A | 20-Sep-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| UMS Station Headwalls | 425 | 24-Jul-12 A | 22-Nov-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| UMS - Remove Geary to Ellis OCS | 5 | 24-Jul-12 A | 26-Jul-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| UMS - Setup Traffic Control for Headwall Construction | 1 | 30-Jul-12 A | 30-Jul-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| North Headwall | 237 | 27-Feb-13 A | 22-Nov-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| South Headwall | 404 | 31-Jul-12 A | 22-Nov-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4th St and Market Compensation Grouting | 707 | 28-Jan-13 A | 30-Apr-15 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Southbound Tunneling | 451 | 27-Apr-13 A | 13-Oct-14 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ellis St Compensation Grouting | 561 | 31-Jul-12 A | 09-May-14 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Green St Compensation Grouting | 320 | 05-Aug-13 A | 30-Jun-14 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retrieval Shaft | 1070 | 31-Oct-11 A | 20-Mar-15 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Cross Passage 1-5 | 339 | 22-Mar-14 A | 16-Apr-15 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Cross Passage 1 | 79 | 14-Jun-14 A | 13-Sep-14 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Cross Passage 2 | 105 | 10-May-14 A | 09-Sep-14 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Cross Passage 3 | 127 | 31-Mar-14 A | 28-Aug-14 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Cross Passage 4 | 114 | 22-Mar-14 A | 31-Jul-14 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Cross Passage 5 | 277 | 31-May-14 A | 16-Apr-15 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Portal Structure | 196 | 02-Sep-14 A | 15-Apr-15 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Contract Close Out | 307 | 03-Mar-14 A | 15-May-15 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction CN-1300 | 2019 | 03-Jun-13 A | 15-Mar-21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CN- 1300 Milestone | 2019 | 17-Jun-13 A | 15-Mar-21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction UMS Station P-1253 | 1956 | 17-Jun-13 A | 16-Dec-20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction CTS Station P-1254R | 1956 | 17-Jun-13 A | 16-Dec-20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction YBM Station P-1255 | 1956 | 10-Jun-13 A | 16-Dec-20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction STS P-1256 | 1956 | 03-Jun-13 A | 25-Feb-21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | Total Float | 2020 | | | | 2021 |
|--|--|-------------------|-------------|-----------|-------------|------|----|----|----|--|
| | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 |
| CENTRAL SUBWAY PROJECT | | | | | | | | | | |
| Light Rail Vehicles | | | | | | | | | | |
| Construction Phase | | | | | | | | | | |
| Construction Support and Costs | | | | | | | | | | |
| Construction STS P-1256 ATCS | | | | | | | | | | |
| Construction CN-1300 | | | | | | | | | | |
| CN- 1300 Milestone | | | | | | | | | | |
| No 13-Disp | | | | | | | | | | |
| Construction UMS Station P-1253 | | | | | | | | | | |
| Engineering & Procurement | | | | | | | | | | |
| Site Work / Utility Relocation | | | | | | | | | | |
| Drilled Shafts | | | | | | | | | | |
| Masonry | | | | | | | | | | |
| Mechanical | | | | | | | | | | |
| Electrical | | | | | | | | | | |
| Surface Level | | | | | | | | | | |
| All Levels | | | | | | | | | | |
| Concourse Level | | | | | | | | | | |
| Intermediate Strut Level | | | | | | | | | | |
| Mezzanine Level | | | | | | | | | | |
| Platform Level | | | | | | | | | | |
| UMS.26.24.2880 | UMS_PL 04 - Aux Elect Rm: Install Raceway - Panelboard UE4NHL | 2 | 17-Jul-17 A | 29-Apr-20 | -194 | | | | | UMS_PL 04 - Aux Elect Rm: Install Raceway - Panelboard UE4NHL |
| UMS.26.24.2890 | UMS_PL 04 - Aux Elect Rm: Install - Panelboard LCP-P1 | 2 | 28-Apr-20 | 29-Apr-20 | -197 | | | | | UMS_PL 04 - Aux Elect Rm: Install - Panelboard LCP-P1 |
| UMS.26.24.2180 | UMS_PL 12 - Aux Elect Rm: Pull Data Wire - Panelboard LCP-P2 To Master Panel LCP-M (MZ11) | 3 | 28-Apr-20 | 30-Apr-20 | -192 | | | | | UMS_PL 12 - Aux Elect Rm: Pull Data Wire - Panelboard LCP-P2 To Master Panel LCP-M (MZ11) |
| UMS.26.24.2990 | UMS_PL 04 - Aux Elect Rm: Terminations - Panelboard FM200 / Pre-Action Systems | 3 | 28-Apr-20 | 30-Apr-20 | -207 | | | | | UMS_PL 04 - Aux Elect Rm: Terminations - Panelboard FM200 / Pre-Action Systems |
| UMS.26.24.2970 | UMS_PL 04 - Aux Elect Rm: Terminations - Panelboard UE4NHL | 3 | 30-Apr-20 | 04-May-20 | -194 | | | | | UMS_PL 04 - Aux Elect Rm: Terminations - Panelboard UE4NHL |
| UMS.26.24.2940 | UMS_PL 04 - Aux Elect Rm: Pull Data Cable - Panelboard LCP-P1 To Master Panel LCP-M (MZ11) | 3 | 30-Apr-20 | 04-May-20 | -197 | | | | | UMS_PL 04 - Aux Elect Rm: Pull Data Cable - Panelboard LCP-P1 To Master Panel LCP-M (MZ11) |
| UMS.26.24.4440 | UMS_PL 04 - Aux Elect Rm: Terminations - Panelboard LCP-P1 | 3 | 05-May-20 | 07-May-20 | -197 | | | | | UMS_PL 04 - Aux Elect Rm: Terminations - Panelboard LCP-P1 |
| UMS.34.05.0340 | UMS_MZ_Install Conduit Riser PB-1 to NB Feeder Boxes PS01 (Traction Power) | 5 | 06-May-20 | 12-May-20 | -245 | | | | | UMS_MZ_Install Conduit Riser PB-1 to NB Feeder Boxes PS01 (Traction Power) |
| UMS.10.14.0290 | UMS_PL Install Platform Level Signage | 14 | 27-Apr-20 | 14-May-20 | -221 | | | | | UMS_PL Install Platform Level Signage |
| UMS.34.42.0175 | UMS_PL Install Train Control Equipment - TCS/TCU Room | 15 | 28-Apr-20 | 18-May-20 | -254 | | | | | UMS_PL Install Train Control Equipment - TCS/TCU Room |
| UMS.34.22.0510 | UMS_PL_Terminate NB Cable - Positive Feeder Box PS01 | 2 | 15-May-20 | 18-May-20 | -238 | | | | | UMS_PL_Terminate NB Cable - Positive Feeder Box PS01 |
| UMS.34.22.0450 | UMS_PL_Terminate NB Cable Positive Feeder Box PS05 | 2 | 21-May-20 | 22-May-20 | -242 | | | | | UMS_PL_Terminate NB Cable Positive Feeder Box PS05 |
| UMS.28.13.0150 | UMS_PL_Install: Security: Access Control System Platform Level | 15 | 10-Jul-17 A | 25-May-20 | -203 | | | | | UMS_PL_Install: Security: Access Control System Platform Level |
| UMS.34.22.0470 | UMS_PL_Terminate SB Cable - Positive Feeder Box PS02 | 2 | 25-May-20 | 26-May-20 | -244 | | | | | UMS_PL_Terminate SB Cable - Positive Feeder Box PS02 |
| UMS.34.42.175 | UMS_PL Install Train Control Raceway - TCS/TCU Room To Trackway Connection | 15 | 06-Aug-18 A | 26-May-20 | -254 | | | | | UMS_PL Install Train Control Raceway - TCS/TCU Room To Trackway Connection |
| UMS.34.22.0430 | UMS_PL_Terminate SB Cable - Positive Feeder Box PS03 | 2 | 28-May-20 | 29-May-20 | -247 | | | | | UMS_PL_Terminate SB Cable - Positive Feeder Box PS03 |
| UMS.34.22.0490 | UMS_PL_Terminate SB Cable - Positive Feeder Box PS06 | 2 | 01-Jun-20 | 02-Jun-20 | -249 | | | | | UMS_PL_Terminate SB Cable - Positive Feeder Box PS06 |
| UMS.34.22.0520 | UMS_PL_Terminate NB Cable - Positive Feeder Box PS04 | 2 | 01-Jun-20 | 02-Jun-20 | -249 | | | | | UMS_PL_Terminate NB Cable - Positive Feeder Box PS04 |
| UMS.28.20.9955 | UMS_PL_Startup & Test: Security: CCTV System Platform Level | 5 | 08-Jun-20 | 12-Jun-20 | -242 | | | | | UMS_PL_Startup & Test: Security: CCTV System Platform Level |
| UMS.26.11.1440 | UMS_PL 04 - Aux Elect Rm: Energize Lighting Panelboards | 1 | 16-Jun-20 | 16-Jun-20 | -224 | | | | | UMS_PL 04 - Aux Elect Rm: Energize Lighting Panelboards |
| UMS.34.42.185 | UMS_PL Install Train Control Cable - TCS/TCU Room To Trackway Connection | 15 | 27-May-20 | 16-Jun-20 | -254 | | | | | UMS_PL Install Train Control Cable - TCS/TCU Room To Trackway Connection |
| UMS.26.11.1400 | UMS_PL 04 - Aux Elect Rm: Energize Power Panelboards | 1 | 17-Jun-20 | 17-Jun-20 | -240 | | | | | UMS_PL 04 - Aux Elect Rm: Energize Power Panelboards |
| UMS.26.50.9920 | UMS_PL_Electrical - Test Lighting Systems & Lighting Control Systems Platform Level | 10 | 17-Jun-20 | 30-Jun-20 | -224 | | | | | UMS_PL_Electrical - Test Lighting Systems & Lighting Control Systems Platform Level |
| UMS.34.42.195 | UMS_PL Train Control Terminations - TCS/TCU Room To Trackway Connection | 15 | 17-Jun-20 | 07-Jul-20 | -254 | | | | | UMS_PL Train Control Terminations - TCS/TCU Room To Trackway Connection |
| UMS.34.42.205 | UMS_PL Train Control Room - Energize Panels | 5 | 01-Jul-20 | 07-Jul-20 | -254 | | | | | UMS_PL Train Control Room - Energize Panels |
| UMS.28.31.0180 | UMS_PL_Install Security: Addressable Fire Alarm System Platform Level | 15 | 04-Jun-18 A | 29-Jul-20 | -239 | | | | | UMS_PL_Install Security: Addressable Fire Alarm System Platform Level |
| UMS.28.31.9630 | UMS_PL_Safety & Security - Testing - Fire Alarm System Platform Level | 2 | 03-Aug-20 | 04-Aug-20 | -239 | | | | | UMS_PL_Safety & Security - Testing - Fire Alarm System Platform Level |
| UMS.27.51.9830 | UMS_PL_Startup & Test: Comm: Public Address System Platform Level | 2 | 12-Aug-20 | 13-Aug-20 | -246 | | | | | UMS_PL_Startup & Test: Comm: Public Address System Platform Level |
| No 13-Level | | | | | | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | Total Float | 2020 | | | | 2021 |
|---|--|-------------------|-------------|-----------|-------------|------|----|----|----|------|
| | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 |
| Electrical - Transportation | | 439 | 29-Mar-18 A | 06-Jul-20 | -258 | | | | | |
| Architectural Finishes | | 564 | 10-Apr-17 A | 04-Sep-20 | -263 | | | | | |
| Surface Level | | 167 | 30-Dec-19 A | 03-Sep-20 | -271 | | | | | |
| Concourse Level | | 193 | 20-May-19 A | 05-Aug-20 | -240 | | | | | |
| UMS.07.43.0160 | UMS_Install Crystallized Glass Wall Panels Supports- Concourse Level, South | 5 | 17-Oct-19 A | 21-May-20 | -235 | | | | | |
| UMS.08.51.0185 | UMS_CN_Install Booth Aluminum Storefront | 5 | 18-May-20 | 22-May-20 | -244 | | | | | |
| UMS.08.51.0190 | UMS_CN_Install Glazing - Booth | 5 | 25-May-20 | 29-May-20 | -244 | | | | | |
| UMS.12.36.0100 | UMS_CN_31 Install Booth Countertops | 5 | 01-Jun-20 | 05-Jun-20 | -244 | | | | | |
| UMS.07.43.0170 | UMS_Install Crystallized Glass Wall Panels - Concourse Level, South | 15 | 07-Oct-19 A | 11-Jun-20 | -235 | | | | | |
| UMS.09.66.0370 | UMS_CN 03 - South Concourse - Seal - Terrazzo Flooring & Cove Base Sector 5 | 2 | 12-Jun-20 | 15-Jun-20 | -203 | | | | | |
| UMS.09.66.0510 | UMS_CN 02 - Central Concourse: Seal - Terrazzo Flooring & Cove Base Sector 4 | 2 | 12-Jun-20 | 15-Jun-20 | -213 | | | | | |
| UMS.09.66.0520 | UMS_CN 03 - South Concourse Stair 6 Landing - Prepare Floor Surface - Terrazzo Flooring | 3 | 12-Jun-20 | 16-Jun-20 | -235 | | | | | |
| UMS.09.66.0530 | UMS_CN 03 - South Concourse Stair 6 Landing - Layout Design - Terrazzo Flooring | 2 | 17-Jun-20 | 18-Jun-20 | -235 | | | | | |
| UMS.09.66.0250 | UMS_CN 01 - North Concourse: Seal - Terrazzo Flooring & Cove Base Sector 2 | 5 | 15-Jun-20 | 19-Jun-20 | -217 | | | | | |
| UMS.09.66.0230 | UMS_CN 01 - North Concourse: Install - Terrazzo Cove Base Sector 2 | 5 | 15-Jun-20 | 19-Jun-20 | -247 | | | | | |
| UMS.09.66.0240 | UMS_CN 01 - North Concourse: Grind & Polish - Terrazzo Flooring & Cove Base Sector 2 | 10 | 08-Jun-20 | 19-Jun-20 | -247 | | | | | |
| UMS.09.66.0540 | UMS_CN 03 - South Concourse Stair 6 Landing - Install - Terrazzo Flooring | 5 | 19-Jun-20 | 25-Jun-20 | -235 | | | | | |
| UMS.09.66.0200 | UMS_CN 01 - North Concourse: Prepare Floor Surface - Terrazzo Floor Sector 2 | 10 | 15-Jun-20 | 26-Jun-20 | -247 | | | | | |
| UMS.09.66.0210 | UMS_CN 01 - North Concourse: Layout Design - Terrazzo Flooring Sector 2 | 4 | 23-Jun-20 | 26-Jun-20 | -247 | | | | | |
| UMS.09.66.0220 | UMS_CN 01 - North Concourse: Install - Terrazzo Flooring Sector 2 | 10 | 15-Jun-20 | 26-Jun-20 | -247 | | | | | |
| UMS.09.66.0550 | UMS_CN 03 - South Concourse Stair 6 Landing - Install - Terrazzo Cove Base | 2 | 26-Jun-20 | 29-Jun-20 | -235 | | | | | |
| UMS.09.66.0310 | UMS_CN 02 - Central Concourse: Seal - Terrazzo Flooring & Cove Base | 2 | 06-Jan-20 A | 29-Jun-20 | -223 | | | | | |
| UMS.08.34.0100 | UMS_South Concourse_ Install Overhead Coiling Grilles - Apple Entrance | 5 | 30-Jun-20 | 06-Jul-20 | -228 | | | | | |
| UMS.09.66.0560 | UMS_CN 03 - South Concourse Stair 6 Landing - Grind & Polish - Terrazzo Flooring & Cove Base | 5 | 30-Jun-20 | 06-Jul-20 | -235 | | | | | |
| UMS.09.66.620 | UMS_CN 03 - South Concourse - Seal - Terrazzo Flooring & Cove Base Sector 6 | 2 | 03-Jul-20 | 06-Jul-20 | -223 | | | | | |
| UMS.09.66.0570 | UMS_CN 03 - South Concourse Stair 6 Landing - Seal - Terrazzo Flooring & Cove Base | 2 | 07-Jul-20 | 08-Jul-20 | -235 | | | | | |
| UMS.10.14.290 | UMS_CN_Install Signage Concourse Level | 10 | 16-Jul-20 | 29-Jul-20 | -245 | | | | | |
| UMS.05.70.0130 | UMS_CN_Install SS Column Covers/ Seismic Expansion Joint Covers- Concourse Level (05 70 00) | 5 | 20-May-19 A | 05-Aug-20 | -245 | | | | | |
| Intermediate Strut Level | | 424 | 07-May-18 A | 07-Aug-20 | -257 | | | | | |
| Mezzanine Level | | 52 | 25-Jun-20 | 04-Sep-20 | -277 | | | | | |
| Platform Strut Level | | 19 | 04-Nov-19 A | 04-Jun-20 | -246 | | | | | |
| Platform Level | | 436 | 27-Aug-18 A | 29-Jul-20 | -250 | | | | | |
| No 13-Level | | 543 | 10-Apr-17 A | 06-Aug-20 | -242 | | | | | |
| Conveyances | | 87 | 26-Mar-20 A | 27-Jul-20 | -233 | | | | | |
| Stairs | | 395 | 06-Aug-18 A | 15-Jul-20 | -235 | | | | | |
| Startup & Testing | | 40 | 30-Jul-20 | 23-Sep-20 | -275 | | | | | |
| Platform Level | | 40 | 30-Jul-20 | 23-Sep-20 | -275 | | | | | |
| UMS.01.80.9900 | UMS- Building Systems Start-up & Testing | 40 | 30-Jul-20 | 23-Sep-20 | -275 | | | | | |
| No 13-Disp | | 1866 | 09-Jan-14 A | 15-Dec-20 | 64 | | | | | |
| Construction CTS Station P-1254R | | 1808 | 22-Apr-14 A | 16-Dec-20 | 63 | | | | | |
| Site Work / Utility Relocation | | 430 | 31-Dec-18 A | 28-Aug-20 | 141 | | | | | |
| Concrete/Shotcrete | | 182 | 21-Oct-19 A | 14-Aug-20 | -262 | | | | | |
| Structural Steel | | 98 | 28-Oct-19 A | 10-Jun-20 | -227 | | | | | |
| Masonry | | 15 | 16-Sep-19 A | 20-May-20 | -263 | | | | | |
| Mechanical | | 420 | 05-Mar-18 A | 04-Aug-20 | -244 | | | | | |
| Misc Metal | | 214 | 03-Jun-19 A | 29-Jul-20 | -241 | | | | | |
| Electrical | | 413 | 07-May-18 A | 18-Aug-20 | -248 | | | | | |
| Entrance Roof Level | | 19 | 06-Jul-20 | 30-Jul-20 | -274 | | | | | |
| Surface Level | | 163 | 07-Oct-19 A | 18-Aug-20 | -249 | | | | | |
| Upper Mezz Level | | 249 | 08-Jul-19 A | 06-Aug-20 | -256 | | | | | |
| Lower Mezz Level | | 159 | 01-Oct-19 A | 30-Jul-20 | -241 | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | Total Float | 2020 | | | | 2021 |
|------------------------|---|-------------------|-------------|-----------|-------------|------|----|----|----|------|
| | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 |
| Concourse Level | | 381 | 08-Oct-18 A | 17-Jul-20 | -242 | | | | | |
| Platform Level | | 402 | 07-May-18 A | 28-Jul-20 | -233 | | | | | |
| CTS.26.50.230 | CTS_PL 06 - Stair 5A: Install - Hang Light Fixtures & Terminate | 2 | 30-Oct-19 A | 28-Apr-20 | -169 | | | | | |
| CTS.26.50.180 | CTS_PL 09 - Aux Comm Rm: Install - Conduit & Devices For Lighting | 2 | 29-Oct-19 A | 28-Apr-20 | -246 | | | | | |
| CTS.26.50.250 | CTS_PL 12 - Train Control Rm: Install - Conduit Back To LMZ Control Rm | 4 | 28-Oct-19 A | 01-May-20 | -202 | | | | | |
| CTS.26.50.200 | CTS_PL 17 - Corridor: Install - Conduit & Devices for Lighting | 2 | 30-Apr-20 | 01-May-20 | -240 | | | | | |
| CTS.28.31.131 | CTS_PL 09 - Aux Comm Rm: Install - Fire Alarm Control Panel - Sector 3 | 5 | 07-May-18 A | 04-May-20 | -246 | | | | | |
| CTS.28.31.142 | CTS_PL 09 - Aux Comm Rm: Install - Fire Alarm Terminal Cabinet - Sector 3 | 4 | 05-Nov-19 A | 04-May-20 | -246 | | | | | |
| CTS.34.22.210 | CTS_PL_Pull Cable & Terminate NB Positive Feeder Box PS03 to PS06 (Traction Power) | 1 | 04-May-20 | 04-May-20 | -228 | | | | | |
| CTS.26.50.290 | CTS_PL 16 - TP Substation Rm: Install - Conduit & Boxes for Light Switches/Sensors | 4 | 30-Apr-20 | 05-May-20 | -219 | | | | | |
| CTS.26.50.265 | CTS_PL 17 - Corridor: Install - Alarms & Card Readers | 2 | 09-Oct-19 A | 06-May-20 | -205 | | | | | |
| CTS.26.50.160 | CTS_PL 03 - Aux Elect Rm: Install - Conduit & Devices For Lighting | 2 | 15-Nov-19 A | 07-May-20 | -234 | | | | | |
| CTS.34.22.250 | CTS_PL_Pull Cable & Terminate SB Positive Feeder Box PS01 to PS07 (Traction Power) | 2 | 07-May-20 | 08-May-20 | -232 | | | | | |
| CTS.34.22.260 | CTS_PL_Pull Cable & Terminate SB Positive Feeder Box PS02 to PS08 (Traction Power) | 2 | 07-May-20 | 08-May-20 | -232 | | | | | |
| CTS.28.31.132 | CTS_PL 17 - Corridor - Install - Fire Alarm Clean Agent Control Panel | 5 | 28-Feb-20 A | 08-May-20 | -240 | | | | | |
| CTS.34.2.240 | CTS_PL_Pull Cable & Terminate SB Positive Feeder Box PS01 to PS05 (Traction Power) | 2 | 07-May-20 | 08-May-20 | -232 | | | | | |
| CTS.26.50.305 | CTS_PL 03 - Aux Elect Rm: Pull Wire - Lighting | 2 | 08-May-20 | 11-May-20 | -234 | | | | | |
| CTS.34.22.220 | CTS_PL_Pull Cable & Terminate NB Positive Feeder Box PS03 to PS09 (Traction Power) | 2 | 08-May-20 | 11-May-20 | -233 | | | | | |
| CTS.26.50.380 | CTS_PL 03 - Aux Elect Rm: Hang Light Fixtures & Terminate | 1 | 12-May-20 | 12-May-20 | -234 | | | | | |
| CTS.28.31.133 | CTS_PL 17 - Corridor - Install - Fire Alarm Preaction Cabinet | 5 | 06-Mar-20 A | 15-May-20 | -240 | | | | | |
| CTS.34.22.230 | CTS_PL_Pull Cable & Terminate NB Positive Feeder Box PS04 to PS10 (Traction Power) | 2 | 15-May-20 | 18-May-20 | -238 | | | | | |
| CTS.26.50.1115 | CTS_PL 09 - Aux Comm Rm: Wire Pulls to - Fire Alarm Cabinets | 10 | 08-May-20 | 21-May-20 | -246 | | | | | |
| CTS.26.05.200 | CTS_PL 18 - Protective Device Settings - 12.47kV to 480v Connection | 5 | 18-May-20 | 22-May-20 | -252 | | | | | |
| CTS.26.50.460 | CTS_PL 08 - Mens Restroom: Install - Conduit & Boxes For Light Fixtures | 5 | 11-Nov-19 A | 22-May-20 | -254 | | | | | |
| CTS.26.50.455 | CTS_PL 07 - Womens Restroom: Install - Conduit & Boxes For Light Fixtures | 5 | 11-Nov-19 A | 22-May-20 | -254 | | | | | |
| CTS.26.11.915 | CTS_PL 18 - Main Elect Rm: Wire Pulls - Riser In Chase @ Col 2.0 To Surface | 5 | 18-May-20 | 22-May-20 | -232 | | | | | |
| CTS.26.24.225 | CTS_PL 03 - Aux Elect Rm: Install - Panelboard 5NP (Ad Panels) | 2 | 26-May-20 | 27-May-20 | -243 | | | | | |
| CTS.26.24.230 | CTS_PL 03 - Aux Elect Rm: Install - Panelboard 5NHL (Spare Powe) | 2 | 28-May-20 | 29-May-20 | -240 | | | | | |
| CTS.26.11.900 | CTS_PL 18 - Main Elect Rm: Energize Main Substation SG1 & SG2 | 5 | 25-May-20 | 29-May-20 | -252 | | | | | |
| CTS.26.11.905 | CTS_PL 18 - Main Elect Rm: Energize Substation DS1 & DS2 | 5 | 25-May-20 | 29-May-20 | -252 | | | | | |
| CTS.26.50.205 | CTS_PL 14 - Emerg Equip Rm: Install - Alarms & Access Card Readers | 5 | 08-Jul-19 A | 01-Jun-20 | -198 | | | | | |
| CTS.26.24.235 | CTS_PL 03 - Aux Elect Rm: Install - Panelboard E5NP (FSD,Deluge,Emerg Blu Ltg) | 2 | 01-Jun-20 | 02-Jun-20 | -237 | | | | | |
| CTS.26.24.255 | CTS_PL 03 - Aux Elect Rm: Terminations - Panelboard 5NP (Ad Panels) | 5 | 28-May-20 | 03-Jun-20 | -243 | | | | | |
| CTS.26.24.240 | CTS_PL 03 - Aux Elect Rm: Install - Panelboard E5NHL (Emerg Ltg Stair 4) | 2 | 03-Jun-20 | 04-Jun-20 | -235 | | | | | |
| CTS.26.50.1155 | CTS_PL 09 - Aux Comm Rm: Terminations - Fire Alarm Cabinets | 10 | 22-May-20 | 04-Jun-20 | -246 | | | | | |
| CTS.26.50.270 | CTS_PL 14 - Emerg Equip Rm: Install - Lighting | 5 | 02-Jun-20 | 08-Jun-20 | -198 | | | | | |
| CTS.26.12.245 | CTS_PL 03 - Aux Elect Rm: Install - Transformer T-5 & Disconnect Switch | 2 | 05-Jun-20 | 08-Jun-20 | -235 | | | | | |
| CTS.26.24.160 | CTS_PL 21 - Aux Elect Rm: Install - Elect Panel LCP-5 - Sector 3 (Lighting Control) | 2 | 08-Jun-20 | 09-Jun-20 | -250 | | | | | |
| CTS.26.50.1215 | CTS_Station Platform South: Install - Linear Lighting Box Sector 1 | 10 | 28-May-20 | 10-Jun-20 | -195 | | | | | |
| CTS.26.24.260 | CTS_PL 03 - Aux Elect Rm: Terminations - Panelboard 5NHL (Spare Powe) | 5 | 04-Jun-20 | 10-Jun-20 | -243 | | | | | |
| CTS.28.20.148 | CTS_PL 09 - Aux Comm Rm: Install - CCTV Rack Cabinet - Sector 3 | 5 | 08-Jun-20 | 12-Jun-20 | -264 | | | | | |
| CTS.26.24.170 | CTS_PL 21 - Aux Elect Rm: Terminations - Elect Panel E5SHL - Sector 3 (Emerg Ltg) | 5 | 08-Jun-20 | 12-Jun-20 | -268 | | | | | |
| CTS.26.24.265 | CTS_PL 03 - Aux Elect Rm: Terminations - Panelboard E5NP (FSD,Deluge,Emerg Blu Ltg) | 5 | 11-Jun-20 | 17-Jun-20 | -243 | | | | | |
| CTS.26.50.215 | CTS_PL 02 - Fire Equip Rm: Install - Conduit & Devices for Lighting | 5 | 04-Nov-19 A | 18-Jun-20 | -261 | | | | | |
| CTS.28.20.525 | CTS_PL 09 - Aux Comm Rm: Install - Telephone Rack Cabinet - Sector 3 | 5 | 15-Jun-20 | 19-Jun-20 | -263 | | | | | |
| CTS.26.24.270 | CTS_PL 03 - Aux Elect Rm: Terminations - Panelboard E5NHL (Emerg Ltg Stair 4) | 2 | 18-Jun-20 | 19-Jun-20 | -243 | | | | | |
| CTS.26.24.175 | CTS_PL 21 - Aux Elect Rm: Terminations - Elect Panel E5SP - Sector 3 (Deluge,Tele,CCTV,FSD,Pre: | 5 | 15-Jun-20 | 19-Jun-20 | -268 | | | | | |
| CTS.26.12.275 | CTS_PL 03 - Aux Elect Rm: Terminations - Transformer T-5 & Disconnect Switch | 1 | 22-Jun-20 | 22-Jun-20 | -243 | | | | | |
| CTS.26.50.1205 | CTS_PL Station Platform South: Install - Linear Lighting Box Sector 2 | 9 | 11-Jun-20 | 23-Jun-20 | -211 | | | | | |
| CTS.26.50.470 | CTS_PL 08 - Mens Restroom: Pull Wire & Set Light Fixtures | 5 | 17-Jun-20 | 23-Jun-20 | -271 | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | Total Float | 2020 | | | | 2021 |
|--|---|-------------------|--------------------|------------------|-------------|------|----|----|----|------|
| | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 |
| CTS.26.50.465 | CTS_PL 07 - Womens Restroom: Pull Wire & Set Light Fixtures | 5 | 17-Jun-20 | 23-Jun-20 | -271 | | | | | |
| CTS.26.50.1195 | CTS_Station Platform South: Install - Linear Lighting Box Sector 3 | 10 | 11-Jun-20 | 24-Jun-20 | -240 | | | | | |
| CTS.26.50.370 | CTS_PL 02 - Fire Equip Rm: Pull Wire - Lighting | 5 | 19-Jun-20 | 25-Jun-20 | -261 | | | | | |
| CTS.28.20.535 | CTS_PL 09 - Aux Comm Rm: Install - PA Remote Panel - Sector 3 | 5 | 22-Jun-20 | 26-Jun-20 | -263 | | | | | |
| CTS.26.24.180 | CTS_PL 21 - Aux Elect Rm: Terminations - Elect Panel 5SP - Sector 3 (Digital Ads, Rcpt) | 5 | 22-Jun-20 | 26-Jun-20 | -268 | | | | | |
| CTS.34.21.915 | CTS_PL 18 - Main Elect Rm: Energize A/C TPSS Equipment | 5 | 23-Jun-20 | 29-Jun-20 | -258 | | | | | |
| CTS.26.50.1125 | CTS_PL 09 - Aux Comm Rm: Wire Pulls to -CCTV Cabinet | 10 | 17-Jun-20 | 30-Jun-20 | -264 | | | | | |
| CTS.26.50.435 | CTS_PL 02 - Fire Equip Rm: Hang Light Fixtures & Terminate | 5 | 26-Jun-20 | 02-Jul-20 | -261 | | | | | |
| CTS.26.24.185 | CTS_PL 21 - Aux Elect Rm: Terminations - Elect Panel 5SHL - Sector 3 (Public Ltg, Water Heater) | 5 | 29-Jun-20 | 03-Jul-20 | -268 | | | | | |
| CTS.34.21.935 | CTS_PL 18 - Main Elect Rm: Energize DC TPSS Equipment | 5 | 30-Jun-20 | 06-Jul-20 | -258 | | | | | |
| CTS.26.50.480 | CTS_PL 08 - Mens Restroom: Install - Electric Light Fixtures | 5 | 01-Jul-20 | 07-Jul-20 | -268 | | | | | |
| CTS.26.50.475 | CTS_PL 07 - Womens Restroom: Install - Electric Light Fixtures | 5 | 01-Jul-20 | 07-Jul-20 | -267 | | | | | |
| CTS.26.50.1135 | CTS_PL 09 - Aux Comm Rm: Wire Pulls to - Telephone Cabinet | 10 | 24-Jun-20 | 07-Jul-20 | -259 | | | | | |
| CTS.26.24.190 | CTS_PL 21 - Aux Elect Rm: Terminations - Elect Panel LCP-5 - Sector 3 (Lighting Control) | 5 | 06-Jul-20 | 10-Jul-20 | -268 | | | | | |
| CTS.26.50.1145 | CTS_PL 09 - Aux Comm Rm: Wire Pulls - P.A. Cabinet | 9 | 01-Jul-20 | 13-Jul-20 | -263 | | | | | |
| CTS.26.24.925 | CTS_PL 21 - Aux Elect Rm: Energize Panels - Sector 3 | 1 | 13-Jul-20 | 13-Jul-20 | -268 | | | | | |
| CTS.26.50.1165 | CTS_PL 09 - Aux Comm Rm: Terminations -CCTV Cabinets | 10 | 01-Jul-20 | 14-Jul-20 | -264 | | | | | |
| CTS.26.50.1175 | CTS_PL 09 - Aux Comm Rm: Terminations - Telephone Cabinets | 10 | 15-Jul-20 | 28-Jul-20 | -264 | | | | | |
| CTS.26.50.1185 | CTS_PL 09 - Aux Comm Rm: Terminations - P.A. Cabinet | 10 | 15-Jul-20 | 28-Jul-20 | -264 | | | | | |
| Under Platform Level | | 27 | 27-Apr-20 | 02-Jun-20 | -236 | | | | | |
| Electrical - Transportation | | 145 | 16-Dec-19 A | 23-Jun-20 | -249 | | | | | |
| Architectual Finishes | | 352 | 26-Apr-19 A | 09-Sep-20 | -265 | | | | | |
| Conveyances | | 70 | 06-Apr-20 A | 13-Aug-20 | -271 | | | | | |
| Startup & Testing | | 30 | 17-Aug-20 | 25-Sep-20 | -277 | | | | | |
| No 13-Disp | | 1808 | 22-Apr-14 A | 16-Dec-20 | 63 | | | | | |
| Construction YBM Station P-1255 | | 1742 | 10-Jul-14 A | 15-Dec-20 | 64 | | | | | |
| Concrete/Shotcrete | | 371 | 15-Oct-18 A | 08-Jul-20 | -249 | | | | | |
| Electrical | | 249 | 18-Jul-19 A | 02-Jul-20 | -262 | | | | | |
| Electrical - Transportation | | 284 | 28-May-19 A | 15-Jun-20 | -249 | | | | | |
| Platform Level | | 14 | 11-May-20 | 28-May-20 | -231 | | | | | |
| Under Platform Level | | 277 | 28-May-19 A | 15-Jun-20 | -248 | | | | | |
| YBM.34.21.1095 | YBM_IV 302 - Traction Power Rm: Set & Assemble - DC Switchgear | 15 | 03-Jun-19 A | 12-May-20 | -259 | | | | | |
| YBM.34.21.1185 | YBM_IV 302 - Traction Power Rm: Install - AC Control Cable Tray | 5 | 06-May-20 | 12-May-20 | -244 | | | | | |
| YBM.34.21.1085 | YBM_IV 302 - Traction Power Rm: Install - Supervisory Panel SV01 | 5 | 28-May-19 A | 12-May-20 | -248 | | | | | |
| YBM.34.22.0330 | YBM_IV 302 - Traction Power Rm: Pull - Traction Power Cables Pullbox B-01 To PS03 | 2 | 13-May-20 | 14-May-20 | -238 | | | | | |
| YBM.34.21.1175 | YBM_IV 302 - Traction Power Rm: Install Conduit Between AC & DC Switchgear | 2 | 13-May-20 | 14-May-20 | -233 | | | | | |
| YBM.34.22.0340 | YBM_IV 302 - Traction Power Rm: Pull - Traction Power Cables Pullbox B02 To PS05 | 2 | 15-May-20 | 18-May-20 | -238 | | | | | |
| YBM.34.21.1195 | YBM_IV 302 - Traction Power Rm: Pull & Terminate Power Cable Between AC & DC Switchgear | 2 | 15-May-20 | 18-May-20 | -233 | | | | | |
| YBM.34.21.1145 | YBM_IV 302 - Traction Power Rm: Install - DC Control Cable Tray | 5 | 13-May-20 | 19-May-20 | -239 | | | | | |
| YBM.34.22.0360 | YBM_IV 302 - Traction Power Rm: Pull - Traction Power Cables Pullbox B-01 To PS06 | 2 | 19-May-20 | 20-May-20 | -238 | | | | | |
| YBM.34.21.1125 | YBM_IV 302 - Traction Power Rm: Install - Negative Feeder Cable Tray | 5 | 18-May-20 | 22-May-20 | -242 | | | | | |
| YBM.34.22.0370 | YBM_IV 302 - Traction Power Rm: Pull - Traction Power Cables PS06 to PS02 | 2 | 21-May-20 | 22-May-20 | -238 | | | | | |
| YBM.34.21.1105 | YBM_IV 302 - Traction Power Rm: Install - Supervisory Control Cable Tray | 4 | 20-May-20 | 25-May-20 | -253 | | | | | |
| YBM.34.22.0380 | YBM_IV 302 - Traction Power Rm: Pull - Traction Power Cables Pullbox B02 To PS01 | 2 | 25-May-20 | 26-May-20 | -238 | | | | | |
| YBM.34.21.1165 | YBM_IV 302 - Traction Power Rm: Terminations - DC Switchgear | 10 | 13-May-20 | 26-May-20 | -234 | | | | | |
| YBM.34.21.1235 | YBM_IV 302 - Traction Power Rm: Pull Wire - DC Control | 5 | 20-May-20 | 26-May-20 | -239 | | | | | |
| YBM.34.22.0390 | YBM_IV 302 - Traction Power Rm: Pull - Traction Power Cables PS01 to PS04 | 2 | 27-May-20 | 28-May-20 | -238 | | | | | |
| YBM.34.21.1255 | YBM_IV 302 - Traction Power Rm: Pull Cable - Negative Feeder | 5 | 25-May-20 | 29-May-20 | -242 | | | | | |
| YBM.34.21.1205 | YBM_IV 302 - Traction Power Rm: Pull & Terminate AC Control Cable | 15 | 13-May-20 | 02-Jun-20 | -244 | | | | | |
| YBM.34.21.1245 | YBM_IV 302 - Traction Power Rm: Terminate - DC Control | 5 | 27-May-20 | 02-Jun-20 | -239 | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | Total Float | 2020 | | | | 2021 |
|---------------------------------|--|-------------------|-------------|-----------|-------------|------|----|----|----|------|
| | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 |
| YBM.34.21.1265 | YBM_IV 302 - Traction Power Rm: Terminations - Negative Feeder (By 1256) | 5 | 01-Jun-20 | 05-Jun-20 | -242 | | | | | |
| YBM.34.21.1115 | YBM_IV 302 - Traction Power Rm: Pull & Terminate - Supervisory Control Cable | 15 | 26-May-20 | 15-Jun-20 | -253 | | | | | |
| Conveyances | | 146 | 06-Jan-20 A | 16-Jul-20 | -266 | | | | | |
| All Levels | | 146 | 06-Jan-20 A | 16-Jul-20 | -266 | | | | | |
| YBM.14.21.145 | Install Elevators #3, 4 | 30 | 06-Jan-20 A | 15-May-20 | -241 | | | | | |
| YBM.14.31.177 | Electrical/ Terminate Escalator #3,4 from Concourse to Surface Level | 10 | 11-May-20 | 25-May-20 | -233 | | | | | |
| YBM.14.31.207 | Startup & Test Escalator #3,4 from Concourse to Surface Level | 5 | 05-Jun-20 | 11-Jun-20 | -241 | | | | | |
| YBM.14.31.197 | Startup & Test Escalator #1,2 from Platform to Concourse Level | 10 | 05-Jun-20 | 18-Jun-20 | -246 | | | | | |
| YBM.14.21.125 | Startup & Test Elevators #1, 2 | 5 | 30-Mar-20 A | 16-Jul-20 | -266 | | | | | |
| YBM.14.21.155 | Startup & Test Elevators #3, 4 | 5 | 10-Jul-20 | 16-Jul-20 | -266 | | | | | |
| Startup & Testing | | 40 | 22-Jul-20 | 15-Sep-20 | -269 | | | | | |
| No 13-Disp | | 1726 | 10-Jul-14 A | 15-Dec-20 | 64 | | | | | |
| Construction STS P-1256 | | 1747 | 13-Jan-14 A | 25-Feb-21 | 64 | | | | | |
| Concrete/Shotcrete | | 5 | 28-Apr-20 | 04-May-20 | -213 | | | | | |
| Tunnel Concrete | | 538 | 22-Jan-18 A | 28-Jul-20 | -249 | | | | | |
| Electrical | | 1683 | 14-May-14 A | 20-Oct-20 | 104 | | | | | |
| Upper Mezz Level | | 16 | 18-May-20 | 08-Jun-20 | -223 | | | | | |
| Lower Mezz Level | | 25 | 30-Apr-20 | 03-Jun-20 | -235 | | | | | |
| Intermediate Strut Level | | 5 | 26-May-20 | 01-Jun-20 | -243 | | | | | |
| Mezzanine Level | | 7 | 27-Apr-20 | 05-May-20 | -215 | | | | | |
| Platform Level | | 7 | 29-Jul-20 | 06-Aug-20 | -271 | | | | | |
| No 13-Level | | 1683 | 14-May-14 A | 20-Oct-20 | 104 | | | | | |
| STS.26.05.1740 | STS_Install: Tunnel Electrical -Lighting Fixtures - SB Union Square to Chinatown | 10 | 03-Sep-18 A | 08-May-20 | 213 | | | | | |
| STS.26.05.1390 | STS_Install: Tunnel Electrical - Traction Power Conduit - SB Chinatown to North Limits | 10 | 15-Jul-19 A | 12-May-20 | -224 | | | | | |
| STS.26.05.1715 | STS_Install: Tunnel Electrical - Traction Power Connection Boxes/OCS Risers SB17- SB Chinatown | 2 | 05-Aug-19 A | 14-May-20 | -224 | | | | | |
| STS.26.05.1370 | STS_Install: Tunnel Electrical -Lighting Fixtures - SB Chinatown to North Limits | 5 | 11-May-20 | 15-May-20 | 213 | | | | | |
| STS.28.20.2020 | STS_Install: - SCADA System Terminations - UMS Communications Rm | 10 | 04-May-20 | 15-May-20 | -222 | | | | | |
| STS.34.42.0690 | STS_Install: Train Control - Remote Feed Boxes- SB Portal to Moscone | 1 | 18-May-20 | 18-May-20 | -228 | | | | | |
| STS.34.42.0490 | STS_Install: Train Control - Remote Feed Boxes- NB Portal to Moscone | 1 | 18-May-20 | 18-May-20 | -226 | | | | | |
| STS.34.42.0510 | STS_Install: Train Control - ATSC Entry Point Signage - Portal | 1 | 18-May-20 | 18-May-20 | -226 | | | | | |
| STS.34.42.1070 | STS_Install: Train Control - Remote Feed Boxes/Track Heads SB Moscone to Union Square | 1 | 19-May-20 | 19-May-20 | -228 | | | | | |
| STS.34.42.0880 | STS_Install: Train Control - Remote Feed Boxes- NB Moscone to Union Square | 1 | 19-May-20 | 19-May-20 | -226 | | | | | |
| STS.34.42.0900 | STS_Install: Train Control - ATSC Entry Point Signage - Moscone Station | 1 | 19-May-20 | 19-May-20 | -226 | | | | | |
| STS.34.42.1440 | STS_Install: Train Control - Remote Feed Boxes- SB Union Square to Chinatown | 1 | 19-May-20 | 20-May-20 | -228 | | | | | |
| STS.34.42.1260 | STS_Install: Train Control - Remote Feed Boxes- NB Union Square to Chinatown | 1 | 20-May-20 | 20-May-20 | -226 | | | | | |
| STS.34.42.1270 | STS_Install: Train Control - ATSC Entry Point Signage - Union Square Station | 1 | 20-May-20 | 20-May-20 | -226 | | | | | |
| STS.34.42.1640 | STS_Install: Train Control - ATSC Entry Point Signage - Chinatown | 1 | 21-May-20 | 21-May-20 | -226 | | | | | |
| STS.34.42.1060 | STS_Install: Train Control - Axle Counter Electronics Boxes/Track Heads SB Moscone to Union Square | 6 | 18-May-20 | 25-May-20 | -237 | | | | | |
| STS.34.42.0600 | STS_Install: Train Control - Train Control Signals - SB Portal to Moscone | 6 | 18-May-20 | 25-May-20 | -255 | | | | | |
| STS.34.42.1630 | STS_Install: Train Control - Remote Feed Boxes- NB Chinatown to North Limits | 1 | 25-May-20 | 25-May-20 | -228 | | | | | |
| STS.34.42.1810 | STS_Install: Train Control - Remote Feed Boxes- SB Chinatown to North Limits | 1 | 25-May-20 | 25-May-20 | -230 | | | | | |
| STS.34.42.0480 | STS_Install: Train Control - Axle Counter Electronics Boxes/Track Heads NB Portal to Moscone | 6 | 18-May-20 | 25-May-20 | -241 | | | | | |
| STS.28.20.1870 | STS_Install: - CCTV Camera Equipment Cabinets - CTS Communications Rm | 4 | 21-May-20 | 26-May-20 | -230 | | | | | |
| STS.26.05.1010 | STS_Install: Tunnel Electrical - Emerg Tel/SFFD Tel/Blue Lights - SB Moscone to Union Square | 3 | 25-May-20 | 27-May-20 | -245 | | | | | |
| STS.34.42.2160 | STS_Install: Train Control - ATSC 5KVA UPS Battery Cabinet - Union Square Station Control Room | 2 | 26-May-20 | 27-May-20 | -249 | | | | | |
| STS.28.20.2050 | STS_Install: - Terminate CCTV Camera Equipment Cabinets - CTS Communications Rm | 5 | 21-May-20 | 27-May-20 | -230 | | | | | |
| STS.34.42.2120 | STS_Install: Train Control - ATSC Power Panels - Chinatown Station Control Room | 4 | 25-May-20 | 28-May-20 | -248 | | | | | |
| STS.34.23.2600 | STS_Install: OCS System - Install OCS Trolley Wire In 4th St - Townsend To King Street | 2 | 27-May-20 | 28-May-20 | -274 | | | | | |
| STS.26.05.1480 | STS_Install: Tunnel Electrical - Electrical Lighting Conduit & JB's - NB Chinatown to North Limits | 4 | 25-May-20 | 28-May-20 | -231 | | | | | |
| STS.34.23.1230 | STS_Install: Tunnel Electrical - OCS Catenary Hangers - NB Union Square to Chinatown | 5 | 16-Mar-20 A | 28-May-20 | -325 | | | | | |
| STS.34.42.2270 | STS_Install: Train Control - Train Control Conduit - & JB's NB Portal To Moscone | 4 | 20-Mar-17 A | 29-May-20 | -325 | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | Total Float | 2020 | | | | 2021 |
|------------------|---|-------------------|-------------|-----------|-------------|------|----|----|----|------|
| | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 |
| STS.34.42.2310 | STS_Install: Train Control - Train Control Conduit - & JB's SB Portal To Moscone | 4 | 20-Mar-17 A | 29-May-20 | -299 | | | | | |
| STS.26.05.3510 | STS_Install: Lighting - 4th/Brannan Station | 10 | 19-Feb-18 A | 29-May-20 | -232 | | | | | |
| STS.20.71.550 | STS_Manufacture - PCC SCADA Equipment | 20 | 17-Jan-20 A | 29-May-20 | -252 | | | | | |
| STS.34.23.1410 | STS_Install: Tunnel Electrical - OCS Catenary Hangers - SB Chinatown to North Limits | 5 | 09-Mar-20 A | 29-May-20 | -242 | | | | | |
| STS.34.23.1860 | STS_Install: Tunnel Electrical - OCS Wires. Spacers, Insulators - NB Portal To Moscone | 4 | 26-May-20 | 29-May-20 | -333 | | | | | |
| STS.34.41.2120 | STS_Install; Traffic Signal Displays 4th St/King | 3 | 27-May-20 | 29-May-20 | -263 | | | | | |
| STS.34.22.3170 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB SB09 To SB05 - UMS To MC | 3 | 27-May-20 | 29-May-20 | -282 | | | | | |
| STS.26.05.1560 | STS_Install: Tunnel Electrical -Lighting Fixtures - NB Chinatown to North Limits | 5 | 25-May-20 | 29-May-20 | -232 | | | | | |
| STS 27 32 10 f1 | STS_Prep\Submit: Comm: Radio System Test Plans & Procedures | 5 | 27-May-20 | 31-May-20 | -433 | | | | | |
| STS 34 42 39 c | STS_Fab\Deliver: Transportation: ATCS Central Equipment (34 42 39) | 10 | 22-May-20 | 31-May-20 | -355 | | | | | |
| STS.34.01.24.100 | STS_: PA/PDS Software: Operation control Center (34 01 24) | 30 | 18-Dec-19 A | 31-May-20 | -364 | | | | | |
| STS.34.01.24.130 | STS_: Cable Installation: Operation control Center (34 01 24) | 30 | 02-May-20 | 31-May-20 | -364 | | | | | |
| STS.34.42.0710 | STS_Install: Train Control - SB ATSC Entry Point Signage - Portal | 1 | 01-Jun-20 | 01-Jun-20 | -236 | | | | | |
| STS.34.23.1940 | STS_Install: Tunnel Electrical - OCS Steady Arm Assemblies - NB Moscone to Union Square | 7 | 22-May-20 | 01-Jun-20 | -334 | | | | | |
| STS.34.23.1600 | STS_Install: Tunnel Electrical - OCS Catenary Hangers - NB Chinatown to North Limits | 2 | 16-Mar-20 A | 01-Jun-20 | -243 | | | | | |
| STS.34.22.3010 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB SB04 To PS-02 - MOS I | 4 | 27-May-20 | 01-Jun-20 | -288 | | | | | |
| STS.26.05.0920 | STS_Install: Tunnel Electrical - Electrical Lighting Conduit & JB's - SB Moscone to Union Square | 20 | 26-Nov-19 A | 01-Jun-20 | -254 | | | | | |
| STS.34.42.2110 | STS_Install: Train Control - ATSC Transformer - Chinatown Station Control Room | 2 | 29-May-20 | 01-Jun-20 | -248 | | | | | |
| STS.34.23.1400 | STS_Install: Tunnel Electrical - OCS Elastic Arm Assemblies - SB Chinatown to North Limits | 1 | 01-Jun-20 | 01-Jun-20 | -238 | | | | | |
| STS.28.20.0950 | STS_Install: Tunnel Electrical - CCTV Conduit - & JB's SB Moscone to Union Square | 13 | 13-Dec-19 A | 01-Jun-20 | -255 | | | | | |
| STS.26.05.3790 | STS_Install: Tunnel Electrical - Pull & Terminate Emerg Tel/SFFD Tel/Blue Lights - NB Union Square | 5 | 26-May-20 | 01-Jun-20 | -233 | | | | | |
| STS.26.05.3820 | STS_Install: Tunnel Electrical - Pull & Terminate Emerg Tel/SFFD Tel/Blue Lights - SB Moscone to U | 3 | 28-May-20 | 01-Jun-20 | -233 | | | | | |
| STS.34.420.870 | STS_Install: Train Control - Axle Counter Electronics Boxes/Track Heads- NB Moscone to Union Squ | 6 | 26-May-20 | 02-Jun-20 | -241 | | | | | |
| STS.34.42.1800 | STS_Install: Train Control - Axle Counter Electronics Boxes/Track Heads SB Union Square to Chinat | 6 | 25-May-20 | 02-Jun-20 | -237 | | | | | |
| STS.34.42.0980 | STS_Install: Train Control - Train Control Signals - SB Moscone to Union Square | 6 | 26-May-20 | 02-Jun-20 | -255 | | | | | |
| STS.34.42.1090 | STS_Install: Train Control - SB ATSC Entry Point Signage - Moscone | 1 | 02-Jun-20 | 02-Jun-20 | -236 | | | | | |
| STS.34.42.2170 | STS_Install: Train Control - ATSC Communication Cable Termination Frame - Union Square Station (| 4 | 28-May-20 | 02-Jun-20 | -249 | | | | | |
| STS.34.23.1590 | STS_Install: Tunnel Electrical - OCS Elastic Arm Assemblies - NB Chinatown to North Limits | 1 | 02-Jun-20 | 02-Jun-20 | -239 | | | | | |
| STS.26.05.2160 | STS_Install: Traction Power - Install Conduit/TP SCADA Cable to Existing FODP Panel @ King SubS | 10 | 20-May-20 | 02-Jun-20 | -259 | | | | | |
| STS.34.23.100 | STS_Install: Utilities: Install Fiber Optic Ductbank From (E) Pullbox to (E) MH 1879 - King St/4th Stre | 5 | 27-May-20 | 02-Jun-20 | -247 | | | | | |
| STS.34.42.1940 | STS_Install: Surface Signaling - TS Case No.1 - 4th/King | 5 | 26-Feb-20 A | 02-Jun-20 | -234 | | | | | |
| STS.34.23.1220 | STS_Install: Tunnel Electrical - OCS Elastic Arm Assemblies - NB Union Square to Chinatown | 3 | 29-May-20 | 02-Jun-20 | -321 | | | | | |
| STS.34.22.3190 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB SB05 To PS-03 - MOS North | 1 | 02-Jun-20 | 02-Jun-20 | 204 | | | | | |
| STS.34.42.1430 | STS_Install: Train Control - Axle Counter Electronics Boxes/Track Heads SB Chinatown to North Limi | 1 | 02-Jun-20 | 03-Jun-20 | -237 | | | | | |
| STS.34.42.2200 | STS_Install: Train Control - ATSC Transformer - Union Square Station Control Room | 2 | 02-Jun-20 | 03-Jun-20 | -250 | | | | | |
| STS.34.42.1460 | STS_Install: Train Control - SB ATSC Entry Point Signage - Union Square | 1 | 03-Jun-20 | 03-Jun-20 | -236 | | | | | |
| STS.34.41.2100 | STS_Install; Traffic Signal Displays 4th St/Harrison | 3 | 01-Jun-20 | 03-Jun-20 | -263 | | | | | |
| STS.26.05.1670 | STS_Install: Tunnel Electrical - Electrical Power Conduit & JB's - SB Union Square to Chinatown | 8 | 06-Apr-20 A | 04-Jun-20 | -254 | | | | | |
| STS.34.42.1820 | STS_Install: Train Control - SB ATSC Entry Point Signage - Chinatown | 1 | 04-Jun-20 | 04-Jun-20 | -236 | | | | | |
| STS.34.22.3770 | STS_Pull & Terminate 500MCM Riser Cables - 4th Street | 5 | 13-Jan-20 A | 04-Jun-20 | -236 | | | | | |
| STS.34.42.2330 | STS_Install: Train Control - Train Control Pull ATSC Wire & Cable SB Portal To Moscone | 4 | 01-Jun-20 | 04-Jun-20 | -264 | | | | | |
| STS.34.42.2370 | STS_Install: Train Control - Train Control Pull ATSC Wire & Cable NB Portal To Moscone | 4 | 01-Jun-20 | 04-Jun-20 | -265 | | | | | |
| STS 28 20 05 c | STS_Fab\Deliver: Security: CCTV System (28 20 05) | 180 | 03-Sep-14 A | 05-Jun-20 | -361 | | | | | |
| STS.34.23.2000 | STS_Install: Tunnel Electrical - OCS Steady Arm Assemblies - SB Chinatown to North Limits | 5 | 01-Jun-20 | 05-Jun-20 | -242 | | | | | |
| STS.26.05.1960 | STS_Install: Tunnel Electrical - Comm/TC Cable Tray - SB Tunnel Wireduct Interface - South Platform | 5 | 01-Jun-20 | 05-Jun-20 | -260 | | | | | |
| STS.34.42.1880 | STS_Install: Surface Signaling - Interlocking Signals & Poles 21/23 - 4th/King | 8 | 27-May-20 | 05-Jun-20 | -237 | | | | | |
| STS.26.05.2060 | STS_Install: Tunnel Electrical - Comm/TC Conduit & Pull Boxes - SB Tunnel Wireduct Interface - @ I | 5 | 01-Jun-20 | 05-Jun-20 | -252 | | | | | |
| STS.26.05.2210 | STS_Install: Traction Power -Terminate FODP Panel @ Moscone Folsom SubStation | 3 | 03-Jun-20 | 05-Jun-20 | -247 | | | | | |
| STS 09 30 00 k1 | STS_Construct: Tiling Mockups | 10 | 30-May-20 | 08-Jun-20 | -342 | | | | | |
| STS.26.05.3870 | STS_Install: Tunnel Electrical - Pull/Terminate Power & Lighting - SB Moscone to Union Square | 5 | 02-Jun-20 | 08-Jun-20 | -254 | | | | | |

| Activity ID | Activity Name | Original Duration | Start | Finish | Total Float | 2020 | | | | 2021 |
|-----------------|---|-------------------|-------------|-----------|-------------|------|----|----|----|---|
| | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 |
| STS.34.23.1950 | STS_Install: Tunnel Electrical - OCS Steady Arm Assemblies - NB Union Square to Chinatown | 7 | 29-May-20 | 08-Jun-20 | -325 | | | | | STS_Install: Tunnel Electrical - OCS Steady Arm Assemblies - NB Union Square to Chinatown |
| STS.34.23.1960 | STS_Install: Tunnel Electrical - OCS Steady Arm Assemblies - NB Chinatown to North Limits | 5 | 02-Jun-20 | 08-Jun-20 | -243 | | | | | STS_Install: Tunnel Electrical - OCS Steady Arm Assemblies - NB Chinatown to North Limits |
| STS.28.20.1690 | STS_Install: Tunnel Electrical - CCTV Conduit - & JB's SB Union Square to Chinatown | 5 | 17-Feb-20 A | 08-Jun-20 | -255 | | | | | STS_Install: Tunnel Electrical - CCTV Conduit - & JB's SB Union Square to Chinatown |
| STS.34.22.2980 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB SB09 To SB05 - UMS To | 10 | 26-May-20 | 08-Jun-20 | -288 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB SB09 To SB05 - UMS To |
| STS 34 42 37 c | STS_Fab\Deliver: Transportation: ATCS Wayside Equipment (34 42 37) | 180 | 14-Apr-16 A | 09-Jun-20 | -378 | | | | | STS_Fab\Deliver: Transportation: ATCS Wayside Equipment (34 42 37) |
| STS.26.05.1660 | STS_Install: Tunnel Electrical - Electrical Lighting Conduit & JB's - SB Union Square to Chinatown | 26 | 02-Jul-18 A | 09-Jun-20 | 191 | | | | | STS_Install: Tunnel Electrical - Electrical Lighting Conduit & JB's - SB Union Square to Chinatown |
| STS.34.22.3160 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PS-06 To PFCB SB09 - UMS Sour | 1 | 09-Jun-20 | 09-Jun-20 | -288 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PS-06 To PFCB SB09 - UMS Sour |
| STS.28.20.1720 | STS_Install: Tunnel Electrical - CCTV Cameras - NB Portal To Moscone | 2 | 08-Jun-20 | 09-Jun-20 | -253 | | | | | STS_Install: Tunnel Electrical - CCTV Cameras - NB Portal To Moscone |
| STS.26.05.2070 | STS_Install: Traction Power - Remove Existing Mimic Panel Equipment @ PCC | 5 | 03-Jun-20 | 09-Jun-20 | -259 | | | | | STS_Install: Traction Power - Remove Existing Mimic Panel Equipment @ PCC |
| STS.26.05.1280 | STS_Install: Tunnel Electrical - Unistrut For Conduit & Signal Supports - SB Chinatown to North Limit | 7 | 24-Apr-20 A | 09-Jun-20 | -247 | | | | | STS_Install: Tunnel Electrical - Unistrut For Conduit & Signal Supports - SB Chinatown to North Limit |
| STS.34.42.1250 | STS_Install: Train Control - Axle Counter Electronics Boxes/Track Heads NB Union Square to Chinatr | 6 | 02-Jun-20 | 10-Jun-20 | -241 | | | | | STS_Install: Train Control - Axle Counter Electronics Boxes/Track Heads NB Union Square to Chinatr |
| STS.34.41.2040 | STS_Install; Traffic Signal Controllers 4th St | 11 | 09-Oct-17 A | 10-Jun-20 | -263 | | | | | STS_Install; Traffic Signal Controllers 4th St |
| STS 27 32 10 d1 | STS_Prep\Submit: Comm: Radio System Calculations & Certifications | 20 | 22-May-20 | 10-Jun-20 | 222 | | | | | STS_Prep\Submit: Comm: Radio System Calculations & Certifications |
| STS.34.42.1720 | STS_Install: Train Control - Train Control Signals - SB Union Square to Chinatown | 6 | 03-Jun-20 | 10-Jun-20 | -255 | | | | | STS_Install: Train Control - Train Control Signals - SB Union Square to Chinatown |
| STS.34.22.2970 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PS-06 To PFCB SB09 - UMS | 2 | 09-Jun-20 | 10-Jun-20 | -288 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PS-06 To PFCB SB09 - UMS |
| STS.34.23.1900 | STS_Install: Tunnel Electrical - OCS Wires, Spacers, Insulators - SB Moscone to Union Square | 14 | 22-May-20 | 10-Jun-20 | -252 | | | | | STS_Install: Tunnel Electrical - OCS Wires, Spacers, Insulators - SB Moscone to Union Square |
| STS.34.42.2020 | STS_Install: Train Control - ATSC Emergency Feed In Device - Moscone Station Control Room | 3 | 08-Jun-20 | 10-Jun-20 | -260 | | | | | STS_Install: Train Control - ATSC Emergency Feed In Device - Moscone Station Control Room |
| STS.34.42.1620 | STS_Install: Train Control - Axle Counter Electronics Boxes/Track Heads NB Chinatown to North Limi | 1 | 10-Jun-20 | 11-Jun-20 | -241 | | | | | STS_Install: Train Control - Axle Counter Electronics Boxes/Track Heads NB Chinatown to North Limi |
| STS.34.22.3150 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB SB10 To PS-03 - UMS Nortl | 1 | 11-Jun-20 | 11-Jun-20 | -288 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB SB10 To PS-03 - UMS Nortl |
| STS.26.05.2000 | STS_Install: Tunnel Electrical - Emerg Tel/SFFD Tel/Blue Lights - NB Chinatown to North Limits | 2 | 10-Jun-20 | 11-Jun-20 | -243 | | | | | STS_Install: Tunnel Electrical - Emerg Tel/SFFD Tel/Blue Lights - NB Chinatown to North Limits |
| STS.28.20.1760 | STS_Install: Tunnel Electrical - CCTV Pull Wire & Terminate NB Portal To Moscone | 2 | 10-Jun-20 | 11-Jun-20 | -246 | | | | | STS_Install: Tunnel Electrical - CCTV Pull Wire & Terminate NB Portal To Moscone |
| STS.28.20.1810 | STS_Install: Tunnel Electrical - CCTV Cameras - SB Chinatown to North Limits | 2 | 10-Jun-20 | 11-Jun-20 | -242 | | | | | STS_Install: Tunnel Electrical - CCTV Cameras - SB Chinatown to North Limits |
| STS.34.42.0500 | STS_Install: Security - NB Portal Intrusion Devices | 2 | 10-Jun-20 | 11-Jun-20 | -264 | | | | | STS_Install: Security - NB Portal Intrusion Devices |
| STS.34.42.0520 | STS_Install: Train Control - NB Switch Machines @ Chinatown Crossover | 2 | 24-Jan-17 A | 11-Jun-20 | -241 | | | | | STS_Install: Train Control - NB Switch Machines @ Chinatown Crossover |
| STS.28.20.1970 | STS_Install: - SCADA Terminations YBM Communications Rm | 10 | 01-Jun-20 | 12-Jun-20 | -242 | | | | | STS_Install: - SCADA Terminations YBM Communications Rm |
| STS 08 99 00 c | STS_Fab\Deliver: Glass Windscreens (08 99 00) | 120 | 17-Jun-15 A | 14-Jun-20 | -333 | | | | | STS_Fab\Deliver: Glass Windscreens (08 99 00) |
| STS.34.42.1350 | STS_Install: Train Control - Train Control Signals - SB Chinatown to North Limits | 3 | 11-Jun-20 | 15-Jun-20 | -245 | | | | | STS_Install: Train Control - Train Control Signals - SB Chinatown to North Limits |
| STS.34.22.2960 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB SB10 To PS-03 - UMS | 2 | 12-Jun-20 | 15-Jun-20 | -288 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB SB10 To PS-03 - UMS |
| STS.26.05.1290 | STS_Install: Tunnel Electrical - Electrical Lighting Conduit & JB's - SB Chinatown to North Limits | 4 | 10-Jun-20 | 15-Jun-20 | 192 | | | | | STS_Install: Tunnel Electrical - Electrical Lighting Conduit & JB's - SB Chinatown to North Limits |
| STS.34.42.2010 | STS_Install: Train Control - ATSC Feed In Device - Moscone Station Control Room | 3 | 11-Jun-20 | 15-Jun-20 | -260 | | | | | STS_Install: Train Control - ATSC Feed In Device - Moscone Station Control Room |
| STS.34.42.2040 | STS_Install: Train Control - ATSC Power Panels - Moscone Station Control Room | 3 | 11-Jun-20 | 15-Jun-20 | -260 | | | | | STS_Install: Train Control - ATSC Power Panels - Moscone Station Control Room |
| STS.26.05.3800 | STS_Install: Tunnel Electrical - Pull & Terminate Emerg Tel/SFFD Tel/Blue Lights - NB Chinatown to | 2 | 12-Jun-20 | 15-Jun-20 | -243 | | | | | STS_Install: Tunnel Electrical - Pull & Terminate Emerg Tel/SFFD Tel/Blue Lights - NB Chinatown to |
| STS.26.05.3880 | STS_Install: Tunnel Electrical - Pull/Terminate Power & Lighting - SB Union Square to Chinatown | 5 | 10-Jun-20 | 16-Jun-20 | 191 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate Power & Lighting - SB Union Square to Chinatown |
| STS.28.20.1730 | STS_Install: Tunnel Electrical - CCTV Cameras - NB Moscone to Union Square | 5 | 10-Jun-20 | 16-Jun-20 | -253 | | | | | STS_Install: Tunnel Electrical - CCTV Cameras - NB Moscone to Union Square |
| STS.26.05.2080 | STS_Install: Traction Power - New Equipment Display Rack @ PCC | 5 | 10-Jun-20 | 16-Jun-20 | -259 | | | | | STS_Install: Traction Power - New Equipment Display Rack @ PCC |
| STS.34.41.1990 | STS_Demo/Salvage; Traffic Signals 4th St | 15 | 17-Apr-17 A | 17-Jun-20 | -263 | | | | | STS_Demo/Salvage; Traffic Signals 4th St |
| STS.20.71.190 | STS_Prep\Submit: Systems Reliability Analysis - Radio Sub-System - Chinatown | 5 | 11-Jun-20 | 17-Jun-20 | 173 | | | | | STS_Prep\Submit: Systems Reliability Analysis - Radio Sub-System - Chinatown |
| STS.20.71.200 | STS_Prep\Submit: Systems Reliability Analysis - Radio Sub-System - UMS | 5 | 11-Jun-20 | 17-Jun-20 | 173 | | | | | STS_Prep\Submit: Systems Reliability Analysis - Radio Sub-System - UMS |
| STS.26.05.1750 | STS_Install: Tunnel Electrical - Emerg Tel/SFFD Tel/Blue Lights - SB Union Square to Chinatown | 3 | 15-Jun-20 | 17-Jun-20 | -248 | | | | | STS_Install: Tunnel Electrical - Emerg Tel/SFFD Tel/Blue Lights - SB Union Square to Chinatown |
| STS.34.42.2030 | STS_Install: Train Control - ATSC Transformer - Moscone Station Control Room | 2 | 16-Jun-20 | 17-Jun-20 | -260 | | | | | STS_Install: Train Control - ATSC Transformer - Moscone Station Control Room |
| STS.27.42.100 | STS_Install: Comm: Platform Display System (27 42 16) | 15 | 12-Aug-19 A | 17-Jun-20 | -245 | | | | | STS_Install: Comm: Platform Display System (27 42 16) |
| STS.28.20.1770 | STS_Install: Tunnel Electrical - CCTV Pull Wire & Terminate NB Moscone to Union Square | 2 | 17-Jun-20 | 18-Jun-20 | -249 | | | | | STS_Install: Tunnel Electrical - CCTV Pull Wire & Terminate NB Moscone to Union Square |
| STS 34.42.390 | STS_Install: Transportation: ATCS Central Equipment - Lennox OCC | 15 | 01-Jun-20 | 19-Jun-20 | -247 | | | | | STS_Install: Transportation: ATCS Central Equipment - Lennox OCC |
| STS 34.42.400 | STS_Install: Transportation: ATCS Central Equipment - Transportation Mgmt Center (TMC) | 15 | 01-Jun-20 | 19-Jun-20 | -247 | | | | | STS_Install: Transportation: ATCS Central Equipment - Transportation Mgmt Center (TMC) |
| STS.26.05.3890 | STS_Install: Tunnel Electrical - Pull/Terminate Power & Lighting - SB Chinatown to North Limits | 3 | 17-Jun-20 | 19-Jun-20 | 191 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate Power & Lighting - SB Chinatown to North Limits |
| STS.34.23.1850 | STS_Install: Tunnel Electrical - OCS Wires, Spacers, Insulators - NB Moscone to Union Square | 14 | 02-Jun-20 | 19-Jun-20 | -334 | | | | | STS_Install: Tunnel Electrical - OCS Wires, Spacers, Insulators - NB Moscone to Union Square |
| STS.34.23.1920 | STS_Install: Tunnel Electrical - OCS Wires, Spacers, Insulators - SB Union Square to Chinatown | 12 | 04-Jun-20 | 19-Jun-20 | -252 | | | | | STS_Install: Tunnel Electrical - OCS Wires, Spacers, Insulators - SB Union Square to Chinatown |
| STS.34.42.0410 | STS_Install: Train Control - Train Control Signals - NB Portal to Moscone | 6 | 12-Jun-20 | 19-Jun-20 | -264 | | | | | STS_Install: Train Control - Train Control Signals - NB Portal to Moscone |
| STS 34 42 15 c | STS_Fab\Deliver: Transportation: Surface Signaling System - Wayside Equip (34 42 15) | 180 | 26-Feb-15 A | 20-Jun-20 | -353 | | | | | STS_Fab\Deliver: Transportation: Surface Signaling System - Wayside Equip (34 42 15) |
| STS 22 14 29 c | STS_Fab\Deliver: Sump Pumps (22 14 29) | 30 | 25-Aug-16 A | 20-Jun-20 | -359 | | | | | STS_Fab\Deliver: Sump Pumps (22 14 29) |

| Activity ID | Activity Name | Original Duration | Start | Finish | Total Float | 2020 | | | | 2021 |
|------------------|--|-------------------|-------------|-----------|-------------|------|----|----|----|--|
| | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 |
| STS.34.23.2620 | STS_Install: OCS System - Install OCS Trolley Wire & Special Work In 4th St/Townsend Street - Inte | 17 | 29-May-20 | 22-Jun-20 | -274 | | | | | STS_Install: OCS System - Install OCS Trolley Wire & Special Work In 4th St/Townsend Street - I |
| STS.26.05.3830 | STS_Install: Tunnel Electrical - Pull & Terminate Emerg Tel/SFFD Tel/Blue Lights - SB Union Square | 3 | 18-Jun-20 | 22-Jun-20 | -248 | | | | | STS_Install: Tunnel Electrical - Pull & Terminate Emerg Tel/SFFD Tel/Blue Lights - SB Union Squa |
| STS.26.05.2140 | STS_Install: Traction Power - Make Fiber Node Connections From King SubStation @PCC (Fiber by | 5 | 17-Jun-20 | 23-Jun-20 | -259 | | | | | STS_Install: Traction Power - Make Fiber Node Connections From King SubStation @PCC (Fibe |
| STS.26.05.2090 | STS_Install: Traction Power - Video Displays & Cabling @ PCC | 10 | 10-Jun-20 | 23-Jun-20 | -259 | | | | | STS_Install: Traction Power - Video Displays & Cabling @ PCC |
| STS.26.05.2100 | STS_Install: Traction Power - PCI & TP SCADA Servers @ PCC | 10 | 10-Jun-20 | 23-Jun-20 | -259 | | | | | STS_Install: Traction Power - PCI & TP SCADA Servers @ PCC |
| STS.26.05.2130 | STS_Install: Traction Power - Make Fiber Node Connections From YBM Folsom SubStation @PCC | 5 | 17-Jun-20 | 23-Jun-20 | -259 | | | | | STS_Install: Traction Power - Make Fiber Node Connections From YBM Folsom SubStation @P |
| STS.26.05.1310 | STS_Install: Tunnel Electrical - Telephone Conduit - & JB's SB Chinatown to North Limits | 7 | 15-Jun-20 | 23-Jun-20 | -250 | | | | | STS_Install: Tunnel Electrical - Telephone Conduit - & JB's SB Chinatown to North Limits |
| STS.34.41.2000 | STS_Install; Traffic Signals 4th St | 15 | 24-Apr-17 A | 24-Jun-20 | -263 | | | | | STS_Install; Traffic Signals 4th St |
| STS 08 12 00 c | STS_Fab/Deliver: Blast Resistant Metal Doors\Frames (08 12 00) | 60 | 26-Nov-19 A | 24-Jun-20 | -361 | | | | | STS_Fab/Deliver: Blast Resistant Metal Doors\Frames (08 12 00) |
| STS.34.23.2590 | STS_Install: OCS System - Install OCS Trolley Wire In 4th St - Bluxome To Townsend | 2 | 23-Jun-20 | 24-Jun-20 | -257 | | | | | STS_Install: OCS System - Install OCS Trolley Wire In 4th St - Bluxome To Townsend |
| STS.28.20.1740 | STS_Install: Tunnel Electrical - CCTV Cameras - NB Union Square to Chinatown | 6 | 17-Jun-20 | 24-Jun-20 | -253 | | | | | STS_Install: Tunnel Electrical - CCTV Cameras - NB Union Square to Chinatown |
| STS 32 17 26 c | STS_Fab/Deliver: Exterior: Tactile Warning Surfacing (32 17 26) | 30 | 27-May-20 | 25-Jun-20 | -323 | | | | | STS_Fab/Deliver: Exterior: Tactile Warning Surfacing (32 17 26) |
| STS.26.05.1380 | STS_Install: Tunnel Electrical - Emerg Tel/SFFD Tel/Blue Lights - SB Chinatown to North Limits | 2 | 24-Jun-20 | 25-Jun-20 | -250 | | | | | STS_Install: Tunnel Electrical - Emerg Tel/SFFD Tel/Blue Lights - SB Chinatown to North Limits |
| STS.27.32.1750 | STS_Install: Tunnel Electrical - Radiax Cable NB Portal To Moscone | 5 | 22-Jun-20 | 26-Jun-20 | -271 | | | | | STS_Install: Tunnel Electrical - Radiax Cable NB Portal To Moscone |
| STS.34.23.1890 | STS_Install: Tunnel Electrical - OCS Wires, Spacers, Insulators - SB Chinatown to North Limits | 5 | 22-Jun-20 | 26-Jun-20 | -252 | | | | | STS_Install: Tunnel Electrical - OCS Wires, Spacers, Insulators - SB Chinatown to North Limits |
| STS.08.44.0110 | STS_Install: Platform Wind Screens - 4th/Brannan Station | 10 | 15-Jun-20 | 26-Jun-20 | -232 | | | | | STS_Install: Platform Wind Screens - 4th/Brannan Station |
| STS.28.20.1710 | STS_Install: Tunnel Electrical - CCTV Cameras NB Chinatown to North Limits | 2 | 25-Jun-20 | 26-Jun-20 | -253 | | | | | STS_Install: Tunnel Electrical - CCTV Cameras NB Chinatown to North Limits |
| STS.28.20.1780 | STS_Install: Tunnel Electrical - CCTV Pull Wire & Terminate NB Union Square to Chinatown | 2 | 25-Jun-20 | 26-Jun-20 | -253 | | | | | STS_Install: Tunnel Electrical - CCTV Pull Wire & Terminate NB Union Square to Chinatown |
| STS.34.42.2530 | STS_Install: Train Control - ATSC Wire Pulls & Terminations - Union Square Station Control Room | 15 | 08-Jun-20 | 26-Jun-20 | -252 | | | | | STS_Install: Train Control - ATSC Wire Pulls & Terminations - Union Square Station Control Ro |
| STS.08.12.110 | STS_Install: Blast Resistant Metal Doors\Frames NB Cross Passage #3 | 3 | 25-Jun-20 | 27-Jun-20 | -361 | | | | | STS_Install: Blast Resistant Metal Doors\Frames NB Cross Passage #3 |
| STS.08.12.120 | STS_Install: Blast Resistant Metal Doors\Frames NB Cross Passage #4 | 3 | 25-Jun-20 | 27-Jun-20 | -361 | | | | | STS_Install: Blast Resistant Metal Doors\Frames NB Cross Passage #4 |
| STS.08.12.130 | STS_Install: Blast Resistant Metal Doors\Frames NB Cross Passage #5 | 3 | 25-Jun-20 | 27-Jun-20 | -361 | | | | | STS_Install: Blast Resistant Metal Doors\Frames NB Cross Passage #5 |
| STS.08.12.140 | STS_Install: Blast Resistant Metal Doors\Frames SB Cross Passage #1 | 3 | 25-Jun-20 | 27-Jun-20 | -361 | | | | | STS_Install: Blast Resistant Metal Doors\Frames SB Cross Passage #1 |
| STS.08.12.150 | STS_Install: Blast Resistant Metal Doors\Frames SB Cross Passage #2 | 3 | 25-Jun-20 | 27-Jun-20 | -304 | | | | | STS_Install: Blast Resistant Metal Doors\Frames SB Cross Passage #2 |
| STS.08.12.160 | STS_Install: Blast Resistant Metal Doors\Frames SB Cross Passage #3 | 3 | 25-Jun-20 | 27-Jun-20 | -361 | | | | | STS_Install: Blast Resistant Metal Doors\Frames SB Cross Passage #3 |
| STS.08.12.170 | STS_Install: Blast Resistant Metal Doors\Frames SB Cross Passage #4 | 3 | 25-Jun-20 | 27-Jun-20 | -361 | | | | | STS_Install: Blast Resistant Metal Doors\Frames SB Cross Passage #4 |
| STS.08.12.180 | STS_Install: Blast Resistant Metal Doors\Frames SB Cross Passage #5 | 3 | 25-Jun-20 | 27-Jun-20 | -361 | | | | | STS_Install: Blast Resistant Metal Doors\Frames SB Cross Passage #5 |
| STS.08.12.0100 | STS_Install: Blast Resistant Metal Doors\Frames NB Cross Passage #1 | 5 | 25-Jun-20 | 29-Jun-20 | -341 | | | | | STS_Install: Blast Resistant Metal Doors\Frames NB Cross Passage #1 |
| STS.08.12.0110 | STS_Install: Blast Resistant Metal Doors\Frames NB Cross Passage #2 | 5 | 25-Jun-20 | 29-Jun-20 | -306 | | | | | STS_Install: Blast Resistant Metal Doors\Frames NB Cross Passage #2 |
| STS.34.42.0790 | STS_Install: Train Control - Train Control Signals - NB Moscone to Union Square | 6 | 22-Jun-20 | 29-Jun-20 | -264 | | | | | STS_Install: Train Control - Train Control Signals - NB Moscone to Union Square |
| STS.12.93.3530 | STS_Install: Platform Backless Seating - 4th/Brannan Station | 5 | 19-Mar-20 A | 29-Jun-20 | -228 | | | | | STS_Install: Platform Backless Seating - 4th/Brannan Station |
| STS.34.41.2130 | STS_Install; Traffic Signal Displays 5th St/Brannan | 3 | 25-Jun-20 | 29-Jun-20 | -263 | | | | | STS_Install; Traffic Signal Displays 5th St/Brannan |
| STS.28.20.1750 | STS_Install: Tunnel Electrical - CCTV Pull Wire & Terminate NB Chinatown to North Limits | 1 | 29-Jun-20 | 29-Jun-20 | -253 | | | | | STS_Install: Tunnel Electrical - CCTV Pull Wire & Terminate NB Chinatown to North Limits |
| STS.26.05.3840 | STS_Install: Tunnel Electrical - Pull & Terminate Emerg Tel/SFFD Tel/Blue Lights - SB Chinatown to | 2 | 26-Jun-20 | 29-Jun-20 | -250 | | | | | STS_Install: Tunnel Electrical - Pull & Terminate Emerg Tel/SFFD Tel/Blue Lights - SB Chinato |
| STS.34.01.24.150 | STS_: PA/PDS: Operation control Center (34 01 24) | 30 | 30-Jul-18 A | 30-Jun-20 | -364 | | | | | STS_: PA/PDS: Operation control Center (34 01 24) |
| STS.34.01.24.110 | STS_: Testing Cutover: Operation control Center (34 01 24) | 30 | 01-Jun-20 | 30-Jun-20 | -364 | | | | | STS_: Testing Cutover: Operation control Center (34 01 24) |
| STS.34.01.24.120 | STS_: System Integration: Operation control Center (34 01 24) | 30 | 01-Jun-20 | 30-Jun-20 | -364 | | | | | STS_: System Integration: Operation control Center (34 01 24) |
| STS.34.01.24.140 | STS_: ACT: Operation control Center (34 01 24) | 30 | 01-Jun-20 | 30-Jun-20 | -364 | | | | | STS_: ACT: Operation control Center (34 01 24) |
| STS.34.01.24.160 | STS_: FSS: Operation control Center (34 01 24) | 30 | 06-May-19 A | 30-Jun-20 | -364 | | | | | STS_: FSS: Operation control Center (34 01 24) |
| STS.34.01.24.170 | STS_: CCTV & Access Control: Operation control Center (34 01 24) | 30 | 01-Jun-20 | 30-Jun-20 | -364 | | | | | STS_: CCTV & Access Control: Operation control Center (34 01 24) |
| STS.34.01.24.180 | STS_: Network Communication: Operation control Center (34 01 24) | 30 | 01-Jun-20 | 30-Jun-20 | -364 | | | | | STS_: Network Communication: Operation control Center (34 01 24) |
| STS.34.01.24.190 | STS_: Traction Power SCADA: Operation control Center (34 01 24) | 30 | 01-Jun-20 | 30-Jun-20 | -364 | | | | | STS_: Traction Power SCADA: Operation control Center (34 01 24) |
| STS.34.01.24.200 | STS_: AV Management: Operation control Center (34 01 24) | 30 | 01-Jun-20 | 30-Jun-20 | -364 | | | | | STS_: AV Management: Operation control Center (34 01 24) |
| STS.34.01.24.210 | STS_: Integrated Human Machine Interface (IHMI) System: Operation control Center (34 01 24) | 30 | 01-Jun-20 | 30-Jun-20 | -364 | | | | | STS_: Integrated Human Machine Interface (IHMI) System: Operation control Center (34 01 |
| STS.34.01.24.220 | STS_: Elevator/ Escalator Remote Monitoring System: Operation control Center (34 01 24) | 30 | 01-Jun-20 | 30-Jun-20 | -364 | | | | | STS_: Elevator/ Escalator Remote Monitoring System: Operation control Center (34 01 24) |
| STS.34.23.2640 | STS_Install: OCS System - Install OCS Trolley Wire In 5th Street To Brannan | 6 | 23-Jun-20 | 30-Jun-20 | -274 | | | | | STS_Install: OCS System - Install OCS Trolley Wire In 5th Street To Brannan |
| STS.26.05.2120 | STS_Install: Traction Power - Make Fiber Node Connections From UMS Gap Breaker Station @PCC | 5 | 24-Jun-20 | 30-Jun-20 | -259 | | | | | STS_Install: Traction Power - Make Fiber Node Connections From UMS Gap Breaker Station |
| STS.28.20.1320 | STS_Install: Tunnel Electrical - CCTV Conduit - & JB's SB Chinatown to North Limits | 16 | 09-Jun-20 | 30-Jun-20 | -255 | | | | | STS_Install: Tunnel Electrical - CCTV Conduit - & JB's SB Chinatown to North Limits |
| STS.34.41.2110 | STS_Install; Traffic Signal Displays 4th St/Brannan | 5 | 19-Jun-17 A | 01-Jul-20 | -263 | | | | | STS_Install; Traffic Signal Displays 4th St/Brannan |
| STS.28.20.1850 | STS_Install: Tunnel Electrical - CCTV Pull Wire & Terminate SB Chinatown to North Limits | 1 | 01-Jul-20 | 01-Jul-20 | -255 | | | | | STS_Install: Tunnel Electrical - CCTV Pull Wire & Terminate SB Chinatown to North Limits |

| Activity ID | Activity Name | Original Duration | Start | Finish | Total Float | 2020 | | | | 2021 |
|------------------|---|-------------------|-------------|-----------|-------------|------|----|----|----|---|
| | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 |
| STS.34.22.2950 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB SB16 To SB10 - CTS T | 15 | 12-Jun-20 | 02-Jul-20 | -288 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB SB16 To SB10 |
| STS.34.22.3140 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB SB16 To SB10 - CTS To UV | 3 | 30-Jun-20 | 02-Jul-20 | -263 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB SB16 To SB10 - CT |
| STS.34.42.2260 | STS_Install: Train Control - Train Control Conduit - & JB's NB Moscone to Union Square | 13 | 12-Mar-18 A | 06-Jul-20 | -325 | | | | | STS_Install: Train Control - Train Control Conduit - & JB's NB Moscone to Union Square |
| STS.34.42.2300 | STS_Install: Train Control - Train Control Conduit - & JB's SB Moscone to Union Square | 13 | 12-Mar-18 A | 06-Jul-20 | -299 | | | | | STS_Install: Train Control - Train Control Conduit - & JB's SB Moscone to Union Square |
| STS.34.41.2010 | STS_Install; Traffic Signal Displays 4th S/Bryant | 6 | 07-Jan-19 A | 06-Jul-20 | -263 | | | | | STS_Install; Traffic Signal Displays 4th S/Bryant |
| STS 33 71 73 a12 | STS_Manufacture: Utilities: Electrical Service Panel | 30 | 27-May-20 | 07-Jul-20 | -259 | | | | | STS_Manufacture: Utilities: Electrical Service Panel |
| STS.27.32.1760 | STS_Install: Tunnel Electrical - Radiax Cable NB Moscone to Union Square | 7 | 29-Jun-20 | 07-Jul-20 | -271 | | | | | STS_Install: Tunnel Electrical - Radiax Cable NB Moscone to Union Square |
| STS.34.23.2580 | STS_Install: OCS System - Install OCS Trolley Wire In 4th St - Brannan To Bluxome | 9 | 25-Jun-20 | 07-Jul-20 | -227 | | | | | STS_Install: OCS System - Install OCS Trolley Wire In 4th St - Brannan To Bluxome |
| STS.34.22.2940 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PS-8 To PFCB SB16 - CTS Sc | 3 | 03-Jul-20 | 07-Jul-20 | -263 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PS-8 To PFCB SB16 |
| STS.34.23.1870 | STS_Install: Tunnel Electrical - OCS Wires. Spacers, Insulators - NB Union Square to Chinatown | 12 | 22-Jun-20 | 07-Jul-20 | -334 | | | | | STS_Install: Tunnel Electrical - OCS Wires. Spacers, Insulators - NB Union Square to Chin |
| STS.26.05.2110 | STS_Install: Traction Power - Make Fiber Node Connections From CTS Washington Substation @ P | 5 | 01-Jul-20 | 07-Jul-20 | -259 | | | | | STS_Install: Traction Power - Make Fiber Node Connections From CTS Washington Subst |
| STS.34.42.1170 | STS_Install: Train Control - Train Control Signals - NB Union Square to Chinatown | 6 | 30-Jun-20 | 07-Jul-20 | -264 | | | | | STS_Install: Train Control - Train Control Signals - NB Union Square to Chinatown |
| STS.20.71.210 | STS_Prep\Submit: Systems Reliability Analysis - Radio Sub-System - Moscone | 20 | 11-Jun-20 | 08-Jul-20 | 158 | | | | | STS_Prep\Submit: Systems Reliability Analysis - Radio Sub-System - Moscone |
| STS.34.42.0580 | STS_Install: Train Control - Train Control Cable Loop System SB Portal To Moscone | 4 | 13-May-19 A | 08-Jul-20 | -288 | | | | | STS_Install: Train Control - Train Control Cable Loop System SB Portal To Moscone |
| STS.34.22.3130 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PS-8 To PFCB SB16 - CTS South | 1 | 08-Jul-20 | 08-Jul-20 | -263 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PS-8 To PFCB SB16 - C |
| STS.34.42.2540 | STS_Install: Train Control - ATSC Wire Pulls & Terminations - Moscone Station Control Room | 15 | 18-Jun-20 | 08-Jul-20 | -260 | | | | | STS_Install: Train Control - ATSC Wire Pulls & Terminations - Moscone Station Control Ro |
| STS.34.23.2570 | STS_Install: OCS System - Install OCS Trolley Wire In 4th St - Freelon To Brannan | 2 | 08-Jul-20 | 09-Jul-20 | -227 | | | | | STS_Install: OCS System - Install OCS Trolley Wire In 4th St - Freelon To Brannan |
| STS.34.22.2930 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB SB17 To PS-5 - Chinat | 2 | 09-Jul-20 | 10-Jul-20 | -263 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB SB17 To PS-5 |
| STS.34.42.1540 | STS_Install: Train Control - Train Control Signals - NB Chinatown to North Limits | 3 | 08-Jul-20 | 10-Jul-20 | -264 | | | | | STS_Install: Train Control - Train Control Signals - NB Chinatown to North Limits |
| STS.34.41.2030 | STS_Pull & Terminate Traffic Signal Wiring 4th St | 16 | 24-Apr-17 A | 13-Jul-20 | -263 | | | | | STS_Pull & Terminate Traffic Signal Wiring 4th St |
| STS 09 90 00 c12 | STS_Paint Crossover Passage Doors | 10 | 30-Jun-20 | 13-Jul-20 | -238 | | | | | STS_Paint Crossover Passage Doors |
| STS.34.22.3120 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB SB17 To PS-5 - Chinatown | 1 | 13-Jul-20 | 13-Jul-20 | -263 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB SB17 To PS-5 - |
| STS.34.23.2560 | STS_Install: OCS System - Install OCS Trolley Wire In 4th St - Welsh To Freelon | 2 | 10-Jul-20 | 13-Jul-20 | -227 | | | | | STS_Install: OCS System - Install OCS Trolley Wire In 4th St - Welsh To Freelon |
| STS.34.22.2900 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB03 To NB01 - MOS Tr | 8 | 02-Jul-20 | 13-Jul-20 | -334 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB03 To NB |
| STS 05 52 13 c | STS_Fab\Deliver: Pipe\Tube Railings (05 52 13) | 180 | 04-Sep-14 A | 14-Jul-20 | -356 | | | | | STS_Fab\Deliver: Pipe\Tube Railings (05 52 13) |
| STS.34.23.1840 | STS_Install: Tunnel Electrical - OCS Wires. Spacers, Insulators - NB Chinatown to North Limits | 5 | 08-Jul-20 | 14-Jul-20 | -264 | | | | | STS_Install: Tunnel Electrical - OCS Wires. Spacers, Insulators - NB Chinatown to North |
| STS 10 41 00 d1 | STS_Prep\Submit: Display Case Mockup | 30 | 16-Jun-20 | 15-Jul-20 | -371 | | | | | STS_Prep\Submit: Display Case Mockup |
| STS.34.42.100 | STS_Transportation: Surface Signaling System - Testing & Startup | 30 | 16-Jun-20 | 15-Jul-20 | -379 | | | | | STS_Transportation: Surface Signaling System - Testing & Startup |
| STS 06 10 53 c | STS_Fab\Deliver: Wood Trough (06 10 53) | 30 | 16-Jun-20 | 15-Jul-20 | -322 | | | | | STS_Fab\Deliver: Wood Trough (06 10 53) |
| STS 10 14 00 c | STS_Fab\Deliver: Signage (10 14 00) | 30 | 12-Apr-19 A | 15-Jul-20 | -371 | | | | | STS_Fab\Deliver: Signage (10 14 00) |
| STS.34.22.3090 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB03 To NB01 - MOS To Poi | 2 | 14-Jul-20 | 15-Jul-20 | -334 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB03 To NB01 - |
| STS.34.23.2630 | STS_Install: OCS System - Install OCS Trolley Wire In Townsend Street To 5th Street | 11 | 09-Mar-20 A | 15-Jul-20 | -274 | | | | | STS_Install: OCS System - Install OCS Trolley Wire In Townsend Street To 5th Street |
| STS.34.23.2550 | STS_Install: OCS System - Install OCS Trolley Wire In 4th St - Bryant to Welsh | 4 | 14-Jul-20 | 17-Jul-20 | -227 | | | | | STS_Install: OCS System - Install OCS Trolley Wire In 4th St - Bryant to Welsh |
| STS.34.23.2650 | STS_Install: OCS System - Install OCS Trolley Wire In Brannan To 4th Street | 2 | 16-Jul-20 | 17-Jul-20 | -274 | | | | | STS_Install: OCS System - Install OCS Trolley Wire In Brannan To 4th Street |
| STS.34.22.2880 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PS-04 To PFCB NB11 - UMS | 2 | 16-Jul-20 | 17-Jul-20 | -334 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PS-04 To PFCB N |
| STS.10.14.3510 | STS_Install: Roof Canopy Signage - 4th/Brannan Station | 5 | 16-Jul-20 | 22-Jul-20 | -260 | | | | | STS_Install: Roof Canopy Signage - 4th/Brannan Station |
| STS.34.22.3280 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - NB Portal Pull Box To MH1890 | 5 | 16-Jul-20 | 22-Jul-20 | -329 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - NB Portal Pull B |
| STS.34.23.3700 | STS_Install: OCS System - Remove/Install Cross Spans in Brannan | 4 | 30-Dec-19 A | 23-Jul-20 | -274 | | | | | STS_Install: OCS System - Remove/Install Cross Spans in Brannan |
| STS.34.42.2340 | STS_Install: Train Control - Train Control Pull ATSC Wire & Cable SB Moscone to Union Square | 13 | 07-Jul-20 | 23-Jul-20 | -286 | | | | | STS_Install: Train Control - Train Control Pull ATSC Wire & Cable SB Moscone to Un |
| STS.34.42.2520 | STS_Install: Train Control - ATSC Wire Pulls & Terminations - Chinatown Station Control Room | 15 | 03-Jul-20 | 23-Jul-20 | -271 | | | | | STS_Install: Train Control - ATSC Wire Pulls & Terminations - Chinatown Station Co |
| STS 34 01 24 a30 | STS_Prep\Submit: Operation control Center- Systems Diagrams (34 01 24) | 90 | 26-May-19 A | 24-Jul-20 | 213 | | | | | STS_Prep\Submit: Operation control Center- Systems Diagrams (34 01 24) |
| STS.27.32.1180 | STS_Install: Tunnel Electrical - Radiax Cable - & JB's NB Union Square to Chinatown | 25 | 22-Jun-20 | 24-Jul-20 | -302 | | | | | STS_Install: Tunnel Electrical - Radiax Cable - & JB's NB Union Square to Chinatown |
| STS.34.42.0960 | STS_Install: Train Control - Train Control Cable Loop System SB Moscone to Union Square | 12 | 09-Jul-20 | 24-Jul-20 | -288 | | | | | STS_Install: Train Control - Train Control Cable Loop System SB Moscone to Union |
| \ | CTS_Fab\Deliver: Transportation: Traction Power SCADA System (34 23 10) | 180 | 14-May-14 A | 28-Jul-20 | -386 | | | | | CTS_Fab\Deliver: Transportation: Traction Power SCADA System (34 23 10) |
| STS.34.23.3710 | STS_Install: OCS System - Remove/Install Cross Spans in Townsend | 3 | 30-Dec-19 A | 28-Jul-20 | -274 | | | | | STS_Install: OCS System - Remove/Install Cross Spans in Townsend |
| STS.20.71.515 | STS_Prep\Submit: Sub-Systems Maintainability Demonstration - PCC SCADA Equipment | 40 | 20-Jun-20 | 29-Jul-20 | -386 | | | | | STS_Prep\Submit: Sub-Systems Maintainability Demonstration - PCC SCADA |
| STS.20.71.525 | STS_Prep\Submit: Sub-Systems Maintainability Demonstration - Surface Signalling Systems | 40 | 20-Jun-20 | 29-Jul-20 | -386 | | | | | STS_Prep\Submit: Sub-Systems Maintainability Demonstration - Surface Sign |
| STS.20.71.535 | STS_Prep\Submit: Sub-Systems Maintainability Demonstration - Facility SCADA Systems (FSS) | 40 | 20-Jun-20 | 29-Jul-20 | -386 | | | | | STS_Prep\Submit: Sub-Systems Maintainability Demonstration - Facility SCAD |
| STS.20.71.575 | STS_Prep\Submit: Sub-Systems Maintainability Demonstration - Radio System | 40 | 20-Jun-20 | 29-Jul-20 | -386 | | | | | STS_Prep\Submit: Sub-Systems Maintainability Demonstration - Radio System |
| STS.34.22.2890 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB11To NB04 - UMS To | 8 | 20-Jul-20 | 29-Jul-20 | -334 | | | | | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB11 |

| Activity ID | Activity Name | Original Duration | Start | Finish | Total Float | 2020 | | | | 2021 |
|------------------------------------|---|-------------------|-------------|-----------|-------------|------|----|----|----|------|
| | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 |
| STS.34.22.2910 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PS-05 To PFCB NB10 - UMS | 1 | 30-Jul-20 | 30-Jul-20 | -334 | | | | | |
| STS.27.32.1790 | STS_Install: Tunnel Electrical - Radiax Cable SB Portal To Moscone | 5 | 27-Jul-20 | 31-Jul-20 | -256 | | | | | |
| STS.27.32.1770 | STS_Install: Tunnel Electrical - Radiax Cable NB Union Square to Chinatown | 7 | 27-Jul-20 | 04-Aug-20 | -284 | | | | | |
| STS.10.14.3520 | STS_Install: Platform Signage - 4th/Brannan Station | 10 | 23-Jul-20 | 05-Aug-20 | -260 | | | | | |
| STS 01 79 00 c2 | STS_Submit:O&M Manuals 60 Days Prior to Training | 60 | 09-Jun-20 | 07-Aug-20 | -380 | | | | | |
| STS.34.22.2920 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB10 To NB06 - UMS Tc | 7 | 31-Jul-20 | 10-Aug-20 | -334 | | | | | |
| STS.34.42.2280 | STS_Install: Train Control - Train Control Conduit - & JB's NB Union Square to Chinatown | 14 | 20-Apr-16 A | 11-Aug-20 | -325 | | | | | |
| STS.27.32.1800 | STS_Install: Tunnel Electrical - Radiax Cable SB Moscone to Union Square | 7 | 03-Aug-20 | 11-Aug-20 | -256 | | | | | |
| STS.34.22.3070 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PS-04 To PFCB NB11 - UMS Sout | 1 | 11-Aug-20 | 11-Aug-20 | -334 | | | | | |
| STS.10.41.100 | STS_Install: Display Cases Between Windscreens | 5 | 06-Aug-20 | 12-Aug-20 | -260 | | | | | |
| STS.01.64.100 | STS_Install:Owner Next Bus Signs @ 4th/Brannon Station | 5 | 06-Aug-20 | 12-Aug-20 | -260 | | | | | |
| STS.34.42.1700 | STS_Install: Train Control - Train Control Cable Loop System SB Union Square to Chinatown | 14 | 27-Jul-20 | 13-Aug-20 | -288 | | | | | |
| STS.34.22.3080 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB05 To NB04 - UMS To MC | 3 | 12-Aug-20 | 14-Aug-20 | -334 | | | | | |
| STS.34.42.1330 | STS_Install: Train Control - Train Control Cable Loop System SB Chinatown to North Limits | 2 | 14-Aug-20 | 17-Aug-20 | -288 | | | | | |
| STS.34.22.3100 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PS-05 To PFCB NB10 - UMS Sour | 1 | 17-Aug-20 | 17-Aug-20 | -334 | | | | | |
| STS.34.22.3110 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB10 To NB06 - UMS To MC | 1 | 18-Aug-20 | 18-Aug-20 | -334 | | | | | |
| STS.34.42.2250 | STS_Install: Train Control - Train Control Conduit - & JB's NB Chinatown to North Limits | 5 | 12-Aug-20 | 18-Aug-20 | -291 | | | | | |
| STS.27.32.1780 | STS_Install: Tunnel Electrical - Radiax Cable SB Union Square to Chinatown | 7 | 12-Aug-20 | 20-Aug-20 | -256 | | | | | |
| STS.27.32.1810 | STS_Install: Tunnel Electrical - Radiax Cable SB Chinatown to North Limits | 5 | 21-Aug-20 | 27-Aug-20 | -256 | | | | | |
| STS.34.42.2390 | STS_Install: Train Control - Train Control Pull ATSC Wire & Cable NB Union Square to Chinatown | 14 | 12-Aug-20 | 31-Aug-20 | -300 | | | | | |
| STS.34.42.2400 | STS_Install: Train Control - Train Control Pull ATSC Wire & Cable NB Chinatown to North Limits | 2 | 01-Sep-20 | 02-Sep-20 | -300 | | | | | |
| STS.27.32.1740 | STS_Install: Tunnel Electrical - Radiax Cable NB Chinatown to North Limits | 5 | 31-Aug-20 | 04-Sep-20 | -302 | | | | | |
| STS.34.22.2860 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB18 To NB12 - CTS Tr | 15 | 19-Aug-20 | 08-Sep-20 | -334 | | | | | |
| STS.26.05.0785 | STS_Install: Tunnel Electrical - Traction Power Connection Boxes/OCS Risers NB12 To NB18 - NB Ur | 7 | 06-May-19 A | 09-Sep-20 | -333 | | | | | |
| STS.34.22.2870 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB12 To PS-01 - UMS | 2 | 09-Sep-20 | 10-Sep-20 | -334 | | | | | |
| STS.34.22.2850 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PS-10 To PFCB NB18 - CTS S | 2 | 11-Sep-20 | 14-Sep-20 | -334 | | | | | |
| STS.34.22.3040 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PS-10 To PFCB NB18 - CTS Sout | 1 | 15-Sep-20 | 15-Sep-20 | -334 | | | | | |
| STS.34.42.2320 | STS_Install: Train Control - Train Control Conduit - & JB's SB Union Square to Chinatown | 14 | 21-Apr-16 A | 16-Sep-20 | -325 | | | | | |
| STS.34.22.3050 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB18 To NB12 - CTS To Un | 3 | 16-Sep-20 | 18-Sep-20 | -334 | | | | | |
| STS.34.22.3060 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB12 To PS-01 - UMS Nort | 1 | 21-Sep-20 | 21-Sep-20 | -334 | | | | | |
| STS.34.22.2840 | STS_Install: Tunnel Electrical - Pull/Terminate Traction Power Cable - PFCB NB19 To PS-06 - China | 2 | 21-Sep-20 | 22-Sep-20 | -334 | | | | | |
| STS.34.22.3030 | STS_Install: Tunnel Electrical - Pull/Terminate OCS Riser Cable - PFCB NB19 To PS-06 - Chinatowr | 1 | 23-Sep-20 | 23-Sep-20 | -334 | | | | | |
| STS.34.42.2290 | STS_Install: Train Control - Train Control Conduit - & JB's SB Chinatown to North Limits | 5 | 17-Sep-20 | 23-Sep-20 | -317 | | | | | |
| STS.34.42.0390 | STS_Install: Train Control - Train Control Cable Loop System NB Portal To Moscone | 4 | 13-May-19 A | 28-Sep-20 | -334 | | | | | |
| STS.34.42.2360 | STS_Install: Train Control - Train Control Pull ATSC Wire & Cable SB Union Square to Chinatown | 13 | 17-Sep-20 | 05-Oct-20 | -325 | | | | | |
| STS.34.42.2350 | STS_Install: Train Control - Train Control Pull ATSC Wire & Cable SB Chinatown to North Limits | 2 | 06-Oct-20 | 07-Oct-20 | -325 | | | | | |
| STS.34.42.0770 | STS_Install: Train Control - Train Control Cable Loop System NB Moscone to Union Square | 13 | 29-Sep-20 | 15-Oct-20 | -334 | | | | | |
| STS.34.42.1150 | STS_Install: Train Control - Train Control Cable Loop System NB Union Square to Chinatown | 14 | 29-Sep-20 | 16-Oct-20 | -334 | | | | | |
| STS.34.42.1520 | STS_Install: Train Control - Train Control Cable Loop System NB Chinatown to North Limits | 2 | 19-Oct-20 | 20-Oct-20 | -334 | | | | | |
| Electrical - Transportation | | 13 | 27-Apr-20 | 13-May-20 | -179 | | | | | |
| Trackwork | | 353 | 14-Dec-17 A | 01-Jun-20 | 201 | | | | | |
| Track System Work | | 120 | 06-Jun-16 A | 05-May-20 | -233 | | | | | |
| Startup & Testing | | 40 | 14-Jan-20 A | 15-Dec-20 | -334 | | | | | |
| No 13-Disp | | 1743 | 13-Jan-14 A | 25-Feb-21 | 64 | | | | | |
| Unallocated Contingency | | 350 | 27-Apr-20 | 15-Sep-21 | -326 | | | | | |

Appendix C

PROJECT SCOPE AND FUNDING OVERVIEW

Project Overview

The Central Subway Project will construct a modern, efficient light-rail line that will improve public transit in San Francisco. This new 1.7-mile extension of Muni's T Third Line will provide direct connections to major retail, sporting and cultural venues while efficiently transporting people to jobs, educational opportunities and other amenities throughout the city.

The Central Subway Project is Phase 2 of the San Francisco Municipal Transportation Agency's (SFMTA) Third Street Light Rail Transit Project. Phase 1 of the project constructed a 5.1-mile light-rail line along the densely populated 3rd Street corridor. It began revenue service in April 2007, restoring light-rail service to a high transit-ridership area of San Francisco for the first time in 50 years.

The Central Subway Project will extend the T Third Line from the 4th Street Caltrain Station to Chinatown, providing a direct, rapid transit link from the Bayshore and Mission Bay areas to SoMa, Union Square and downtown.

Four new stations will be built along the 1.7-mile project alignment—an above-ground station at 4th and Brannan streets and three underground stations at Moscone Center, Union Square and Chinatown.

The Central Subway will run through the burgeoning technology and digital-media hub in SoMa, where dozens of companies have taken up residence along the 4th Street corridor. Increased



Project Overview - continued

transit options will attract new employers – the Central Subway makes travel more convenient throughout the corridor and improves connections to downtown, local and regional rail and the Muni bus system.

The Central Subway Project will contribute to San Francisco’s economic competitiveness and help secure the city’s status of a regional, national and global hub. It will provide a pollution-free transit option that will reduce the environmental impact of transportation in the city, save natural resources, reduce traffic congestion and improve public transit for thousands of San Franciscans.

Funding Overview

The Central Subway Project is funded by the federal government, the State of California, the Metropolitan Transportation Commission, the San Francisco County Transportation Authority (SFCTA) and the City and County of San Francisco.

The majority of funding for the Central Subway Project is expected to be provided by the Federal Transit Administration’s (FTA) New Starts program, with a total commitment over the life of the project of \$942.2 million. To date, \$41 million in Department of Transportation Congestion Mitigation and Air Quality Improvement Program funds have been committed and expended.

With the addition in the December 2013 MPR of work to relocate the retrieval site for two tunnel boring machines (TBMs), the SFMTA’s baseline budget for the Central Subway Project is \$1.588 billion. In total, about half of the Third Street Light Rail Transit Project’s funding is from federal sources, with the remaining half from state and local sources. This is in line with the expectations of the FTA for New Starts-financed programs.

The table below summarizes the local, state and federal fund sources for both phases of the T Third Line including with the addition of the retrieval shaft to the Phase 2 totals.

| | T Third (Phase 1) | Central Subway (Phase 2 + Retrieval Shaft Relocation) | Total (Phase 1 + Phase 2 + Retrieval Shaft Relocation) | Percentage of Total |
|--------------|----------------------|---|--|------------------------|
| Federal | \$123.380 | \$983.225 | \$1,106.605 | 49.5% |
| State | \$160.700 | \$471.100 | \$631.800 | 28.2% |
| Local | \$364.380 | \$133.675 | \$498.055 | 22.3% |
| Total | \$648.460 | \$1,588.000 | \$2,236.460 | 100.0% |

All amounts in millions of dollars

The six charts that follow summarize use of fund sources by phase and with the addition of the retrieval shaft relocation additional budget and funding:


- Phase 1 + Phase 2 of the T Third Line federal, state and local funding percentages previous to the addition of the retrieval shaft relocation budget and funding in December 2013.

Funding Overview - continued

- Phase 2 Central Subway Project only total funding source percentages previous to the addition of the retrieval shaft relocation budget and funding.
- Phase 2 Central Subway Project only detail of the six State and Local funding sources previous to the addition of the retrieval shaft relocation.
- The next three charts that follow are the above three data sets above with the retrieval shaft relocation budget and funding added to the overall presentation.


Third Street Light Rail Transit Project Funding

Phase 1 + Phase 2
(\$ in millions)




Central Subway Project Funding

Phase 2
(\$ in millions)




State and Local Funding

Phase 2
(\$ in millions)




Third Street Light Rail Transit Project Funding

Phase 1 + Phase 2 + Retrieval Shaft Relocation
(\$ in millions)




Central Subway Project Funding

Phase 2 + Retrieval Shaft Relocation
(\$ in millions)



State and Local Funding Phase 2 + Retrieval Shaft Relocation (\$ in millions)



Appendix D

COMPLETED CONTRACTS

Moscone Station and Portal Utility Relocation

Contract 1250

Contractor: Synergy Project Management, Inc.

Budget/Expenditures

| Category | Amount |
|---------------------------------|----------------------|
| Original Budget | \$11,227,316 |
| Expenditures Final | \$11,968,150 |
| Utility Reimbursements | (\$2,275,419) |
| Final Program Cost | \$9,692,731 |
| Budget Impact (Underrun) | (\$1,534,585) |

Contract Details


| | |
|--------------------------------|-------------------|
| Contract Awarded: | November 17, 2009 |
| Notice to Proceed: | January 4, 2010 |
| Substantial Completion: | June 23, 2011 |
| Contract Award Value: | \$ 9,273,939 |
| Modifications Final : | \$ 2,694,211 |
| Final Contract Value: | \$11,968,150 |

Status

- Work complete
- Project closeout administration and documentation
- Final Completion Date: June 23, 2011

Description

This project relocates utilities within the footprint of the proposed Yerba Buena/Moscone Station and the 4th Street Portal where the tunnel boring machines will descend underground. Also included is installation of building protections and monitoring of buildings adjacent to utility trenches.



Union Square/Market Street Station Utility Relocation


Contract 1251

Contractor: Synergy Project Management, Inc.

| Budget/Expenditures | |
|---------------------------------|--------------------|
| Category | Amount |
| Original Budget | \$22,199,847 |
| Expenditures Final | \$20,669,081 |
| Utility Reimbursements | (7,413,510) |
| Final Program Costs | \$13,176,169 |
| Budget Impact (Underrun) | (9,023,678) |

Description

This project relocates utilities for the Union Square/Market Street Station and temporarily reroutes existing trolley coach lines around the construction.



| Contract Details | |
|-------------------------|------------------|
| Contract Awarded: | December 7, 2010 |
| Notice to Proceed: | January 12, 2011 |
| Substantial Completion: | August 16, 2012 |
| Contract Award Value: | \$16,832,550 |
| Modifications Final: | \$3,836,531 |
| Final Contract Value: | \$20,669,081 |

Status

- Final completion on October 15, 2012
- Completed punch list work
- Project Final Acceptance on November 15, 2013
- Completed final construction contract administrative closeout in June 2017

Central Subway Pagoda Palace Demolition

Contract 1277 Contractor: MH Construction

Work Description

Demolish and clear the former Pagoda Theater for use the site to recover the tunnel boring machines when tunnels are completed in 2015. Locate and supply contractor facilities and installations. Obtain permits and approvals and coordinate work with City agencies and utility companies. Furnish and install signs and distribute notices to the local community prior to commencing with construction, cleanup and remove of debris from the site.

- Contract funded by SFMTA Operating funds
- Work was substantially completed September 24, 2013
- Completed administrative closeout in June 2016

| Budget/Expenditures | |
|----------------------|-----------|
| Category | Amount |
| Current Budget | \$648,976 |
| Expenditures to Date | \$648,976 |

| Contract Details | |
|-------------------------|----------------|
| Contract Awarded: | June 12, 2013 |
| Notice to Proceed: | July 15, 2013 |
| Substantial Completion: | Sept. 24, 2013 |
| Contract Award Value: | \$498,995 |
| Modifications to Date: | \$149,981 |
| Current Contract Value: | \$648,976 |



Central Subway Tunneling

Contract 1252 Contractor: Barnard Impregilo Healy Joint Venture

Description of Work

1.5-mile twin bore tunnels from Hwy I-80 to North Beach using two tunnel boring machines (TBMs). Contractor procurement and installation of the TBMs; construction of the TBM launch box and retrieval shaft excavation support; Yerba Buena/Moscone Station and Union Square/Market Street Station end walls; tunnel excavation and installation of precast segmental lining, the 4th Street portal transition to the surface and cross passages. Throughout, settlement monitoring and protection of existing utilities, buildings and BART tunnels.

Status

- Final Completion Date: May 15, 2015
- Completed administrative closeout in November 2018

| Budget/Expenditures | |
|---------------------------|----------------------|
| Category | Amount |
| Current Budget | \$239,973,354 |
| Other Project Budget | \$5,150,000 |
| Other Offset Credits | \$1,312,101 |
| Expenditures Final | \$233,511,253 |

| Contract Details | |
|--------------------------------|-------------------------|
| Contract Awarded: | June 28, 2011 |
| Notice to Proceed 1: | January 27, 2012 |
| Notice to Proceed 2: | March 14, 2012 |
| Partial NTP 3: | April 12, 2012 |
| Notice to Proceed 3: | October 15, 2012 |
| Substantial Completion: | April 15, 2015 |
| Contract Award Value: | \$233,584,015 |
| Modifications to Date: | \$6,389,339 |
| Final Contract Value: | \$239,973,354 |



Appendix E

SBE PARTICIPATION

Quarterly Report

Current Report: October 2019 – December 2019

PROGRAM SUPPORT CONTRACTS – SBE PARTICIPATION

Appendix E presents the Central Subway Program Small Business Enterprise or SBE goals and the actual SBE participation achieved to date – as of December 31, 2019.¹

CS Program SBE Summary Table for Professional Services and Construction Contracts

The summary compares the dollar value of the Base Contracts, the SBE Contract Goals, the percent and dollar value expended to date and the SBE actual participation to date.

Appendix E - Monthly Progress Report - Reported Quarterly in 2019
CS Program SBE Summary Table for Professional Services and Construction Contracts

| Contract No. | Contractor | Services/Segment | A | B | C | D | E | F | G | |
|--|------------|--------------------|--|-------------------------|-------------------------------------|--------------------|--------------------------|----------------------------|--------------------------------|--------|
| | | | Contract Amount | SFMTA SBE Contract Goal | Contract Expenditure to Date (Est.) | SBE Actual to Date | SBE Contract \$s = A * B | SBE Amount to Date = C * D | Contractor's SBE Goal (in Bid) | |
| A Project Professional Services Contracts | | | millions | | | millions | | | | |
| 1 | 149 | CS Partnership | Project Management | \$97.72 | 30% | \$85.75 | 32.4% | \$29.31 | \$27.77 | 31.4% |
| 2 | 156 | Hill International | Project Controls Task 1 | \$17.11 | 26% | \$10.12 | 29.3% | \$4.45 | \$2.96 | 26.0% |
| 3 | 155-1 | PB Telemon | Tunnels Design | \$7.94 | 30% | \$7.90 | 30.2% | \$2.38 | \$2.39 | 31.6% |
| 4 | 155-2 | CS Design Group | Stations Design | \$47.90 | 30% | \$43.70 | 31.6% | \$14.37 | \$13.81 | 36.4% |
| 5 | 155-3 | HNTB, Inc.- B&C | Systems, Track & Surface Station Design | \$17.23 | 30% | \$15.99 | 25.3% | \$5.17 | \$4.05 | 30.0% |
| Subtotal Professional Services | | | | \$187.90 | | \$163.46 | | \$55.69 | \$50.97 | |
| B Project Construction Contracts | | | millions | | | millions | | | | |
| 1 | 1250 | Synergy Inc | Utility Relocation 1 | \$11.97 | 20% | \$11.97 | 97.2% | \$2.39 | \$11.63 | 96.4% |
| 2 | 1251 | Synergy Inc | Utility Relocation 2 | \$20.70 | 20% | \$20.70 | 87.4% | \$4.14 | \$18.10 | 94.9% |
| 3 | 1252 | BIH | Tunnels and Portal - in Construction | \$239.97 | 6% | 239.97 | 5.8% | \$14.40 | \$13.88 | 6.1% |
| 4 | 1277 | MH Construction | Pagoda Demolition | \$0.65 | 100% | \$0.65 | 100.0% | \$0.65 | \$0.65 | 100.0% |
| 5 | 1300 | Tutor-Perini | Stations/Track/Systems - in Construction | 878.92 | 20% | \$777.16 | 21.6% | \$175.78 | \$167.76 | 25.5% |
| Subtotal Construction Contracts | | | | \$1,152.21 | | \$1,050.45 | | \$197.36 | \$212.01 | |
| Contract | Contractor | Services/Segment | Base Contract | SFMTA Goal | Expenditures | SBE Actual | = A * B | = C * D | Bid Goal | |
| | | | A | B | C | D | E | F | G | |

SBE Summary Table Notes and Sources:

- a) Column A is the base contract amount awarded. Column B is the Agency SBE goal percent for each contract awarded.

The SFMTA SBE Contract Goals are also on the Central Subway web site under the listing of on-going contracts – see “**Closed and Awarded Contracts**” at this link: <http://centralsubwaysf.com/content/closed-and-awarded-contracts>

- b) Column C shows each contract’s current amount expended to date (estimated) including accruals. Column D is the actual SBE percent level of each contract based on payments to date.

Column E is the expected SBE dollar amount when the contract amount is completed and the SFMTA SBE goal achieved using this calculation: Columns A * B = Column E, the SBE Expected \$ Amount.

Column F is the actual SBE dollar amount out of the total contract expenditure to date:

Columns C * D = Column F, the SBE Expended \$ Amount.

The source of the SBE Actual percent to date and dollar amounts are Progress Payment

¹ An SBE is a for-profit, small business concern with a three (3) year average gross revenue not exceeding \$14 million or \$12 million, depending on the scope of work to be performed, that is certified under any of the following programs: the State of California's Small Business Program with the Department of General Services ("State Program"), the City and County of San Francisco's LBE Program ("City Program"), or the California Unified Certification Program ("Federal DBE program").

Applications and Contractor's monthly submittals that may include the current estimated accruals. The BIH SBE percent is from the contractor's progress payment #40, Form 6.

- c) Column G, the Contractor's SBE Goal in the submitted bid, is background information that is not calculated in the table. The table source of the Contractor's SBE Goals is from the SFMTA Contract Compliance Office. A Contractor's SBE goal in the bid is one source used by SFMTA Contract Compliance to assess and propose the Agency's SBE goal for a contract.
- d) The three constructions contracts shown in **bold type, 1250, 1251 and 1277**, with gray background, are completed contracts. Little to no changes will be shown in future reports.
- e) The SBE Hill International Actual to Date SBE participation is 29.3% for the overall SFMTA contract. The Hill International data is for the Central Subway Task 1 portion of the Hill International contract to provide SFMTA Project Controls services and systems.
- f) The SBE SFMTA goal for Contract 1300 Tutor-Perini is 20% SBE with a provision of 50% for trucking.

The 1300 Tutor-Perini SBE percent Actual is based on the SBE data provided in Progress Payment #73 December 2019, SFMTA SBE FORM No. 6.

- g) The SBE SFMTA goal for Contract 1277 MH Construction was based on an SBE set-aside.

SBE Participation Details

The two tables that follow present the Central Subway's professional services and construction contract amounts, expenditures and SBE levels with additional details.

Active Professional Services Contracts - SBE Participation Details

As of: 12/31/2019

| | | |
|---------------------|--|--------------|
| Contract: | Project Management and Construction management | |
| Contract No. | CS-149 Central Subway Partnership* | |
| Status: | On-going | |
| | Base Contract Value | \$97,715,988 |
| | Approved Change Orders | -0- |
| | Current Contract Value | \$97,715,988 |
| | Expended to Date (est.) | 88,563,203 |
| | % Expended | 90.6% |
| | SBE SFMTA Goal | 30.0% |
| | SBE Participation | 31.7% |
| Contract: | Project Controls Cost and Schedule Support | |
| Contract No. | CS 156 Hill International Task 1* | |
| Status: | On-going | |
| | Base Contract Value | \$17,112,873 |
| | Approved Change Orders | -0- |
| | Current Contract Value | \$17,112,873 |
| | Expended to Date (est.) | \$10,115,598 |
| | % Expended | 59.1% |
| | SBE SFMTA Goal | 26.0% |
| | SBE Participation | 29.3% |
| Contract: | Design Package 1 for CNs 1250, 1251 and 1252 Tunnels | |
| Contract No. | CS-155-1 PB / Telemon* | |
| Status: | Design is completed. Construction support ongoing | |
| | Base Contract Value | \$5,795,000 |
| | Approved Change Orders (7) | \$2,145,159 |
| | Current Contract Value | \$7,940,159 |
| | Expended to Date (est.) | \$7,904,713 |
| | % Expended | 99.6% |
| | SBE SFMTA Goal | 30.0% |
| | SBE Participation | 30.2% |
| Contract: | Design Package 2 for 1253 UMS, 1254 CTS, 1255 YBM Stations. | |
| Contract No. | CS-155-2 Central Subway Design Group* | |
| Status: | Design is completed. Construction support ongoing | |
| | Base Contract Value | \$39,949,948 |
| | Approved Change Orders (4) | \$7,950,658 |
| | Current Contract Value | \$47,900,606 |
| | Expended to Date (est.) | \$46,240,867 |
| | % Expended | 96.5% |
| | SBE SFMTA Goal | 30.0% |
| | SBE Participation | 30.0% |
| Contract: | DP 3 Systems, Track work, Surface station. | |
| Contract No. | CS-155-3 HNTB-B&C* | |
| Status: | Design is completed. Construction support ongoing | |
| | Base Contract Value | \$16,864,250 |
| | Approved Change Orders (9) | \$368,002 |
| | Current Contract Value | \$17,232,252 |
| | Expended to Date (est.) | 16,658,839 |
| | % Expended | 96.7% |
| | SBE SFMTA Goal | 30.0% |
| | SBE Participation | 25.2% |

* denotes accrual

Active and Completed Construction Contracts - SBE Participation Details

Data as of: 12/31/2019

| | | |
|---------------------|--|---------------|
| Contract: | Synergy Inc Utility Relocation 1 YBM & Launch Box | |
| Contract No. | 1250 | |
| Status: | Contract is completed and closed out | |
| | Base Contract Value | \$9,273,939 |
| | Approved Change Orders | \$2,694,211 |
| | Final Contract Value | \$11,968,150 |
| | % Expended | 100% |
| | SBE SFMTA Goal | 20% |
| | SBE Participation To Date | 97.2% |
| Contract: | Synergy Inc Utility Relocation 2 UMS | |
| Contract No. | 1251 | |
| Status: | Contract is completed and closed out | |
| | Base Contract Value | \$16,832,550 |
| | Approved Change Orders | 3,836,531 |
| | Final Contract Value | \$20,699,081 |
| | % Expended | 100% |
| | SBE SFMTA Goal | 20.0% |
| | SBE Participation To Date | 87.4% |
| Contract: | Pagoda Palace Demolition / MH Construction | |
| Contract No. | 1277 | |
| Status: | Contract is completed and closed out | |
| | Base Contract Value | \$498,995 |
| | Approved Change Orders | \$149,981 |
| | Final Contract Value | \$648,976 |
| | % Expended | 100% |
| | SBE SFMTA Goal | 100% |
| | SBE Participation To Date | 100% |
| Contract: | Tunnels Barnard/Impregilo/Haley | |
| Contract No. | 1252 | |
| Status: | Contract is completed and closed out | |
| | Base Contract Value | \$233,584,015 |
| | Approved Change Orders | \$6,389,339 |
| | Current Contract Value | \$239,973,354 |
| | Expended to Date (est.) | \$239,973,354 |
| | % Expended | 100% |
| | SBE SFMTA Goal | 6.0% |
| | SBE Participation To Date | 5.8% |
| Contract: | Stations and Systems / Tutor Perini | |
| Contract No. | 1300 | |
| Status: | On-going | |
| | Base Contract Value | \$839,676,400 |
| | Approved Change Orders | \$48,604,326 |
| | Current Contract Value | \$888,280,726 |
| | Expended to Date (est.) | \$814,071,152 |
| | % Expended | 91.6% |
| | SBE SFMTA Goal | 20.0% |
| | SBE Participation To Date | 20.0% |

Photos on the next page:

(top to bottom) December 2019: At Chinatown Station, initial segments of escalators have been lowered into the Concourse level's future lobby area. Permanent light has been installed across struts above the platform area for Union Square Market Street Station. At Yerba Buena/Moscone Station, steel plates are adjusted for installation at the bottom of the concourse-to-platform escalators. Tracks and the surrounding concrete rail bed have been installed across the 4th and Brannan intersection at Surface, Track, and Systems.

central subway

Central Subway Project Office
530 Bush Street, Suite 400
San Francisco, CA 94108
Email: central.subway@sfmta.com



www.centraSubwaysf.com



www.twitter.com/central_subway



www.facebook.com/centraSubway



www.centraSubwayblog.com



www.youtube.com/municentraSubwaysf



www.flickr.com/municentraSubway

This document is published by the SFMTA and the City and County of San Francisco as a service to individuals and agencies interested in the Central Subway Project. Funding for the Central Subway is made possible through funds provided by the Federal Transit Administration, the State of California, the Metropolitan Transportation Commission and the San Francisco County Transportation Authority.



Certificate Of Completion

| | |
|---|-----------------------------|
| Envelope Id: 3A671AB1E48D423CB93EB28DA6CFFE4B | Status: Completed |
| Subject: Please DocuSign: CS Transmittal 2594 April 2020 Monthly Progress Report unsigned.pdf | |
| Source Envelope: | |
| Document Pages: 132 | Signatures: 1 |
| Certificate Pages: 2 | Initials: 0 |
| AutoNav: Enabled | Envelope Originator: |
| Envelopeld Stamping: Disabled | Dorothy Lin |
| Time Zone: (UTC-08:00) Pacific Time (US & Canada) | 1 South Van Ness, 3rd Floor |
| | San Francisco, CA 94103 |
| | Dorothy.Lin@sfmta.com |
| | IP Address: 75.10.236.9 |

Record Tracking

| | | |
|-----------------------|-----------------------|--------------------|
| Status: Original | Holder: Dorothy Lin | Location: DocuSign |
| 5/29/2020 12:36:03 PM | Dorothy.Lin@sfmta.com | |

Signer Events

| Signature | Timestamp |
|---|---|
| Nadeem Tahir nadeem.tahir@sfmta.com CCSF - MTA - Municipal Transportation Security Level: Email, Account Authentication (None) | Sent: 5/29/2020 12:38:48 PM Viewed: 6/1/2020 11:37:40 AM Signed: 6/1/2020 11:53:38 AM |
| Signature Adoption: Pre-selected Style Using IP Address: 73.92.173.198 | |

Electronic Record and Signature Disclosure:
Not Offered via DocuSign

In Person Signer Events

| Signature | Timestamp |
|-----------|-----------|
| | |

Editor Delivery Events

| Status | Timestamp |
|--------|-----------|
| | |

Agent Delivery Events

| Status | Timestamp |
|--------|-----------|
| | |

Intermediary Delivery Events

| Status | Timestamp |
|--------|-----------|
| | |

Certified Delivery Events

| Status | Timestamp |
|--------|-----------|
| | |

Carbon Copy Events

| Status | Timestamp |
|---|---|
| Dorothy Lin dorothy.lin@sfmta.com CCSF - MTA - Municipal Transportation Security Level: Email, Account Authentication (None) | Sent: 5/29/2020 12:38:48 PM Resent: 6/1/2020 11:53:41 AM Viewed: 6/1/2020 12:52:26 PM |
| COPIED | |
| Electronic Record and Signature Disclosure: Not Offered via DocuSign | |

| | |
|---|--|
| Jaimie Chau jaimie.chau@sfmta.com CCSF - MTA - Municipal Transportation Security Level: Email, Account Authentication (None) | Sent: 5/29/2020 12:38:47 PM Viewed: 5/29/2020 12:55:28 PM |
| COPIED | |
| Electronic Record and Signature Disclosure: Not Offered via DocuSign | |

Witness Events

| Signature | Timestamp |
|-----------|-----------|
| | |

Notary Events

| Signature | Timestamp |
|-----------|-----------|
| | |

| Envelope Summary Events | Status | Timestamps |
|--------------------------------|------------------|-----------------------|
| Envelope Sent | Hashed/Encrypted | 5/29/2020 12:38:48 PM |
| Certified Delivered | Security Checked | 6/1/2020 11:37:40 AM |
| Signing Complete | Security Checked | 6/1/2020 11:53:38 AM |
| Completed | Security Checked | 6/1/2020 11:53:38 AM |

| Payment Events | Status | Timestamps |
|-----------------------|---------------|-------------------|
|-----------------------|---------------|-------------------|