

# VAN NESS

# IMPROVEMENT PROJECT



*Van Ness BAC*  
*August 15*



# *Agenda*

1. Call to order. Van Ness Business Advisory Committee members please sit at table.
2. Public comment for matters within BAC jurisdiction not on today's calendar.
3. Approval of Minutes – June 20.
4. SFMTA staff updates.
5. Next meeting.

# *BAC administration reminder*

- BAC members are asked to RSVP to confirm quorum.
- If no quorum can be reached, meeting to be canceled.

# *Public Comment*


- See Public Comment Policy on back of agenda.
- Public comment for matters that are within the Van Ness Business Advisory Committee jurisdiction and are not on today's calendar.

# *Approval of Minutes*

- June 20.



# Staff updates

- Project update





# Staff Updates

- Phases 1A and 1B underway. Expected completion winter 2019



- Phases 1C and 1D scheduled summer 2019-summer 2020




	Start	Finish
1A	Fall 2016	Summer 2019*
1B	Summer 2018	Winter 2019*
1C	Summer 2019*	Spring 2020*
1D	Winter 2019*	Summer 2020*
2	Winter 2019*	Spring 2021*
3	Summer 2020*	Summer 2021*

\*Estimated

# Staff Updates

- Phases 2 scheduled winter 2019-spring 2021



- Phase 3 scheduled summer 2020-summer 2021



	Start	Finish
1A	Fall 2016	Summer 2019*
1B	Summer 2018	Winter 2019*
1C	Summer 2019*	Spring 2020*
1D	Winter 2019*	Summer 2020*
2	Winter 2019*	Spring 2021*
3	Summer 2020*	Summer 2021*

\*Estimated



# Staff Updates

## Project contract modification going to MTA Board

- Tuesday, August 20, 1:00 p.m. City Hall, Room 400
- Looks to resolve one contractor claims for sewer installation necessary to address utility conflicts
- Covered by project's allocated allowances, does not increase project budget
  - SFPUC provided analysis and agreed to resolution
    - Increased the contract amount by \$1,709,201.81
    - Does not increase the contract duration

# Staff Updates

## Construction update

- Joint trenching ongoing
- Addressing utility conflicts
- Sidewalk replacement, street base repair and paving work – outreach to affected blocks ongoing
- SFPD additional nighttime patrols and increased enforcement of construction zones



# Staff Updates

## Geary Rapid Project

The first phase of construction as part of the [Geary Rapid Project](#) continues. Work to replace aging water and sewer lines between Masonic Street and Van Ness Avenue is scheduled to be done in coordination with the San Francisco Public Utilities Commission (SFPUC).

For more information visit [SFMTA.com/Geary](https://www.sfmta.com/Geary) or contact [GearyRapid@SFMTA.com](mailto:GearyRapid@SFMTA.com)

# Staff Updates

## **Lombard Street Vision Zero Project**

The Lombard Street Vision Zero Project includes constructing pedestrian safety and transit performance enhancements as well as utility improvements on US 101 (Lombard Street at Richardson Avenue) between Francisco Street and Van Ness Avenue.

General working hours Monday through Friday 7:00 a.m. to 3:00 p.m.

Project Completion scheduled for: June 2020

For more information visit [SFPublicWorks.org/Lombard](https://SFPublicWorks.org/Lombard) or call 415-558-5282



# *Staff Updates*

- **Outreach Updates**

- **Recent Activities**

- TA Citizen's Advisory Committee, July 24
    - Van Ness BRT Community Advisory Committee, July 25
    - Meet the Expert: Walking tour of CPMC, August 7

# Staff Updates

- Outreach Updates
  - Upcoming outreach activities
    - Van Ness BRT Community Advisory Committee Meeting
      - August 22, 5:00 p.m.
      - 1 South Van Ness, Union Square Conference Room, 7<sup>th</sup> Floor
    - SFCTA Citizens Advisory Committee, September 4
    - Meet the Expert: September 4, 6:00 p.m.

# *Next Meeting*



October 17, 3:00 p.m.



# Thank You



## VAN NESS

IMPROVEMENT  
PROJECT

[SFMTA.com/VanNess](http://SFMTA.com/VanNess)

