

Balboa Park Station Area - Project Updates

	Project Title	Lead Agency by Phase	Project Website	Activity from May 23 to June 30, 2017	Planned Activity in July 2017	Last Presented at CAC	Phasing
2017 Balboa Park Station Area CAC Work Plan							
1	Balboa Park Eastside Project Phase 2	BART	https://www.bart.gov/about/projects/	Muni platform completed and service restored. Mobilizing for construction on BART property.	Outreach to internal and external stakeholders	Sept. 2016	
2	Geneva/San Jose Intersection Study	SFMTA/SFCTA	https://www.sfmta.com/calendar/meetings/san-jose-geneva-intersection-study-open-house	Ongoing coordination with Upper Yard and it's interaction with the Geneva/San Jose Study. Currently developing potential design elements with staff for internal vetting.	Work with Upper Yard and BART on a upcoming outreach meetings.	Dec. 2016	Planning
3	Balboa Park Modernization	BART		Developed preliminary concepts. Will vet with stakeholders and customers this summer.	Outreach to internal and external stakeholders	Sep. 2016	Scoping
4	Upper Yard Redevelopment	MOHCD	http://sfmohcd.org/nofas-rfp-rfq-bids-jobs	Two community design charrettes took place. -Project was approved for predevelopment loan.	The third community design charrette is scheduled for 07/22/17. Closing on predevelopment financing by eom	Dec. 2016	Scoping
5	CCSF Master Plan - Ocean campus	CCSF	https://www.ccsf.edu/fmp	Ongoing coordination between CCSF, SFMTA, City Planning, OEWD and PUC on TDM and projected vehicular impacts due to Balboa Reservoir development and potential changes to CCSF parking patterns.	July 10 coordination meeting	Dec. 2016	Scoping
6	Ocean and Geneva Corridor Design	DPW	http://oceanavenue.sfplanning.org/	No update at this time	No update at this time	Oct. 2014	Scoping
Other Area Projects							
A.	Balboa Reservoir Public Site	Planning	http://sf-planning.org/balboa-reservoir	Public meetings to review proposals, Proposal evaluation begins	Proposal evaluations and selection of development team	Aug. 2016	Scoping
B.	Balboa Area Transportation Demand Management (TDM) Study	Planning	http://sf-planning.org/balboatdm	Final draft under review	Production of final document	May 2017	Scoping
C.	Geneva Ave - 8 Bayshore Muni Forward	SFMTA	N/A	Issued task order for consultant design work focused on Harney/US-101 interchange vicinity, to determine BRT ROW land swap boundaries with private developers	Outreach within City family and other stakeholders (City of Brisbane, Daly City, Recology) to form review committee, focused on Harney/US-101 area (eastern end of the corridor)	Oct. 2015	Scoping
D.	Kiss-and-Ride	SFMTA/BART	N/A	No update at this time	None at this time	Sep. 2016	Scoping
E.	Geneva/Harney BRT	SFMTA	http://www.sfcta.org/geneva-harney-bus-rapid-transit-feasibility-study	Issued task order for consultant design work focused on Harney/US-101 interchange vicinity, to determine BRT ROW land swap boundaries with private developers	Outreach within City family and other stakeholders (City of Brisbane, Daly City, Recology) to form review committee, focused on Harney/US-101 area (eastern end of the corridor)	Jun. 2015	Scoping
F.	Geneva Car Barn	Rec & Parks	http://www.genevacarbarn.org/	RFD Commission approved \$3M bond for project. RFD Commission approved partnership with CAST. RFD Commission approved Performing Arts Workshop as the part for the Powerhouse Project. Preliminary NMTC tax credit allocation approval.	None at this time	May 2016	Planning
G.	M-Line Extension	SFMTA	www.sfmta.com/19thave	None at this time	None at this time	Feb. 2016	Planning
H.	James Denman Middle School Safe Routes	SFMTA	N/A	Final curb ramp re-grade was completed.	Signal pole relocation still requires final punch list check. PW to coordinate with contractor for signal pole base repair.	N/A	Construction
I.	Balboa Park Station Area and Plaza Improvement	SFMTA	https://www.sfmta.com/projects-planning/projects/balboa-park-station-area-and-plaza-improvements	Update not available at this time	Update not available at this time	Jun. 2016	Construction
J.	MUNI Station: Green Light Rail Center Track Replacement	SFMTA	https://www.sfmta.com/projects-planning/projects/green-light-rail-center-track-replacement	Update not available at this time	Update not available at this time	May 2015	Construction