



SFMTA
Municipal
Transportation
Agency

Van Ness Bus Rapid Transit SFMTA Citizens Advisory Committee

August 7, 2014
One South Van Ness



Project Purpose and Need

- Improve transit reliability, speed, connectivity and comfort
 - Separate autos from transit
 - Reduce delays associated with loading and unloading, and traffic signals
- Improve pedestrian comfort, amenities, and safety
- Enhance urban design and identity of Van Ness Avenue
- Accommodate safe multimodal circulation and access within the corridor



Benefits of Van Ness BRT



Here's what we know:

- 16,000 daily passenger boardings within the project limits
- Bus speed – average bus speed 8 mph
- Congestion/conflicts – 12 SFMTA Buses on Van Ness at Peak


Improvements:

- Improve transit travel times by up to 32%
- Improve transit reliability by up to 50%
- Increase transit boardings by up to 35%
- Maintain corridor person-throughput while increasing transit mode share
- Save up to 30% of daily route operating costs
- Improve multimodal safety, including for pedestrians


BRT Network Context



- Rail does not go to north side of city
- BRT network proposed to fill in rail gap...
...and support local "rapid" + regional bus service






Features of BRT



- 1 Dedicated transit lane
- 2 Transit signal priority
- 3 Traffic signal optimization
- 4 All-door boarding and low-floor vehicles
- 5 Pedestrian safety enhancements
- 6 High-quality Stations


Conceptual Plan View

Center-Running BRT with Right Side Loading/Center Median and Limited Left Turns



For planning purposes only

Station Locations




- Routes 47 and 49 will provide BRT service upon entering the corridor
- Concern Regarding:
 - Traffic diversions
 - Left turn removals
 - Visual effects, including trees and landscaping
 - Transit stop consolidation
 - Transfers and Route Connectivity

Separate but Related Projects



- Overhead Contact System / Poles / Lighting
 - Design work is proceeding in conjunction with BRT facilities.
- SFGo Traffic Signal System Upgrade / Replacement
 - Design work is proceeding in conjunction with BRT facilities.
- Vehicle Procurement
 - Work proceeding in parallel; to be completed 2016.
- Radio Replacement
 - Work proceeding in parallel; to be completed late 2015.
- Sewer Work
 - Design work is proceeding in conjunction with BRT facilities.
- Water and Auxiliary Water Supply System
 - Design work is proceeding in conjunction with BRT facilities.
- Other Utilities
 - Coordination with AT&T and PG&E is ongoing.

Project Infrastructure Improvements (Parallel Projects)





Functional and Operational Requirements

- Vehicles for BRT service shall be low-floor 60 foot vehicles
- Headway and Service Hours


Bus Line	Frequency (Peak Only)	Service Hours
47	7.5 Minute	6:00AM-12:30AM
49	7.5 Minute	5:30AM-1:00AM
30X	6.0 - 8.0 Minutes	AM and PM Peak Only
90	30.0 Minutes	OWL Service 1:00AM-5:30AM
Golden Gate Transit	8.5 Minutes	5:30AM-1:00AM

- Exclusive BRT lanes with red-colored pavement
- Bus Stops and Station Platforms
- Fare Prepayment and All-Door Boarding
- Streetscape Improvements and Amenities

Overhead Contact System (OCS)

- Used by multiple trolley bus lines

BRT Fleet Procurement





Design Features

Vehicle Docking Test

- A vehicle docking test was conducted using 14 inch boxes to stand in for the proposed 14 inch boarding platform.
- Minimum distance that could be achieved was 5 inches.
- Maximum allowable by ADA 3 inches.
- 14 inch platforms also prevent the deployment of our wheelchair ramps.



Design Features (continued)



Note front door cannot be used

Design Features *(continued)*

- 14 inch platforms prevent the deployment of wheelchair ramp
- Bridge plates increase the capital and operational costs



Design Features *(continued)*



- Would require boarding and alighting of passengers in wheelchairs from the middle door from 14 inch platforms
- Would require boarding and alighting of passengers in wheelchairs from the front door from GGT shared platforms and all other stops
- Wheelchairs would have to be maneuvered between the front and middle doors even in crush loads
- Would increase overall dwell times



Design Features (continued)

Accessibility Requirements

- 4 foot path of travel
- 5 foot by 8 foot wheel chair loading area
- With lower platform ADA path of travel can be widened



Design Features (continued)

Advantages of Low Platforms

- Minimizes Cost
 - Capital Cost
 - Maintenance Cost
- Allows all Door Boarding at Platforms
- Maximizes System Reliability Through Vehicle Flexibility
- Allows roll on / roll off capability from front door



Design Features (continued)



SFMTA Standard Shelter

- Brand as part of the Rapid Network
- Minimize maintenance
- Minimize construction costs
 - utilize current approved design
- Maintain existing advertising Contract




Design Features (continued)



Proposed platform configuration

- Conceptual design based on extensive discussions with the Arts Commission



Design Features (continued)





Street Reconfiguration

- Center Boarding Islands
- New dedicated transit lanes
- Pedestrian improvements
- 26% Parking Spaces along Van Ness to be removed
- Timeline to legislate parking changes and left turn restrictions:
 - Outreach: July-August
 - BOS
 - Community/Merchant groups
 - Hearing Aug. 22
 - SFMTA Board Oct. 7



Challenges and Opportunities

- Parking Legislation
- Shortening Project Schedule
- Coordinate Parallel Projects
- Caltrans Coordination
- Traffic Management



Project Schedule



Milestones

– Local CEQA Approval	Sept.	2013
– Final EIR/EIS – Record of Decision (ROD)	Dec.	2013
– Draft 30% Design	Dec.	2013
– 30% Design complete	April	2014
– Parking Legislation	Oct.	2014
– Submit Draft SSGA to FTA	Oct.	2014
– 65% Design complete	Nov.	2014
– SSGA Execution	April	2015
– 100% Design complete	July	2015
– Arrival of new transit vehicles	2015 - 2016	
– Construction period	Late 2015–Mid 2018	
– Revenue Service	Fall 2018	

Note: Schedule assumes Design – Bid – Build process for delivery



Recent Accomplishments

- Signed off Conceptual Engineering Report June 6, 2014
- Held First SFMTA Van Ness CAC Meeting June 26, 2014
- Review Package to Caltrans July 3, 2014
- SFMTA/DPW Construction Charrette July 16, 2014
- Phase 1 Civic Design Approval July 21, 2014





Thank You Discussion & questions

Contact information:

Peter Gabancho, Project Manager
701-4306; peter.gabancho@sfmta.com

Lulu Feliciano, Outreach Manager
701-4453; lulu.feliciano@sfmta.com