















Agenda

For those calling in, please mute your phones when not speaking.

- 1. Call to order.
- Public comment for matters within Van Ness BRT CAC jurisdiction not on today's calendar.
- 3. Approval of Minutes.
 - a. September 24
- 4. SFMTA staff updates.
- 5. Member comment.
- 6. Adjourn.

CAC administration reminder

- CAC members will be asked to RSVP to confirm quorum.
- If no quorum can be reached, meeting to be canceled.


Public Comment

- See Public Comment Policy on back of agenda.
- Public comment for matters within the Van Ness BRT Community Advisory Committee jurisdiction and are not on today's calendar.

Approval of Minutes


September 24

Project Schedule



Project Schedule

Phases 1A and 1B almost complete.



Phases 1C and 1D almost complete.

\	-	t t	t t	١ ١	ł	H	ŧ	t	И	t	ŧ	t	ŧ	t	ŧ	t ·	łŧ	1	łł		1 1	t i	t	Ħ	H	łł	H	H H	t
1/6	J 25/11				:	ŀL		, ,	W			4				4	i					ı i							
1							1													55			4						\blacksquare
			=	00	(T				H =	-				=	=		=		=	5	•	=	5		=		•		
	wear-	Marie							I T	Ť	Y	Y	Ť			_						myen a	entre.		water to	200	3	\$	
		3				Ī			1 1																				
, D-2		1 1	_	<u></u>		#	<u>,</u>	_	4	,	<u> </u>		-						_				_	#	<i>i</i>			,	_
The same	70 Lo C		<u> </u>			ŀ	ļ			imm															Ü	Ü			
	200		2			ł_			i													-1	-						
		-	-	=		1		=			-				=	1		=	-	-5-	=	-	-	=		-			
		=	=	9	-00-			==				-	÷	31	-	-	-		-	-				-	-12	1	*	営	
						Ų-	 	_	Jan 🏣					7			Be1230	1			BIT IS		100						
	11			الال																					į	Ĭ			
	11	н	t	ł		ł	ŧ	t ·	H	t	ŧ	t	1			1 1	t	1 1	f		, ,	t ł	1	łf	łř	łł	#	H H	1
Phase 1D																													

	Start	Finish
1A	Fall 2016	Fall 2020*
1B	Summer 2018	Fall 2020*
1C	Summer 2019	Fall 2020*
1D	Fall 2019	Winter 2021*
2	Summer 2020*	Fall 2021*
3	Spring 2021*	Fall 2021*

*Estimated

Project Schedule

Phase 2 in progress.



• Phase 3 in progress.

\ \\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	H H +	1 # 1 +	1 1 1 1	H + H + + H	1 11 11 11 11 11 11
				'a'='a'a'a'	
	00				
				Allena and an analysis and an	
1 1	H H +	t #t t #	1 + 1 + 1	# 1 # 1 #	H H H H H H
Phase 3A					
1 11 11	<u>11 </u>	<u> </u>	<u> </u>	<i>it</i>	<u> </u>
	' '				
			11 + 11		

	Start	Finish
1A	Fall 2016	Fall 2020*
1B	Summer 2018	Fall 2020*
1C	Summer 2019	Fall 2020*
1D	Fall 2019	Winter 2021*
2	Summer 2020*	Fall 2021*
3	Spring 2021*	Fall 2021*

*Estimated

	Joint Trench %	Sewer %	Water %	Roadway %	Sidewalk %
1A*	100%	100%	100%	100%	87%
1B*	100%	100%	100%	86%	33%
1C*	99%	100%	100%	76%	70%
1D*	99%	100%	100%	15%	14%

- Construction is approximately at 57% completion based on expenditures
- Information has not been updated since last CAC meeting

Construction update

- Wrapping up Utilities Phase
 - Completed utilities work includes:
 - Sewer work 20,035 LF
 - Water work 24,438 LF
 - Alternate Water Service System (AWSS)
 - Electrical duct bank 11,995 LF
- BRT Buildout Phase has begun
 - Construction in middle of the roadway
 - Construction of red transit-only lanes, median islands, landscaping, bus shelters, bulb-outs, pole setting installations

Directed Business Support Program launched

- Provides free one-on-one business consulting services and resources to merchants in the impact zone
- Joint initiative between OEWD, San Francisco Small Business Development Center (SBDC) and SFMTA
- Application period now open, deadline is October 31, 2020
- Funding of \$5,000-\$10,000 available to eligible businesses
 - Within the Van Ness construction impact zone, active storefront business, established with no change in ownership on or prior to March 3, 2017
 - Applications at <u>oewd.org/construction-mitigation</u>

SF Shines Storefront Improvement Program

- Grants and design services for businesses to improve their storefronts, including COVID-19 safety measures
- Administered by OEWD, details at <u>sf.gov/sf-shines</u>

Geary Rapid Project

As part of the Geary Rapid Project, work to replace aging water and sewer lines between Masonic Street and Van Ness Avenue, in coordination with the San Francisco Public Utilities Commission, continues. Transportation improvements, including upgraded traffic signals and streetlights, sidewalk extensions at bus stops and intersection corners, improved median refuges and roadway repaving, have also started and are being managed by San Francisco Public Works.

For more information visit SFMTA.com/Geary or contact GearyRapid@SFMTA.com

Neighboring Project Updates

Lombard Street Vision Zero Project

The Lombard Street Vision Zero Project includes constructing pedestrian safety and transit performance enhancements as well as utility improvements on US 101 (Lombard Street at Richardson Avenue) between Francisco Street and Van Ness Avenue.

- General working hours: Monday through Friday, 7:00 a.m. to 3:00 p.m.
- Project completion scheduled June 2020. CalTrans to repave the roadway at a later date.

For more information visit SFPublicWorks.org/Lombard or call 415-558-5282

- Outreach Updates
 - Recent Activities
 - Canvassing for Directed Business Support program
 - Quarterly summer newsletter sent by email
 - Upcoming outreach activities
 - Quarterly fall newsletter to be sent by mail

Member Comment

 Members of the committee may address the Van Ness BRT Community Advisory Committee on matters that are within its jurisdiction and are not on today's calendar.

Next Meeting



December 17, 6:00 p.m.

Thank You



VAN NESS

IMPROVEMENT PROJECT

SFMTA.com/VanNess













