




SFMTA

A photograph of a modern white and red Light Rail Vehicle (LRV) on a city street. The vehicle is numbered 2021A and has the SFMTA logo on its side. It is positioned on tracks with overhead power lines. The background shows a city street with palm trees, traffic lights, and buildings under a cloudy sky. Large white text is overlaid on the image, reading "LRV4 Project Update and Phase 2 Initiation".

LRV4 Project Update and Phase 2 Initiation

SFMTA Board Meeting
March 17, 2020

LRV4 Reliability Program



February figures are preliminary and subject to change

In Service Warranty Items (Aug 2018 – February 2020)


Issue	Count	Status	Comment
Hydraulic Power Unit Failure (brake system)	60	✓	All revenue cars modified
CCTV Failure	17		Software upgrade under evaluation
Loose Wire Termination	16	✓	Known issues fixed
Cameras (water intrusion)	14	✓	Cameras on all cars modified
Step Extension/ Gap Filler	10	✓	Adjustments complete
Misaligned doors	9		Door adjustment demo in process
Propulsion	9	✓	Addressed with latest software
Auxiliary Power Supply (APS) Reliability	9	✓	Modification complete
Pantograph	7	✓	Inaccurate fault warning - software fix
Brake Control Unit	6		Evaluation underway to determine if individual incidents are related

Note: other key issues addressed under warranty include installation of additional door sensitive edges and redesigned coupler end stop.

LRV4 Monthly Mileage


Improved vehicle availability enabled LRV4 service to **double** in 2019

Mileage



Next steps for availability

- Purchase remaining 3 cars:
 - Original test cars (2001, 2003) getting latest configuration (spring)
 - Car 2033 on property, but heavily borrowed from to keep other vehicles in service (summer)
- Replace minimum diameter wheels on 6 trains (at least 1 per month)
- Eliminate flat wheels - 60 Vehicles have had additional track brakes installed, expected completion in March





Train 2033 has not been purchased but is at SFMTA; parts have been borrowed from this train to keep others in service - all parts will be restored this Summer

Shear pin update


- Dec 11: Shear pins failed in service, two-car operations was restricted
- Dec 23: All shear pins replaced, two-car operations resumes without restrictions (pins will continue to be replaced every 90 days)
- Jan 2020: Data gathering completed, primary cause is sudden change of gradient at intersections
- Feb 2020: Full evaluation of data and redesign to address issue underway
- Mar 2020: Siemens will provide schedule for rework
- May 2020: Redesign will be presented to SFMTA
- All costs covered by Siemens under warranty

Shear pin diagram



Pantograph/Overhead Investigation

- We are currently investigating a potential interface issue between the LRV4 pantograph and the overhead wire
- During recent subway shutdowns, we have observed changes in wear pattern of the overhead wire in select locations
- There are many variables to consider including overhead wire height and design as well as the LRV4 pantograph design
- Additionally, we do not know at this time if the issue involves Breda vehicles as well
- We have installed cameras in the subway and will keep you briefed once we know more



Seat modification design underway

FLEET	INTERIOR DESIGN MODIFICATION
50 replacement	Convert half of longitudinal seats to single transverse
101 replacement	Convert half of longitudinal seats to double transverse
68 expansion	Retrofit bench seating style to individual seats, convert half of longitudinal seats to single transverse


Seating Arrangement – Single



More blue seats will be added based on customer feedback



Seating Arrangement - Plan view, single seats




Seating Arrangement - Double



More blue seats will be added based on customer feedback

Seating Arrangement - Plan view, double seats



Next Steps

- Initiate Contract Mod 7 for Phase 2 Breda replacement
- SFCTA Board approval for remaining Prop K funding
- Re-design coupler to address shear pin issue
- Complete track brake installation end of March
- Accept remaining 3 cars and replace minimum diameter wheels on 6 cars
- Work with Operators to upgrade monitors




Track brake highlighted in purple. Additional track brakes are being installed on the front and back of the train to reduce flat wheels and improve vehicle availability

Mod 6 and 7 Overview

Phase 1 lessons learned, including feedback from customers, operators and mechanics will be incorporated into Phase 2

- Breda early retirement (offsite car shell production) \$25M
- Seating changes (Phase 1, 2) \$18M
- Track brakes (Phase 1, 2) \$5M
- Additional Phase 2 changes \$5M



Contract Mod. 7 Items

Update	Description	Cost	Team
Televic Passenger Information System change items	Multiple Passenger Information System (PIS) enhancements to update the technology consistent with evolving needs and expectations.	\$ 185,493	Passenger
TDR6 HDD Unmounted	The TOD will display a message when the TDR6 HDD is unmounted to assist maintenance, troubleshooting, and verifying readiness for service for all 219 Vehicles .	\$ 39,644	Operations/ Maintenance
Corner Hatch additional retention clips	The Corner Hatch will be modified to prevent it from quickly opening when unlocked for all 219 Vehicles.	\$ 253,383	Operations/ Maintenance
Replace door touch strips with passenger door open PBs	On 151 Phase 2 vehicles only, each doorway shall have 'keep door open' push buttons instead of the touch strips	\$ 269,384	Passenger

Contract Mod. 7 Items (cont'd.)

Update	Description	Cost	Team
Televic Passenger Information System change items	Multiple Passenger Information System (PIS) enhancements to update the technology consistent with evolving needs and expectations.	\$185,493	Passenger
TDR6 HDD Unmounted	The TOD will display a message when the TDR6 HDD is unmounted to assist maintenance, troubleshooting, and verifying readiness for service for all 219 Vehicles .	\$39,644	Operations/ Maintenance
Corner Hatch additional retention clips	The Corner Hatch will be modified to prevent it from quickly opening when unlocked for all 219 Vehicles.	\$253,383	Operations/ Maintenance
Replace door touch strips with passenger door open PBs	On 151 Phase 2 vehicles only, each doorway shall have 'keep door open' push buttons instead of the touch strips	\$269,384	Passenger

Contract Mod. 7 Items (cont'd.)

Update	Description	Cost	Team
Push to Close locking feature addition to exterior EDR door	The Exterior Manual Emergency Door Release access panel when include a locking feature when pushed closed for all 219 Vehicles.	\$ 274,626	Operations/ Maintenance
Pre Wiring for Additional Clipper card readers	Wiring for additional Clipper card readers will be included on 151 Phase 2 Vehicles.	\$ 208,380	Passenger/ Operations
Provisions for ease of tire replacement	Wheel hubs specified in this change will be designed with a hole pattern for easier tire replacement and use with shop equipment on 151 Phase 2 Vehicles.	\$ 330,935	Maintenance
PIS 40 A pattern change	The Passenger Information System will be modified to allow remote and manual changes to information displays at any time.	\$ 368,139	Passenger/ Operations

LRV4 Funding plan

Funding Source	Amount
Prop K Sales Tax	\$ 191,885,171
Revenue Bond	\$ 145,050,650
CCSF - Education Revenue Augmentation Fund (ERAF)	\$ 19,247,904
Regional Measure 3	\$ 7,122,556
Central Subway	\$ 16,800,000
SFMTA Operating	\$ 8,000,000
Federal Transit Administration (FTA)	\$ 526,875,814
Bridge Tolls (Metropolitan Transportation Commission)	\$ 79,838,236
Transit and Intercity Rail Capital Program (TIRCP)	\$ 113,140,000
ERAF or SFMTA Fund Balance	\$ 19,000,000
Total	\$ 1,126,960,331