

VAN NESS

IMPROVEMENT PROJECT



Van Ness BAC
August 19, 2021



Agenda

1. Call to Order.
2. Public comment: Members of the public may address the Van Ness Business Advisory Committee on matters that are within its jurisdiction and are not on today's calendar.
3. Approval of Minutes – [April 15, 2021](#)
4. Presentation, discussion and possible action regarding update from SFMTA staff.
 - Project schedule.
 - Construction update.
 - Business support.
 - Outreach update.
 - Update on neighboring projects.
5. Adjourn.

BAC administration reminder

- BAC members are asked to RSVP to confirm quorum.
- If no quorum can be reached, meeting to be canceled.

Public Comment


- See Public Comment Policy on back of agenda.
- Public comment for matters that are within the Van Ness Business Advisory Committee jurisdiction and are not on today's calendar.

Approval of Minutes

April 15, 2021



Staff updates

- Project schedule





Project Schedule

- Phases 1A and 1B almost complete.



- Phases 1C and 1D almost complete.






	Start	Finish
1A	Fall 2016	Winter 2022*
1B	Summer 2018	Summer 2021*
1C	Summer 2019	Winter 2022*
1D	Fall 2019	Summer 2021*
2	Summer 2020*	Fall 2021*
3	Spring 2021*	Summer 2021 to Fall 2021

*Estimated



Project schedule as of August 13, 2021

Project Schedule

- Phase 2 in progress.



- Phase 3 in progress.



	Start	Finish
1A	Fall 2016	Winter 2022*
1B	Summer 2018	Summer 2021*
1C	Summer 2019	Winter 2022*
1D	Fall 2019	Summer 2021*
2	Summer 2020*	Fall 2021*
3	Spring 2021*	Summer 2021 to Fall 2021

*Estimated

Staff Updates

Construction update

- Completion of South Van Ness Ave. and Mission St. intersection.
 - Over the 5-day closure, crews demolished, graded and paved the intersection and rewired overhead electrical cables.
- Crews will now work on installation of irrigation systems, landscaping, further rewiring along the corridor and continuation of sidewalk and bulb-out work.




Staff Updates

Outreach Updates

- Recent activities:
 - Quarterly summer newsletter was sent by email
 - Intersection shut down outreach
 - Closure-specific website and blog post
 - Extensive social media outreach on Twitter and Instagram, including four PSAs
 - Text messages and emails to affected residents and travelers
 - Door to door outreach and on-site ambassadors
 - Print and radio media coverage
- Upcoming outreach activities:
 - Quarterly fall newsletter to be sent by mail
 - Planning underway for public celebrations at the end of the project

Staff Updates

Intersection Closure Outreach






Intersection of S Van Ness & Mission to be closed Aug 4-9 as part of the Van Ness Improvement Project. Maps & detours at [SFMTA.com/VanNess](https://sfmta.com/VanNess)

Wednesday 9:33 AM

S Van Ness & Mission intersection closed through early Monday AM. Avoid the area. Muni stop relocations & driving detours at [SFMTA.com/VanNess](https://sfmta.com/VanNess)

Today 6:27 AM

The S Van Ness & Mission intersection is now open. Thank you for your patience. Construction is expected to end later this year!



TRAFFIC ALERT: Five day closure of the South Van Ness Ave & Mission St intersection starts Wednesday morning as part of the Van Ness Improvement Project. Avoid the area if possible. For detours, bus reroutes and details, please visit [SFMTA.com/VanNess](https://sfmta.com/VanNess)



11:39 AM · Aug 2, 2021 · Twitter for iPhone



Jeffrey Tumlin @jeffreytumlin · Aug 4

Crews making rapid progress on rebuilding Mission/S Van Ness intersection. Doing coordinated project over 5 days saves months of traffic + transit delay sfmta.com/travel-updates...



4 38

Staff Updates

Geary Rapid Project

As part of the [Geary Rapid Project](#), work to replace aging water lines continues east of Van Ness Avenue. Surface improvements are also underway throughout the corridor, including upgraded traffic signals and streetlights, sidewalk extensions at bus stops and intersection corners, improved median refuges and red transit lane treatments.

Expected wrap-up of project is on time and on budget.

For more information visit [SFMTA.com/Geary](https://www.sfmta.com/Geary) or contact GearyRapid@SFMTA.com

Neighboring Project Updates

Caltrans Lombard Street Daytime Lane Closures

Following the [Lombard Vision Zero Project](#), Caltrans recently completed roadway improvements on the US 101/Richardson-Lombard corridor between Francisco Street and Van Ness Avenue. This included repaving the roadway, restriping the lanes and crosswalk and upgrading curb ramps. The SFMTA Board of Directors recently approved High Occupancy Vehicle (HOV) lanes to be added on the corridor. MTA received an encroachment permit to implement the HOV lanes last week and implementation of the lanes is estimated for late September.

For real-time information, please visit Caltrans QuickMap: quickmap.dot.ca.gov

Next Meeting



December 16, 1:00 p.m.

Thank You



VAN NESS

IMPROVEMENT
PROJECT

SFMTA.com/VanNess

